



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

Company	Dennis Oakley	Environmental Engineer
OGM	Karl Houskeeper	Environmental Scientist III

Inspection Report

Permit Number:	C0150018
Inspection Type:	PARTIAL
Inspection Date:	Friday, November 16, 2007
Start Date/Time:	11/16/2007 9:30:00 AM
End Date/Time:	11/16/2007 2:00:00 PM
Last Inspection:	Thursday, October 04, 2007

Inspector: Karl Houskeeper, Environmental Scientist III

Weather: Clear, Temp. 47 Deg. F.

InspectionID Report Number: 1465

Accepted by: dhaddock *OK*

11/26/2007

Permittee: **PACIFICORP**

Operator: **ENERGY WEST MINING CO**

Site: **DEER CREEK MINE**

Address: **PO BOX 310, HUNTINGTON UT 84528**

County: **EMERY**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

Current Acreages

19,722.21	Total Permitted
98.05	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- ☒ Federal
☒ State
☐ County
☒ Fee
☐ Other

Types of Operations

- ☒ Underground
☐ Surface
☐ Loadout
☐ Processing
☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Permit Conditions: PacifiCorp will submit water quality data for the Deer Creek Mine in an electronic format through the EDI web site.

The main focus of this inspection was on the Rilda Facilities.

Inspector's Signature: _____

Karl R. Houskeeper

Date: Friday, November 16, 2007

Karl Houskeeper, Environmental Scientist III

Inspector ID Number: 49

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
 telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

Permit Conditions: PacifiCorp will submit water quality data for the Deer Creek Mine in an electronic format through the EDI web site.

2. Signs and Markers

The ID signs contained the necessary information. The signs have recently been replaced. An additional sign will be placed by the soil storage area.

3. Topsoil

The soils piles have been stabilized. A sign on top of the pile is still needed. Additional material may still be added. The perimeter signs are in place.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

A sediment basin is in place. The sediment pond is not been constructed and depending on the weather may not be until next year. Adequate interim protection is in place according to the plan.

18. Support Facilities, Utility Installations

The main storage yard at the Rilda facilities is still under construction. Concrete is still being poured on the main yard or storage pad. The drainage path was originally specified as draining to the hill side and then into a culvert. The constructed drainage path now is downstream and in the center of the storage pad, leading to a culvert inlet for the disturbed drainage.

The original design called for paving the pad. The pad is being covered with re-enforced concrete. At completion of construction the reclamation costs need to be re-evaluated. The current bond should be more than adequate, since the other portions of the facility have not been constructed.