

0070

C/015/017
C/015/018
C/015/019

Incoming

CC: PFO

Q



Energy West Mining Company
P. O. Box 310
15 No Main Street
Huntington, UT 84528

October 28, 2008

Ms. Pamela Grubaugh-Littig
Permit Supervisor
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801

Dear Ms. Grubaugh-Littig:

I am enclosing for submittal the 3rd. Quarter Engineering Inspection Reports for Cottonwood/Wilberg/Des Bee Dove Waste Rock Site and the old Waste Rock Site. Also, the Deer Creek Waste Rock Site and Elk Canyon/Original Site are enclosed.

Sincerely,

A handwritten signature in black ink, appearing to read "John Christensen".

John Christensen, P.E.
Sr. Construction Engineer

Encls.

RECEIVED

NOV 06 2008

DIV. OF OIL, GAS & MINING

Permit Number

ACT/015/0017/ACT/015/019

Report Date

Sept. 30, 2008

Mine Name

Cottonwood/Wilberg/Des-Bee-Dove

Company Name

Energy West Mining Company

Excess
Spoil Pile or
Refuse Pile
Identification

File Name

Old Waste Rock Site

File Number

MSHA ID Number

Inspection Date

Sept. 29, 2008

Inspected By

John Christensen/Rick Cullum

Reason for Inspection

(Annual, Quarterly or Other Periodic Inspection,
Critical Installation, or Completion of Construction)

2008 Third Quarter Inspection

Attachments to Report?

No

Yes

Field Evaluation

Foundation preparation, including the removal of all organic material and topsoil.

Constructed according to plan.

Placement of underdrains and protective filter systems.

Not applicable.

Installation of final surface drainage systems.

All surfaces are at their final configuration and drainage established.

Placement and compaction of fill materials.

This site is complete and at capacity.

RECEIVED

NOV 06 2008

DIV. OF OIL, GAS & MINING

Final grading and revegetation of fill.

Site is complete and vegetation has been established.

Appearances of instability, structural weakness, and other hazardous conditions.

None observed.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

There haven't been any changes at the site since the last inspection.

Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer

(Full Name and Title)

Signature: John Christensen

Date: 10/28/08

P.E. Number & State: 165651, Utah



INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE		Page 1 of 2
Permit Number	ACT/015/017/ACT/015/019	Report Date Sept, 30, 2008
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove/Trail Mountain	
Company Name	Energy West Mining Company	
Excess Spoil Pile or Refuse Pile Identification	File Name	Cottonwood Waste Rock Site
	File Number	
	MSHA ID Number	1211-UT-09-01211-03
Inspection Date	Sept 29, 2008	
Inspected By	John Christensen/Rick Cullum	
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	2008 3rd Quarter Inspection	
	Attachments to Report? * No Yes	
Field Evaluation		
Foundation preparation, including the removal of all organic material and topsoil.		
Foundation was prepared according to the approved plan.		
Placement of underdrains and protective filter systems.		
Not applicable.		
Installation of final surface drainage systems.		
The out slopes of the containment berms are at their final configuration and have been revegetated. The inlet ditch to the pond has been lined with rip rap and is extended as the pile changes elevation.		
Placement and compaction of fill materials.		
The Trail Mountain Mine has ceased production. Mine refuse will no longer be haul to this site. The site will remain active to accommodate future pond cleanings at Trail Mountain and Cottonwood Mines.		
Final grading and revegetation of fill.		
The outslopes of each containment/lift berm have had final grading and vegetation completed.		

Appearances of instability, structural weakness, and other hazardous conditions.

None seen.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The total storage capacity of the site is a 784,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift is 6,803.31 ft. The final design elevation will be 6,850 ft. The entire site is approximately 36% capacity. The useable area of the present lift is approximately 97%.

Certification
Statement


I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer
(Full Name and Title)

Signature: _____

Date: 10/28/08

P.E. Number & State: 165651, Utah



INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE		Page 1 of 2	
Permit Number	ACT/015/018	Report Date	Sept. 30, 2008
Mine Name	Deer Creek		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	File Name	ELK CANYON/ORIGINAL SITE	
	File Number		
	MSHA ID Number	1211-UT-09-00121-01	
Inspection Date	Sept. 26, 2008		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)		2008 3rd Quarter Inspection	
		Attachments to Report? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	
Field Evaluation			
Foundation preparation, including the removal of all organic material and topsoil.			
The construction of both sites have been complete for some time in excess of 18 years. The foundations appear to be stable.			
Placement of underdrains and protective filter systems.			
None			
Installation of final surface drainage systems.			
The slopes of both sites have no rills, gullies or sloughage present.			
Placement and compaction of fill materials.			
No fill material is being placed at either site, since both are at their designed capacity. The Elk Canyon site contains approximately 24,000 cubic original site 90,000 cubic yards of fill material.			

Final grading and revegetation of fill.

The sites are at capacity. The final grades are established and are revegetated.

Appearances of instability, structural weakness, and other hazardous conditions.

None were observed.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

There was minimal coal stored at the Elk Canyon pad at the time of inspection.

Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer

(Full Name and Title)

Signature: 

Date: 10/28/08

P.E. Number & State: 165651, Utah

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE		Page 1 of 2	
Permit Number	ACT/015/018	Report Date	Sept. 30, 2008
Mine Name	Deer Creek		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	Pile Name	Waste Rock Disposal Site	
	Pile Number		
	MSHA ID Number	1211-UT-09-00121-02	
Inspection Date	Sept 26, 2008		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)		2008 Third Quarter Inspection	
		Attachments to Report? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	
Field Evaluation			
<p>1.Foundation preparation, including the removal of all organic material and topsoil.</p> <p>All construction was done according to the permitted, professional engineered design specifications.</p>			
<p>2.Placement of underdrains and protective filter systems.</p> <p>An underdrain was installed when the site was constructed in 1989. The drain had a small amount of flow coming through it at the time of the inspection.</p>			
<p>3.Installation of final surface drainage systems.</p> <p>All interim slopes are maintained at their proper grade. The final slopes are surveyed to assure they are correct. Also the two final designed rip-rap ditches were installed as per the permitted plan and are extended as more lifts are added.</p>			
<p>4.Placement and compaction of fill materials.</p> <p>The Upper site (area 1) was leveled in June 2008. Trash and extraneous material were removed. Lift was sampled as required.</p>			

5. Final grading and revegetation of fill.

See No. 3.

The sub-soil berm surrounding the site was seeded shortly after construction.

6. Appearances of instability, structural weakness, and other hazardous conditions.

No weakness or instabilities are evident at this time.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The total storage capacity of the Area No. 1 cell is 460,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift in cell 1 is 6359.74ft and cell 2 is 6334.80 The final design elevation will be 6,369 ft. The volume remaining in cell 1 is approximately 9% capacity. The Lower Cell 2 was at approximately 20% capacity. As of Sept. 1, 2008, 8,638.92 cubic yards of material was hauled in 2008. Containment cells were constructed on the upper and lower levels to place sediment from the Deer Creek pond cleaning operation.

**Certification
Statement**



I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer
(Full Name and Title)

Signature: *John Christensen*

Date: 10/28/08

P.E. Number & State: 165651, Utah