

### Document Information Form

Mine Number: C1015/019

File Name: Internal

To: DOGM

From:

Person N/A

Company N/A

Date Sent: December 5, 1982

Explanation:

INSPECTION memo TO COAL FILE.

\_\_\_\_\_  
\_\_\_\_\_

cc:

File in: C1015, 019, Internal

- Refer to:
- Confidential
  - Shelf
  - Expandable

Date \_\_\_\_\_ For additional information

December 5, 1982

Inspection Memo  
to Coal File

RE: Utah Power & Light Company  
Wilberg Mine  
ACT/015/018-B  
Emery County, Utah

The above mentioned minesite was discussed with Mr. Larry Guymon of Emery Mining Corporation on November 10, 1982.

During the September 1982 complete inspection conducted at the Wilberg Mine, inspectors noted that there was not a stream buffer zone sign posted near the stream diversion inlet for the Left Fork undisturbed drainage. The operator was asked to have a sign installed. Mr. Guymon informed me that the sign had been ordered and would be installed as soon as it was received.

According to Mr. Guymon, the construction work on the south Wilberg development was continuing and the operator had placed some straw bale dikes in the undisturbed drainage channel on the southwest side of the Class II road to the mine portal area below the construction site in order to provide some temporary means of treatment for the runoff from the site. This work was done in accordance with NAOC 82-4-8-1, issued during the September inspection.

Inspectors had noted in their inspections that there appeared to be a potential for disturbed area runoff to enter the undisturbed drainage on the west side of the tippel pad. Mr. Guymon indicated to Mr. Lof that straw bales had been installed in this area in order to provide treatment of disturbed area runoff should it occur.

According to Mr. Guymon, no work has yet occurred on the upper most sediment pond to rectify the settling problem on the northeast side of the pond. They are currently in the process of trying to find some means of more adequately lining the sediment pond. Mr. Guymon said once the liner was found a bid package would be put together. The work on the pond would include cleaning out the pond, raising the elevation of the pond (keeping the same basic configuration) and relining the pond. Mr. Guymon said that the work would probably be completed by the end of the year. The operator is currently diverting the water through the upper pond into the lower pond.

Since the September complete inspection the operator has submitted additional information on the reclamation of the old access road to the fan. The operators plan for reclamation of the access road was approved in a November 2, 1982 letter from the Division. Mr. Guymon said that he was currently putting together a bid package and that the work should be completed by the end of the year depending upon weather conditions.

File in:

- Confidential
- Shelf
- Expandable

Refer to Record No. 0004 Date \_\_\_\_\_

In C/ 015, 019, Internal

For additional information

Inspection Memo  
ACT/015/018-B  
December 5, 1982  
Page Two

The berm around the waste rock disposal site had not been seeded yet. Mr. Guymon agreed to have the site seeded by the next monthly inspection.

  
DAVID LOF  
RECLAMATION OFFICER

cc: Tom Ehmett, OSM  
Larry Guymon, Emery Mining Corporation

Statistics:

See Deer Creek Mine memo dated, December 5, 1982