



PO Box 310
Huntington, Utah 84528

January 8, 2003

Ms. Pamela Grubaugh-Littig
Permit Supervisor
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801

Incoming
Dis. c/005/017 OK
Copy c/015/018
Copy c/015/019V

Dear Ms. Grubaugh-Littig:

I am enclosing for submittal the 4th. Quarter 2002 Engineering Inspection Reports for Cottonwood/Wilberg and Des Bee Dove Waste Rock Site and the old Waste Rock Site. Also, the Deer Creek Waste Rock Site and Elk Canyon/Original Site are enclosed.

Sincerely,

John Christensen, P.E.
Sr. Construction Engineer

Encls.

RECEIVED

JAN 13 2003

DIV. OF OIL, GAS & MINING

Huntington Office:
(435) 687-9821
Fax (435) 687-2695

Deer Creek Mine:
(435) 687-2317
Fax (435) 687-2285

ACT/015/017 = 42015/019

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE		Page 1 of 2	
Permit Number	ACT/015/0017/ACT/015/019	Report Date	DEC. 31, 2002
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	Pile Name	Old Waste Rock Site	
	Pile Number		
	MSHA ID Number	42-01944 & 42-00988	
Inspection Date	12/19/02		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)		2002 Fourth Quarter Inspection	
		Attachments to Report? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	

Field Evaluation

Foundation preparation, including the removal of all organic material and topsoil.

Constructed according to plan.

Placement of underdrains and protective filter systems.

Not applicable.

Installation of final surface drainage systems.

All surfaces are at their final configuration and drainage established.

Placement and compaction of fill materials.

This site is complete and at capacity.

RECEIVED

DIV. OF OIL, GAS & MINING

Final grading and revegetation of fill.

Site is complete and vegetation has been established.

Appearances of instability, structural weakness, and other hazardous conditions.

None observed.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

There hasn't been any changes at the site since the last inspection.


Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer
(Full Name and Title)

Signature: *John Christensen*

Date: 1/8/03

P.E. Number & State: 165651, Utah



Discoring *c/015/009 - c/015/017*
and c/015/017

Permit Number	ACT/015/017/ACT/015/019	Report Date	DEC. 18, 2002
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove/Trail Mountain		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	File Name	Cottonwood Waste Rock Site	
	File Number		
	MSHA ID Number	1211-UT-09-01211-03	
Inspection Date	DEC. 18, 2002		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	2002 Fourth Quarter Inspection		
	Attachments to Report? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		

Field Evaluation

Foundation preparation, including the removal of all organic material and topsoil.

Foundation was prepared according to the approved plan.

Placement of underdrains and protective filter systems.

Not applicable.

Installation of final surface drainage systems.

The out slopes of the containment berms are at their final configuration and have been revegetated. The inlet ditch to the pond has been lined with rip rap and is extended as the pile changes elevation.

Placement and compaction of fill materials.

The site was partially leveled and cleaned in the 3rd Quarter 2001. Final cleaning and leveling was completed in June of 2002.

The Trail Mountain Mine has ceased production. Mine refuse will no longer be haul to this site. The site will remain active to accommodate future pond cleanings at Trail Mountain, Cottonwood and Des-Bee-Dove Mines.

Final grading and revegetation of fill.

The outslopes of each containment/lift berm have had final grading and vegetation completed.

Appearances of instability, structural weakness, and other hazardous conditions.

The south face of the refuse pile shows no indication of weakness or instabilities.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The total storage capacity of the site is a 784,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift is 6,803.31 ft. The final design elevation will be 6,850 ft. The entire site is approximately 36% capacity. The estimated volume hauled to the site year to date as of Dec. 1st 2002 was approximately 1000 cubic yards from the Desbee pond cleaning. The useable area of the present lift is approximately 98%. The containment area was cleaned and mixed with refuse during the leveling process. The site was partially covered with snow.

Certification
Statement



I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer
(Full Name and Title)

Signature: *John Christensen*

Date: 1/8/03

P.E. Number & State: 165651, Utah