



State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Inspection Report

Permit Number:	C0150019
Inspection Type:	PARTIAL
Inspection Date:	Thursday, December 18, 2014
Start Date/Time:	12/18/2014 12:00:00 PM
End Date/Time:	12/18/2014 2:00:00 PM
Last Inspection:	Tuesday, November 18, 2014

Representatives Present During the Inspection:	
OGM	Lisa Reinhart
Company	Dennis Oakley

Inspector: Lisa Reinhart

Weather: Cloudy, cold. 40

InspectionID Report Number: 4059

Accepted by: JHELFRIC
12/30/2014

Permitee: **PACIFICORP**
 Operator: **ENERGY WEST MINING CO**
 Site: **COTTONWOOD/ WILBERG**
 Address: **PO BOX 310, HUNTINGTON UT 84528**
 County: **EMERY**
 Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

4,114.18	Total Permitted
45.32	Total Disturbed
21.29	Phase I
21.29	Phase II
21.29	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Impact Demolition, the subcontractor, pulled down conveyer today and has made substantial progress removing facilities near the silo. The substation has been removed and the lower elevator tunnel has been backfilled. The Diesel Maintenance Building, Bulk Material and Fuel Storage, Storage and Diesel Shot, Pump House, and other misc. structures have been demolished and are ready for removal. The Cottonwood fan has been demolished and removed and the site is clean. Overall, demolition and clean up is well underway.

Lisa Reinhart

Digitally signed by Lisa Reinhart
 DN: cn=Lisa Reinhart, o=DOGM Coal, ou=2410,
 email=lreinhart@utah.gov, c=US
 Date: 2015.01.07 08:58:35 -07'00'

Inspector's Signature:

Lisa Reinhart,
 Inspector ID Number: 69

Date Friday, December 19, 2014



REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

The Division received a proposal dated December 1, 2014 for bringing the Cottonwood Waste Rock Site Pond back into compliance. Considering the pond currently has the ability to withstand another 10yr/24 storm event, DOGM agreed the best resolution is to allow additional time for the pond to dry sufficiently to allow safe equipment access to clean the pond completely.

2. Signs and Markers

The sign at the rock pile on the east side of the road has been installed. See photo.

4.c Hydrologic Balance: Other Sediment Control Measures

The silt fence at the gate has overtopped and needs repair. Permittee stated that he has made arrangements for maintenance (along with the silt fence needing minor repair at the subsoil pile at the waste rock site) within the coming weeks.

22. Other

Demolition and clean up of site facilities is well underway.



Cottonwood Fan Portal



Cottonwood Fan Portal



Cottonwood Fan Portal



Loadout



Rhino Run



Lower Elevator Tunnel



Substation



Substation



West Side Drainage at Gate



East Side Drainage at Gate



Conveyer Tube





P/J Reference Area



Rock Pile Site



Upper Shops/Office