



GARY R. HERBERT
Governor

GREG BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Inspection Report

Permit Number:	C0150025
Inspection Type:	PARTIAL
Inspection Date:	Tuesday, May 24, 2016
Start Date/Time:	5/24/2016 12:30:00 PM
End Date/Time:	5/24/2016 3:00:00 PM
Last Inspection:	Tuesday, May 10, 2016

Inspector: Joe Helfrich

Weather: Sunny, cool

InspectionID Report Number: 5534

Accepted by: JHELFRIC

6/7/2016

Representatives Present During the Inspection:	
Company	Jaren Jorgensen
Company	Rodney Cox
OGM	Joe Helfrich

Permittee: **CASTLE VALLEY MINING LLC**

Operator: **CASTLE VALLEY MINING LLC**

Site: **BEAR CANYON MINE**

Address: **2352 NORTH 7TH STREET, UNIT B, GRAND JUNCTION CO 81501**

County: **EMERY**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

Current Acreages

10,991.83	Total Permitted
35.02	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The purpose of this site visit was to inspect the compliance work that had been completed since the previous inspection. Areas visited included Ponds B and D, #2 belt, #4 belt and the upper ASCA on the #3 portal access road.

Inspector's Signature:

Joe Helfrich,

Inspector ID Number: 1

Date

Thursday, May 26, 2016

Note: This inspection report does not constitute an official statement of compliance with the regulatory program of the Division of Oil, Gas and Mining. telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov



REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

Castle Valley Mining is preparing an application to seal an exploration portal this year. The procedure for sealing mine portals is described in Chapter 5, R645-301-529, Management of Mine Openings, page 5-33 of the MRP.

3. Topsoil

The berm around the topsoil stockpile under #2 belt had been constructed.

4.a Hydrologic Balance: Diversions

The straw bales in the ASCA on the #3 portal access road had been reset to prevent piping around the ASCA. Riprap material had been stockpiled near the ASCA for use in reconstructing the check dam. The berm along the access road to the BTCA had been heightened as requested by Division hydrologist Keenan Storrar.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

Clarification on the inlets to pond B was provided. The inlet adjacent to the road is a cement apron that is constructed around a culvert that crosses under the road and into the pond. The other inlet is riprapped. Pond D has been grouted at the inlet. Mine employee Rodney Cox indicated that some additional grouting may be needed on the downslope of the inlet. Elevations of the decant and spillway will be taken during the next quarterly pond inspection to determine the correct height of the decant pipe. Once that is determined the pipe can be cut to the correct height and the oil skimmer added.

18. Support Facilities, Utility Installations

The coal cleanup under #4 belt was progressing quite well. At the time of the inspection lump coal that was too large to be vacuumed was being placed in 5 gallon buckets and hauled to the edge of the road where it was then taken to the stockpile. A fair amount of rock and soil have been exposed. Once this area dries out the remaining fines will be raked and vacuumed. Additional straw bales were added to the instream temporary sediment control.







































