



State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Inspection Report

Permit Number:	C0150025
Inspection Type:	PARTIAL
Inspection Date:	Tuesday, July 14, 2020
Start Date/Time:	7/14/2020 9:00:00 AM
End Date/Time:	7/14/2020 3:00:00 PM
Last Inspection:	Tuesday, June 16, 2020

Representatives Present During the Inspection:	
Company	Jaren Jorgensen
OGM	Steve Demczak

Inspector: Steve Demczak

Weather: Temp 80's, Sunny, Dry Conditions

InspectionID Report Number: 6729

Accepted by: SCHRISTE

8/4/2020

Permittee: **CASTLE VALLEY MINING LLC**
 Operator: **CASTLE VALLEY MINING LLC**
 Site: **BEAR CANYON MINE**
 Address: **5550 W. BEAR CANYON ROAD, P.O. BOX 475 HUNTINGTON UT 84528**
 County: **EMERY**
 Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

10,991.83	Total Permitted
35.08	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The mine was in operation during the inspection. The air jig was not in operation still needing contractors to finish the work to the beltline.

Stephen J. Demczak

Inspector's Signature:

Steve Demczak,
Inspector ID Number: 39

Date

Monday, July 27, 2020

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining. telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov



REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS check	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

2. Signs and Markers

The identification sign was inspected and it meets the requirements of the R645 Coal Rules. See Photo

3. Topsoil

I inspected the topsoil piles and I did not see any signs of wind or water erosion. The topsoil piles appear to be stable and protected by a berm. See Photo

4.a Hydrologic Balance: Diversions

I inspected diversions and culverts throughout the property. They were open and would function as design during a storm event. The road diversions were recently re-graded and clean out of sediment. See photos

4.b Hydrologic Balance: Sediment Ponds and Impoundments

I inspected the sediment ponds throughout the property. They contained some water but were not discharging. It is unlikely these structures will discharge in the near future. The embankments appear to be stable. Inlets and outlets would function as design. I did not see any hazardous conditions to these structures.

4.c Hydrologic Balance: Other Sediment Control Measures

I inspected the straw bales to treat coal fines under the belt conveyor from going into the creek. The straw bales are double stack to keep coal with the disturb area. The straw bales were containing the coal fines.

8. Noncoal Waste

The property was clear of non-coal waste materials such as oil, trash and grease cans.

10. Slides and Other Damage

No slides or other damage was notice during the inspection. The mine site and loadout appear to be stable.

16.a Roads: Construction, Maintenance, Surfacing

Roads are well compacted and were getting water during the inspection. See Photos

16.b Roads: Drainage Controls

The permittee clean road diversions do to the recent rainstorms. See Photos

18. Support Facilities, Utility Installations

The air jig is still not operational and in the process of getting contractor to finish the beltline to and from the air jig.

Permit Number: C0150025
Inspection Type: PARTIAL
Inspection Date: Tuesday, July 14, 2020

19. AVS check

AVS checks are made in Salt Lake City.

ATTACHMENT A – Bear Canyon



PHOTO 1
Identification Sign



PHOTO 2
Sediment Pond and DD-2



PHOTO 3
Road Watering and DD-3

PHOTO 4
Back of Leach Field



Comparison P



UTAH COAL PROGRAM