



State of Utah
Department of
Natural Resources

MICHAEL R. STYLER
Executive Director

Division of
Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:
 OGM Priscilla Burton Environmental Scientist III

Inspection Report

Permit Number:	C0150032
Inspection Type:	TECHNICAL
Inspection Date:	Thursday, October 04, 2007
Start Date/Time:	10/4/2007 3:00:00 PM
End Date/Time:	10/4/2007 5:00:00 PM
Last Inspection:	Wednesday, September 26, 2007

Inspector: Priscilla Burton, Environmental Scientist III

Weather: cloudy, 60 F

InspectionID Report Number: 1432

Accepted by: dhaddock *AK*
 11/8/2007

Permittee: **GENWAL RESOURCES INC**
 Operator: **GENWAL RESOURCES INC**
 Site: **CRANDALL CANYON MINE**
 Address: **PO BOX 1077, PRICE UT 84501**
 County: **EMERY**
 Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

6,235.80	Total Permitted
10.70	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Photographed the reclamation of the east portion of the SITLA access road and the shot hole road. Photographed the subsidence crack on the saddle, on SITLA ground. Archaeologists on site at SITLA's request.

Inspector's Signature

Priscilla Burton

Date

Friday, October 05, 2007

Priscilla Burton, Environmental Scientist III

Inspector ID Number: 37

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

9. Protection of Fish, Wildlife and Related Environmental Issues

Subsidence cracks at the summit adjacent to the access road were observed and photographed. These cracks are partially filled in and vegetated and been in place at least four years. The same cracks were photographed by DOGM in July 2002 and further documented and photographed by DOGM in June 2003. The DOGM report was included in the Crandall Cyn Mine 2003 Annual Report.

In anticipation of drill hole closure, pallets of abandonite, hole plug and 10 large bags of Quickcrete have been stored at the Flat Canyon staging area.

12. Backfilling And Grading

Backfilling and grading of the reclaimed portion of the SITLA access road has been completed. Although there is not deep gouging, as the DOGM would require, Kerry Zielinski (SITLA) was present to insure roughening in the manner that they prefer. The cut slope was eliminated. The site was not seeded as of this date.

16.a Roads: Construction, Maintenance, Surfacing

The 0.1 mile re-aligned road access was completed along the west side. This was completed under supervision of Kerry Ziewlinski (SITLA). The re-aligned road was photographed.

22. Other

Met John and Genny Senulis, Senco Phoenix archaeological team, on site. Their evaluation of historical/archaeological sites noted in the 2004 NEPA document was requested by SITLA prior to reclamation of the water truck road. The Division will request a copy of their report from the Permittee.