



# State of Utah

## DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER  
Executive Director

### Division of Oil, Gas and Mining

JOHN R. BAZA  
Division Director

# Inspection Report

Permit Number:	C0150032
Inspection Type:	PARTIAL
Inspection Date:	Tuesday, February 05, 2013
Start Date/Time:	2/5/2013 9:45:00 AM
End Date/Time:	2/5/2013 11:30:00 AM
Last Inspection:	Tuesday, January 29, 2013

Representatives Present During the Inspection:	
OGM	Kenneth Hoffman
Company	Jerry Cripps

Inspector: Kenneth Hoffman

Weather: Clear and sunny

InspectionID Report Number: 3378

Accepted by: jhelfric  
2/19/2013

Permitee: **GENWAL RESOURCES INC**  
 Operator: **GENWAL RESOURCES INC**  
 Site: **CRANDALL CANYON MINE**  
 Address: **PO BOX 910, EAST CARBON UT 84520-0910**  
 County: **EMERY**  
 Permit Type: **PERMANENT COAL PROGRAM**  
 Permit Status: **ACTIVE**

#### Current Acreages

6,295.06	<b>Total Permitted</b>
34.47	<b>Total Disturbed</b>
	<b>Phase I</b>
	<b>Phase II</b>
	<b>Phase III</b>

#### Mineral Ownership

- Federal
- State
- County
- Fee
- Other

#### Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

#### Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Burma Pond construction site was inspected and Crandall Canyon iron treatment facility was observed.

Inspector's Signature:

Date: Wednesday, February 06, 2013

Kenneth Hoffman,

Inspector ID Number: 66

**Note:** This inspection report does not constitute an official statement of compliance with the regulatory program of the Division of Oil, Gas and Mining.  
 telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov



**REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS**

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
  - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

### **3. Topsoil**

Topsoil pile was observed and had been seeded and straw placed on top.

#### **4.a Hydrologic Balance: Diversions**

The diversion around Burma pond was observed. After the previous inspection the operator was instructed to decrease the slope of the side walls of the diversion ditch. The diversion ditch has been reworked and the sidewalls appear to be at the 1:1 slope as stated in the plan and meets the requirements of the MRP. In addition, at the terminus of the ditch a small flat area was created and two excelsior logs were placed at the edge of the undisturbed area.

#### **4.b Hydrologic Balance: Sediment Ponds and Impoundments**

The Burma evaporation pond was observed. The emergency spillway was constructed and rip rap was installed. The pond has already begun to receive loads of iron sludge and contained about 6 inches of iron sludge water. Also observed was the Crandall Canyon Mine Sedimentation pond which was covered with recent snow and showed no signs of recent iron sludge discharge.

#### **4.c Hydrologic Balance: Other Sediment Control Measures**

Crandall Canyon Mine iron treatment system was observed. Clearout of the treatment system settling pond was being conducted and the discharge appeared clear.

#### **16.b Roads: Drainage Controls**

The culvert under the road at Burma pond was observed and appeared properly installed along with two excelsior logs installed downgradient before the undisturbed area.