

Suzanne Steab - August 2010 Inspection Report

From: Karl Houskeeper
To: lroberts@archcoal.com; mdavis@archcoal.com
Date: 9/20/2010 1:23 PM
Subject: August 2010 Inspection Report
CC: ANGELANANCE@utah.gov; DARONHADDOCK@utah.gov; SUZANNESTEAB@utah.gov
Attachments: SUFCO August 2010.pdf

Mike/LeLand,

Attached is the August 2010 inspection report for SUFCO

Thanks,
Karl



GARY R. HERBERT
Governor

GREG BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Inspection Report

Permit Number:	C0410002
Inspection Type:	COMPLETE
Inspection Date:	Tuesday, August 03, 2010
Start Date/Time:	8/3/2010 5:45:00 AM
End Date/Time:	8/3/2010 3:15:00 PM
Last Inspection:	Tuesday, July 13, 2010

Representatives Present During the Inspection:	
Company	Mike Davis
OGM	Karl Houskeeper

Inspector: Karl Houskeeper

Weather: Clear, Temp. 80 Deg. F.

InspectionID Report Number: 2445

Accepted by: jhelfric
8/5/2010

Permitee: **CANYON FUEL COMPANY**
 Operator: **CANYON FUEL COMPANY**
 Site: **SUFCA MINE**
 Address: **597 SOUTH SR24, SALINA UT 84654**
 County: **SEVIER**
 Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

25,292.43	Total Permitted
48.43	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Inspector's Signature:


Date

Tuesday, August 03, 2010

Karl Houskeeper,

Inspector ID Number: 49

Note: This inspection report does not constitute an official record of compliance with the regulatory program of the Division of Oil, Gas and Mining. telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov



REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
22. Other	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

The current DOGM permit C/041/0002 was issued effective 05/21/2007 and expires 05/21/2012.

-Certificate of Insurance policy number GL093-61-11, issued 07/31/2009 and terminates 07/31/2010.

-UPDES permit # UT0022918 effective 04/01/2006 and expires @ midnight 04/30/2011.

-Air Quality permit DAQE-AN0665008-06, issued May 26, 2006.

-SPCC Plan dated July 2004. The Plan is P.E. certified, stamped, signed and dated 09/10/2007 by a Utah P.E.

2. Signs and Markers

The ID signs located at the points of public access contained the necessary information.

3. Topsoil

The topsoil pile at the site of the new sediment pond is in place. The pile still needs to be roughened and seeded.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

First quarter and second 2010 sediment pond inspection for the mine pond was done on 3/5/2010 and 5/7/2010.. First quarter and second 2010 sediment pond inspection for the waste rock pond was done on 3/26/2010 and 5/21/2010.

4.e Hydrologic Balance: Effluent Limitations

The discharge monitoring reports for June 2010 were reviewed. Outfall 001 did not discharge. Outfalls 002 and 003 discharged but did not exceed any parameters.

7. Coal Mine Waste, Refuse Piles, Impoundments

The first quarter refuse pile inspection was done on 3/26/2010 and the second quarter refuse pile inspection was done on 5/21/2010.

18. Support Facilities, Utility Installations

Excavation work begin today of the new portal location adjacent to the warehouse.

21. Bonding and Insurance

The bond amount is \$4,439,000.00