

(Task # 3241)

Bond Release Findings**Mine Name:** Martin Brown/Wilford 2 Quarry**I.D. No.:** S/007/0037**Operator:** Velina Miller**Mineral Ownership:** BLMQuality Building Stone**Surface Ownership:** BLM**Permit Term:**

Disturbed Area: Acres 2.0

Regraded: Acres 2.0

Reseeded: Acres 2.0

Acres Bonded: No bond on property

Acres Proposed for Release: Acres 2.0

Acres Released: Acres 2.0

Acres Remaining: Acres 0.0

Surety**Amount:** No bond on property.**Setting and Premining Environment**

The site is located next to Utah Railway facility (industrial land use).

Operations

Mine was limited to removing boulders.

Hole Plugging

No holes on site.

Reclamation

One factor that complicated reclamation was the discovery of Native American artifacts at or near the site. In order to protect any remaining artifacts both the BLM and the Division concluded that reclamation work at the site should be kept to a minimum. Both agencies required that backfilling and grading be done as needed. In addition, both agencies agreed to release after the site had been seeded.

Mine Engineering

The site was backfilled. There are no highwalls or other safety hazards on site.

Hydrology

Drainages. No defined drainages are on the site. The site was backfilled and regraded to blend into the surrounding area and drainage patterns.

Dams, Impoundments, Trenches, and Pits. None on site.

Erosion Control. Seeding should take care of erosion. No erosion noted during inspections.


Roads: Road are left on site for access.

Revegetation

The site was reseeded in December 2009.

Recommendation

The Division should retire the site and close the file.



Permit Lead



Date