



GARY R. HERBERT
Governor

GREGORY S. BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Inspection Report Minerals Regulatory Program January 29, 2013

Reviewed: 

Mine Name: Beck Street Lakeview & Thomas Pit	Permit Number: M/035/0020 & M/011/0002
Operator Name: Lakeview Rock Products, Inc.	Inspection Date: January 07, 2011
Inspector(s): L Heppler	Time: 11:30 am
Other Participants: Junior - Orica	Mine Status: Active

Elements of Inspection	Evaluated	Comment	Enforcement
1. Permits, Revisions, Transfer, Bonds	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Public Safety (shafts, adits, trash, signs, highwalls)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Protection of Drainages / Erosion Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Deleterious Material	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Roads (maintenance, surfacing, dust control, safety)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Backfilling/Grading (trenches, pits, roads, highwalls, shafts)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Soils	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Beck - Bond Renewal Date: 11-01-2011 **Bond Amount:** \$363,100 **Permit fee** is up to date
Thomas - Bond Renewal Date: 04-01-2011 **Bond Amount:** \$142,000 **Permit fee** is up to date

Purpose of Inspection: Site visit was requested by Associate Director, as a result of complaints by adjacent property owners regarding blasting. These sites were last inspected as a large mine site on 04/22/2010

Inspection Summary: Met on site with Operator's Product salesman prior to detonation of blast on upper bench. Bagged ANFO was used. Three seismographs were set up, 2 on adjacent property owners land and one seismograph at the edge of the mine site. Operator had mechanical difficulty with equipment used to stem the blast holes. After detonation all seismographs were checked and all limits were below national standards. Photos were taken to document site conditions.

Conclusions and Recommendations: Operator should continue to follow the recommendations of their powder company to limit complaints from adjacent neighbors. Blast detonated on 01-07-2011 demonstrated that by utilizing proper blasting techniques vibration can be controlled. Operator should continue to comply with all local, state and federal rules. OGM to continue inspections and monitor the site when in the area.

Inspector's Signature 

LAH:eb

cc: Scott Hughes - Lakeview Rock Products

O:\M011-Davis\M0110002-ThomasPit\Inspections\Insp-01072011.doc

O:\M035-SaltLake\M0350020-Lakeview\inspection\Insp-01072011.doc





Loading of drill hole -- Bagged ANFO used



1st of 3 seismographs -- Results below national standards (2ips)



2nd of 3 seismographs - Results below national standards (2ips)



3rd of 3 seismographs - Results below national standards (2ips)