

Mine Name: Round Valley Rock

Operator Name: Round Valley Rock, Inc.

Inspector(s): Brett Gregory for Paul Baker

## State of Utah DEPARTMENT OF NATURAL RESOURCES Division of Oil, Gas & Mining

MICHAEL R. STYLER Executive Director

JOHN R. BAZA Division Director

## **Inspection Report Minerals Regulatory Program**

Date: November 13, 2008

Reviewed:	PM.	7
		_

Permit Number: M/029/0004

Inspection Date: 11/06/2008

for Brett Gregory

Time: 1:00 pm

Other Participants: None		Mine Status: Active		
	Elements of Inspection	Evaluated	Comment	Enforcement
1.	Permits, Revisions, Transfer, Bonds	$\boxtimes$	$\boxtimes$	
2.	Public Safety (shafts, adits, trash, signs, highwalls)			
3.	Protection of Drainages / Erosion Control	$\boxtimes$	$\boxtimes$	
4.	Deleterious Material			
5.	Roads (maintenance, surfacing, dust control, safety)			
6.	Concurrent Reclamation	$\boxtimes$	$\boxtimes$	
7.	Backfilling/Grading (trenches, pits, roads, highwalls, shafts, drill holes)			
8.	Water Impoundments			
9.	Soils	$\boxtimes$	$\boxtimes$	
10.	Revegetation			
11.	Air Quality			

**Bond Amount: \$65,000** Permit fee: Current

Purpose of Inspection: The main objective of this inspection was to confirm whether or not any mining had taken place outside of the currently permitted area. However, the maps indicate two areas and they need to be clarified for accuracy.

## Inspection Summary: (Photos attached)

- 1) The permit area and the bond amount needs to be clarified in the NOI along with a reclamation plan, plus maps, for the disturbance already made. Bonding should be increased to reflect the acreage permitted.
- 3) Check dams are needed all along the east face at the bottom of the overburden piles on the south side.
- 6) Maps are needed for reclamation and re-vegetation. Update the NOI to be more representative of which areas are currently being mined to those of which are reclaimed sections. It is recommended to stake and designate sections in conjunction with the bonded area where the work is in progress.
- 9) Currently soil is NOT being stockpiled. Soil resources need to be stockpiled.

Conclusions and Recommendations: Operator needs to stockpile soil and implement check dam constructions to control storm water runoff. DOGM will to continue to monitor this site.

**Inspector's Signature** 

12. Other

PBB:bg:vs

cc: Joseph Scott Rees - Round Valley Rock, Inc.

O:\M029-Morgan\M0290004-RoundValley\inspection\insp-11062008.doc



