



JON M. HUNTSMAN, JR.  
Governor

GARY R. HERBERT  
Lieutenant Governor

# State of Utah

## DEPARTMENT OF NATURAL RESOURCES

### Division of Oil, Gas & Mining

MICHAEL R. STYLER  
Executive Director

JOHN R. BAZA  
Division Director

### Inspection Report

### Minerals Regulatory Program

May 12, 20008

Supervisor   *rn*  

**Mine Name:** Haas Limestone-Gunnison  
**Operator Name:** Bryce Haas.

**Permit number:** S/039/0012  
**Inspection Date:** April 29, 2008  
**Time:** 11:45 am

**Inspector(s):** Lynn Kunzler, DOGM  
**Other Participants:** Bryce Haas  
**Mine Status:** Inactive

#### Elements of Inspection

1. Permits, Revisions, Transfer, Bonds
2. Public Safety (shafts, adits, trash, signs, highwalls)
3. Protection of Drainages / Erosion Control
4. Deleterious Material
5. Roads (maintenance, surfacing, dust control, safety)
6. Concurrent Reclamation
7. Backfilling/Grading (trenches, pits, roads, highwalls,
8. Soils
9. Revegetation
10. Other

Evaluated	Comment	Enforcement
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

#### Purpose of Inspection:

Routine inspection while in the area.

#### Inspection Summary:

While this site is listed as 'inactive', there has been recent reclamation activity being performed at the site. The large piles of overburden that existed on the eastern (uphill) side of this quarry have been pushed down to fill a portion of the pit. There is still some material that needs to be moved in this area. About 1/2 of the overburden/waste dump along the western edge has been pulled up (regraded) and the material placed in the pit. Even though the agreed upon work has not yet been completed, significant progress has been made. Mr. Haas indicated that because of equipment breakdown he had not been able to complete as much of the reclamation as he wanted to.

Photos were taken to document site conditions.

#### Conclusions and Recommendations:

Continue to monitor this site when in the area.

**Inspector's Signature**   *LK*  

LK.pb

O:\M039-Sanpete\S0390012-HaasLimestone-gunnison\inspections\Insp-04292008.doc