



JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

Division of Oil, Gas & Mining

MICHAEL R. STYLER
Executive Director

JOHN R. BAZA
Division Director

Inspection Report

Minerals Regulatory Program

April 24, 2007

Supervisor ARZ

Mine Name: Wonder #2 Mine
Operator Name: Diversified Stone Products

Permit number: S/041/025
Inspection Date: April 5, 2007
Time: 11:00 am

Inspector(s): Lynn Kunzler, DOGM
Other Participants: Tony Aguiar, Operator, Michael Jackson, BLM
Mine Status: Inactive - preparing for reclamation

Elements of Inspection	Evaluated	Comment	Enforcement
1. Permits, Revisions, Transfer, Bonds	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Public Safety (shafts, adits, trash, signs, highwalls)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Protection of Drainages / Erosion Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Deleterious Material	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Roads (maintenance, surfacing, dust control, safety)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Concurrent Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Backfilling/Grading (trenches, pits, roads, highwalls,	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8. Soils	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Purpose of Inspection:

This was a pre-reclamation inspection to discuss reclamation requirements with operator.

Inspection Summary:

The BLM has terminated the lease for this material with the operator. The operator is not current with permit fees with the Division and has expressed his desire to reclaim this site rather than post the required surety. Reclamation was scheduled for last fall, but early snowfall prevented the operator from accessing the site.

Reclamation of this site will consist of backfilling the pit and highwall with material currently in the waste dump along the western edge of the property. The access road will be regraded to blend in with the surrounding topography. The backfilled area will be graded to a 3h:1v slope. The operator was cautioned to not place all the large boulders together (this would result in voids that could cause instability problems. After regrading is completed, the topsoil that is stockpiled to along the northern edge of the disturbance will be re-spread. Seeding will be completed by broadcasting a seedmix approved by the BLM. There are no structures or deleterious materials located at this site.

Mr. Aguiar indicated that his trackhoe is currently in the shop for repairs. It is anticipated that the reclamation work will begin by April 28, 2007.

Conclusions and Recommendations:

The Operator will notify the BLM and Division when reclamation work begins so a field visit can be scheduled to assure all work is properly completed before equipment is removed.

Inspector's Signature [Signature]

LK:pb

O:\M041-Sevier\S0410025-Wonder2\inspections\Insp-04052007.doc