

# State of Utah DEPARTMENT OF NATURAL RESOURCES Division of Oil, Gas & Mining

MICHAEL R. STYLER Executive Director

JOHN R. BAZA Division Director

### **Inspection Report Minerals Regulatory Program** May 14, 2007

Supervisor

Mine Name: Brown's Canyon	Permit number: M/043/019		
Operator Name: Mountain Valley Stone	<b>Inspection Date:</b> June 22, 2006		
	Time: 8:30 am		

**Inspector(s):** Lynn Kunzler, DOGM Other Participants: Brad Young

Mine Status: Active			
Elements of Inspection	Evaluated	Comment	Enforcement
<ol> <li>Permits, Revisions, Transfer, Bonds</li> <li>Public Safety (shafts, adits, trash, signs, highwalls)</li> <li>Protection of Drainages / Erosion Control</li> <li>Deleterious Material</li> </ol>			
<ul><li>5. Roads (maintenance, surfacing, dust control, safety)</li><li>6. Concurrent Reclamation</li><li>7. Backfilling/Grading (trenches, pits, roads,</li></ul>			
<ul><li>8. Soils</li><li>9. Revegetation</li></ul>		Ħ	Ä
10 Other	H	H	Ħ

## **Purpose of Inspection:**

Routine Inspection while in the area.

### **Inspection Summary:**

This permit received final approval in January of 2003. A review of the mine site showed that the operation is following the approved plan. The operator has constructed a quarry access road between this operation and the Peoa Quarry (M/043/012). Part of the purpose for doing this is to assure either operation does not cross the permit boundary.

The operator has been salvaging soil materials in advance of the mining activity. In addition, there has been some screening of materials and the 'screenings' have been stockpiled as well to provide adequate plant growth material for reclamation.

Runoff from the site is controlled with a series of trenches/berms and silt fences. These structures appeared to be functioning as designed.

The area was free of trash and deleterious materials.

#### **Conclusions and Recommendations:**

The site is in compliance at this time. It is recommended that the site be monitored when in the area Photos were taken to document site conditions.

LK:pb

O:\M043-Summit\M0430019-BrownsCyn-MVS\Inspections\insp-06222006.doc