

m/037/081

JERRY HOLLIDAY CONSTRUCTION
P.O. BOX 502
BLANDING, UTAH 84511

FACSIMILE TRANSMITTAL FORM

BY: Jerry Holliday

TO: Division of Oil, Gas and Mining


ATTN: D. Wayne Hedberg

Message: Comments on the Notice of Intention
+ letter from County Road Dept.

No. Of pages including transmittal form 6 7

Phone # ⁴³⁵ (801)-678-2028

Fax # ⁴³⁵ (801)-678-3503




REVIEW OF NOTICE OF INTENTION TO COMMENCE LARGE MINING OPERATIONS

Holliday Construction, Inc.

Lime Ridge Mine

M/037/081

November 8, 2000



R647-4-105 - Maps, Drawings & Photographs

Figure 1 - Surface facilities map indicates that there are two soil stockpiles located at the site.

Please furnish an estimate of the amount of soil that will be available for use in reclamation. (DJ)

R647-4-106 - Operation Plan

106.3 Estimated acreages disturbed, reclaimed, annually.

The notice states that "no further mining operations are planned at this time." However, under section 110.1, it is stated that you presently have an additional contract for an additional 3,500 tons of material for next year. Please explain these conflicting statements. (DJ)

106.6 Plan for protecting & redepositing soils

Please seed the topsoil stockpile with the reclamation seed mix to use vegetation to stabilize the soil materials from erosion during storage. Please place a sign identifying the stockpile as topsoil for use in final reclamation only, so this material is not mistakenly disturbed. (LK)

R647-4-107 - Operation Practices

107.1 Public safety & welfare

107.1.14 Posting warning signs

Please place warning signs along the county road at the entrance to the project area to warn the public of mine hazards within this area. (DJ)

107.1.15 Constructing berms, fences, etc. above highwalls

Rule R647-4-111.7 states that "highwalls shall be reclaimed and stabilized by backfilling against them or by cutting the wall back to achieve a slope angle of 45 degrees or less." Overburden material generated by this operation should be placed against highwalls at the time of final reclamation to satisfy this requirement.

Because of the proximity of the county road to a pit highwall, place a minimum four foot high berm where the road borders a pit. Signs should also be placed along this berm warning the public of the highwall hazard.

The location of the county road adjacent to the pit excavations may be a cause for concerns regarding the stability and safety of this section of road. It may be beneficial to relocate the section of road through the pit excavations to minimize long term safety hazards. Please provide confirmation that the San Juan County Road Department has been contacted and has no concerns regarding the possible impacts to this section of road. (DJ)

107.2 Drainages to minimize damage

The operation is disrupting the natural drainage pattern of the area and the reclamation plan states the outfall from the pits will be free flowing. The idea of leaving a small pond in the pit at final reclamation is a good idea if it is accessible to wildlife and does not create any downstream hazards. The method of having a free flowing inlet and outlet to the pit is unclear in the drawings.

Page 2
Lime Ridge Mine
M/037/081
November 8, 2000

supplied. Please provide a more detailed description of how you will reestablish the drainage through and out of the pit(s) to provide a stable and free flowing channel. (TM)

R647-4-110 - Reclamation Plan

110.1 Concurrent & post mining land use

Please provide a description of the current and proposed post mining land use(s) for the project area (i.e. grazing, wildlife habitat, recreation, etc.). (LK)

110.5 Revegetation planting program

A review of the soils data reveals that the soil materials are low in phosphorus and organic matter. To correct these deficiencies, it is recommended that 50 pounds per acre of phosphate fertilizer and 15 tons per acre of composted manure be applied to amend the soil materials to assure revegetation success. Please agree to incorporate these soil amendments into the reclamation plan or provide justification for their omission. (LK)

R647-4-111 - Reclamation Practices

111.1 Public safety & welfare

1.15 Constructing berms/fences above highwalls

See comment under R647-4-107.1.15. (DJ)

111.7 Highwalls stabilized at 45 degrees or less

Please agree to reduce or backfill all highwalls to the 45 degree configuration or provide justification for a variance from this requirement, formatted according to R647-4-112. The statement that the highwalls will be left "neat and pleasant looking" is not a reclamation treatment. (DJ)

111.12 Topsoil redistribution

Spreading one inch of topsoil over regraded areas will be difficult to accomplish and will not provide a significant improvement in the revegetation potential. It is suggested that the topsoil be placed in islands scattered throughout the reclaimed areas. These soil islands would be a minimum of six inches deep. By amending the overburden/fines that will be between the topsoil islands with the same fertilizer and composted mulch that is applied to the topsoiled areas (50 lbs/ac. of phosphate fertilizer and 15 tons/ac. of composted manure), it is expected that significant vegetation can be established over the entire site. Please agree to incorporate these activities into the reclamation plan or provide justification for their omission. (LK)


R647-4-112 - Variance

No variances were applied for with this notice

R647-4-113 - Surety

Final surety amounts will be calculated upon receipt of response to this review letter. (DJ)

O:\REVIEW\M37-81-4rvw-11-9.wpd



m/037/081

December 13, 2000

Holliday Construction
P.O. Box 502
Blanding, Utah 84511

Division of Oil, Gas, and Mining
1594 West North Temple, Suite 1210
P.O. Box 145801
Salt Lake City, Utah 84114-5801

Re: Notice of Intention to Commence Large Mining
Lime Ridge M/037/081 San Juan County, Utah

R647-4-106 - Operation Plan

106.3 Estimated acreages disturbed, reclaimed, annually.
I have the product made if they will take 8" rock, they want 10"


106.6 Plan for protecting & redepositing soils
Making sign today. There is around 1000 tons.

R647-4-107 - Operation Practices

107.1 Public safety & welfare
107.1.14 Posting warning signs
Joey will order signs today

107.1.15 Constructing berms, fences, etc. above highwalls.
We have most of the highwalls rehabed. The county road is done.

107.2 Drainages to minimize damage
There is very little drainage. But will plan to put a culvert in where it crosses the county road. There is no outlet through little pond, more than takes care of it.



R647-4-110 - Reclamation Plan


110.1 Concurrent & Post mining land use
It will be used for grazing and wildlife habitat

110.5 Revegetation planting program
We agree to do this

R647-4-111 - Reclamation Practices

111.7 Highwalls stabilized at 45 degrees or less
We agree to back fill all highwalls to 45 degrees

111.12 Topsoil redistribution
We agree to do this





San Juan County Road Department

P.O. Box 188 • 835 East Highway 666
Monticello, Utah 84535 • 435-587-3230

December 6, 2000

Mr. Jerry Holliday
Holliday Construction
Post Office Box 502
Blanding, Utah 84511

Dear Jerry,

As per your request to comment about any safety concerns San Juan County has regarding your limestone pit being adjacent to our County Road #2351, I submit the following:

I met with you at your pit on December 6, 2000 and observed the road in relation to your pit. I did have a concern with the vertical drop into the pit from the edge of the road. I would be more concerned with people driving at night. You had placed either a berm of rock or large rocks along the edge of the road to prevent anyone from driving into the hole or pit. I believe this is a solution to this concern.


You told me how you either parked equipment or left large rocks adjacent to the road when you left at night to make sure no vehicles could get near the vertical drop off areas. I had no problems with this either.

The last item we discussed was the road itself. You indicated to me that in a week or so, the county road would be widened to about 20' from its present width of about 12 feet.

Therefore, taking in consideration the very low volume of traffic on this road, and our discussions of the present condition along with your future plans, I do not see this as being a safety problem.

Sincerely,

Douglas E. Pehrson - San Juan County Engineer
San Juan County Road Department





State of Utah
 DEPARTMENT OF NATURAL RESOURCES
 DIVISION OF OIL, GAS AND MINING

Michael O. Leavitt
 Governor

Kathleen Clarke
 Executive Director

Lowell P. Braxton
 Division Director

1594 West North Temple, Suite 1210

PO Box 145801

Salt Lake City, Utah 84114-5801

801-538-5340


801-559-3940 (Fax)

801-538-7223 (TDD)

November 13, 2000

CERTIFIED RETURN RECEIPT
 Z 228 354 995

Jerry Holliday
 Holliday Construction Inc.
 700 East Brown Canyon Road
 P.O. Box 502
 Blanding, Utah 84511



Re: Review of Fourth Submission, Notice of Intention to Commence Large Mining Operations,
Holliday Construction Inc., Lime Ridge, M/037/081, San Juan County, Utah

Dear Mr. Holliday:

The Division has completed a review of your fourth submission received September 18, 2000, and additional soils information received November 1, 2000, for your Notice of Intention to Commence Large Mining Operations for the Lime Ridge mine located on state mineral lease ML45960-BSLS in San Juan County, Utah. The submission included a copy of the first page of the Division's August 4, 2000 letter, with the following pages providing responses according to rule headings from the Division's review letter.

The Division has a number of review comments which require a response before tentative approval can be granted. The comments are listed below under the applicable Minerals Rule heading. Please format your response in a similar fashion. Please provide a response to this review within 30 days of your receipt of this letter.

The Division will suspend further review of the mine notice until your response to this letter is received. If you have any questions in this regard please contact me, Tony Gallegos, Lynn Kunzler, Tom Munson or Doug Jensen of the Minerals Staff. If you wish to arrange a meeting to discuss this review, please contact us at your earliest convenience.

Sincerely,

D. Wayne Hedberg
 Permit Supervisor
 Minerals Regulatory Program

jb

Enclosure: Review Comments 11/8/00

cc: John Blake, SITLA