



State of Utah
Department of
Natural Resources

MICHAEL R. STYLER
Executive Director

Division of
Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

Company Boyd Rhodes

Company Dan Guy

OGM Pete Hess Environmental Scientist III

Inspection Report

Permit Number:	C0070022
Inspection Type:	PARTIAL
Inspection Date:	Thursday, December 18, 2008
Start Date/Time:	12/18/2008 9:40:00 AM
End Date/Time:	12/18/2008 10:40:00 AM
Last Inspection:	Thursday, November 19, 2009

Inspector: Pete Hess, Environmental Scientist III

Weather: Cold and snowing.

InspectionID Report Number: 1873

Accepted by: Jhelfric
 1/6/2009

Permittee: **SAVAGE SERVICES CORP**

Operator: **SAVAGE SERVICES CORP**

Site: **SAVAGE COAL TERMINAL**

Address: **6340 S 3000 E STE 600, SALT LAKE CITY UT 84121**

County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

Current Acreages

160.00	Total Permitted
122.28	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- ☐ Federal
☐ State
☐ County
☐ Fee
☒ Other

Types of Operations

- ☒ Underground
☒ Surface
☒ Loadout
☐ Processing
☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The Savage Coal terminal permit area is covered with about three inches of fresh snow. Additional storms are forecast for the next week.

The DOGM water monitoring data base has data from the second quarter of 2008 for the Savage permit area waiting to be uploaded; UPDES data for the third quarter of 2008 also awaits uploading. The hydrologist assigned to this site has been asked to upload the data, as of 12/18/2008.

Inspector's Signature:

Pete Hess

Date Thursday, December 18, 2008

Pete Hess, Environmental Scientist III

Inspector ID Number: 46

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
 telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

4.a Hydrologic Balance: Diversions

All diversions are snow covered.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

The possibility of relocating pond #5 to a new location to provide a larger area adjacent to the train loadout silo for coal storage was discussed. A relocation of the approved design for pond #5 should not be difficult as far as R645 permitting. Identical capacity and maintenance of the current surface drainage plan were discussed. Mr. Guy will evaluate the proposal and prepare a permit amendment for submittal to the DOGM. Slurry cell #3 has recently been cleaned; Mr. Guy has recertified this impoundment as part of the fourth quarter pond inspections in order to meet the requirement of R645-301-514.312. Pond #3 was at capacity.

4.c Hydrologic Balance: Other Sediment Control Measures

The Permittee has re-shaped the surface area adjacent to the pumphouse, in order to provide positive drainage to the correct ditches. The ditch from pond #6, UPDES outfall # 001 (CV-15-W) has recently been shaped to remove vegetation.

4.d Hydrologic Balance: Water Monitoring

Please refer to the comments in the summary.

7. Coal Mine Waste, Refuse Piles, Impoundments

The refuse pile is snow covered.

8. Noncoal Waste

Although the site was snow covered, noncoal waste was not visible.

18. Support Facilities, Utility Installations

The Permittee has leased acreage from CTC Trucking to store conveyor structure which was purchased during the dismantling of the Willow Creek Mine.