



The State of Utah

Department of
Natural Resources

Division of
Oil, Gas & Mining

ROBERT L. MORGAN
Executive Director

LOWELL P. BRAXTON
Division Director

OLENE S. WALKER
Governor

GAYLE F. McKEACHNIE
Lieutenant Governor

Permittee: **PLATEAU MINING CORP**
Operator: **PLATEAU MINING CORP**
Site: **WILLOW CREEK MINE**
Address: **847 NW HWY 191, HELPER UT 84526**
County: **CARBON**
Permit Type: **PERMANENT COAL PROGRAM**
Permit Status: **ACTIVE**

Current Acreages

14,670.00	Total Permitted
161.55	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The purpose of this site visit was to conduct a complete inspection of the Willow Creek reclaimed site. There are no pending amendments. The permittee is preparing an application for phase one bond release for the reclaimed area.

Inspection Report

Permit Number:	C0070038
Inspection Type:	COMPLETE
Inspection Date:	Thursday, March 17, 2005
Start Date/Time:	3/17/2005 9:30:00 AM
End Date/Time:	3/17/2005 1:00:00 PM
Last Inspection:	Wednesday, November 17, 2004

Inspector: Joe Helfrich, Environmental Scientist III

Weather: sunny 45, windy

InspectionID Report Number: 564

Accepted by: whedberg
3/29/2005

Inspector's Signature

Joe Helfrich, Environmental Scientist III

Inspector ID Number: 1

Date

Friday, March 18, 2005

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
telephone (801) 538-5340 facsimile (801) 359-3940 TTY (801) 538-7223 www.ogm.utah.gov

Utah!
Where ideas connect™

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

The 5-year permit expires on 4/23/06. The renewal due date for the application is 12/23/07. The U. P. D. E. S. permit was issued 5/1/03 and expires on 4/30/08.

2. Signs and Markers

Signs with the required information were posted at access points to the reclaimed site.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

The one pond remaining on the reclaimed site was inspected on 3/24/04. There were no hazards or signs of structural weakness noted in the report. The pond has not discharged to date.

4.c Hydrologic Balance: Other Sediment Control Measures

Roughening techniques are the sediment control for the remaining portion of the reclaimed site. The site was reclaimed in 2004.

4.d Hydrologic Balance: Water Monitoring

Water monitoring is done quarterly except for the sediment pond discharge point which is done monthly. Sites B25 and B26 were sampled on 11/24/04 and sites B151, B3N, B5, and B6 were sampled on 12/20/04. There were no anomalies or parameter exceedances.

4.e Hydrologic Balance: Effluent Limitations

The DMR's for the sediment pond were current through February 2005.

7. Coal Mine Waste, Refuse Piles, Impoundments

The refuse pile was inspected during the week of 3/7/05. No hazards or signs of structural weakness were noted.

8. Noncoal Waste

There were no non-coal waste items on the reclaimed area. There are several small areas that contain materials to be sold. There were several containers of material of which the top liquid portion, if spilled, may be hazardous. They have been placed in a building in accordance with the permittee's SPCC plan, i.e. if spilled, would be contained.

21. Bonding and Insurance

The surety bond is in the amount of \$7,866,000 and the liability insurance is current through 7/30/05.