

0018



State of Utah

Department of
Natural ResourcesMICHAEL R. STYLER
Executive DirectorDivision of
Oil, Gas & MiningJOHN R. BAZA
Division DirectorJON M. HUNTSMAN, JR.
GovernorGARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

OGM	April Abate	Hydrologist
Company	Dennis Ware	Controller
OGM	Steve Demczak	Environmental Scientist III

C/007/038 Internal

Inspection Report

Permit Number:	C0070038
Inspection Type:	COMPLETE
Inspection Date:	Wednesday, November 12, 2008
Start Date/Time:	11/12/2008 12:00:00 PM
End Date/Time:	11/12/2008 2:00:00 PM
Last Inspection:	Tuesday, October 14, 2008

Inspector: Steve Demczak, Environmental Scientist IIIWeather: Partly Cloudy, 40'sInspectionID Report Number: 1829

Accepted by: jhelfric

12/8/2008

Permittee: **PLATEAU MINING CORP**Operator: **PLATEAU MINING CORP**Site: **WILLOW CREEK MINE**Address: **PO BOX 30, HELPER UT 84526-0030**County: **CARBON**Permit Type: **PERMANENT COAL PROGRAM**Permit Status: **ACTIVE**

Current Acreages

14,662.49	Total Permitted
71.44	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- ☒ Federal
☐ State
☐ County
☒ Fee
☒ Other

Types of Operations

- ☒ Underground
☐ Surface
☒ Loadout
☐ Processing
☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The Permittee notified the Division that the fourth quarter of 2008 surface and UPDES water monitoring information for the Willow Creek Mine was in the electronic data base pipeline ready for uploading.

The Permittee continues to meet the Special Condition included as Attachment "A" of the current State permit, which was renewed April 24, 2006.

There are no pending compliance actions.

There is currently no activity at this site.

Inspector's Signature:

Stephen J. Dazak
Steve Demczak, Environmental Scientist III

Inspector ID Number: 39

Date Wednesday, November 12, 2008

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

The DOGM permit will expire on April 24, 2011.

3. Topsoil

All topsoil was used in reclamation.

4.a Hydrologic Balance: Diversions

Diversions were spot-checked and were functioning as designed.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

Sediment pond did not contain water. No hazardous conditions were noticed during my inspection. The permittee inspected the sediment pond for the second quarter with no hazardous conditions reported. The inspection was conducted on June 18, 2008 and is P.E. certified.

4.c Hydrologic Balance: Other Sediment Control Measures

Pocking is used to control sediment from the reclaim site.

4.d Hydrologic Balance: Water Monitoring

The Division has reviewed second quarter of 2008 data from the permittee. The report was given to the permittee with no problems noted. The permittee has taken third quarter water samples.

4.e Hydrologic Balance: Effluent Limitations

There were no discharge for the third quarter (July, August, September).

8. Noncoal Waste

The site was clear of non-coal waste material.

10. Slides and Other Damage

No slides were noticed during the inspection.

12. Backfilling And Grading

The site is completely backfilled and graded.

21. Bonding and Insurance

The bonding amount is \$2,275,144. The insurance company is Steadfast Insurance Company. The policy will expire on October 1, 2009.