

0006



State of Utah
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

Michael O. Leavitt
Governor

Ted Stewart
Executive Director

James W. Carter
Division Director

355 West North Temple
3 Triad Center, Suite 350
Salt Lake City, Utah 84180-1203
801-538-5340
801-359-3940 (Fax)
801-538-5319 (TDD)

September 29, 1993

Mr. Robert Hagen, Director
Office of Surface Mining
Reclamation and Enforcement
505 Marquette N.W., Suite 1200
Albuquerque, New Mexico 87102

Re: Drill Hole Updates,, Hidden Valley Coal Company, Hidden Valley Mine,
ACT/015/007-93A, Folder #2, Emery County, Utah

Dear Mr. Hagen:

Enclosed please find the updated drill hole information for the Hidden Valley Mine, page 16c.

Sincerely,

A handwritten signature in cursive script, reading 'Pamela Grubaugh-Littig'.

Pamela Grubaugh-Littig
Permit Supervisor

pgl

cc: Bill Malencik, PFO



Project files providing information from the original 1978 site survey were located in the summer of 1993. Drill holes #1-6 were included in the survey, and their locations are provided below. Information on drill hole #7 was not included in the survey; its location is given based upon available mapping.

Drill Hole Legal Descriptions (All in T23S. R6Em SLB&M)

DH-1	So 1,230 ft. and Ea 1,480 ft. from NW Corner. Section 18
DH-2	No 1,280 ft. and Ea 1,410 ft. from SW Corner. Section 18
DH-3	No 1,070 ft. and W 1,490 ft. from SE Corner. Section 18
DH-4	No 1,200 ft. and Ea 1,140 ft. from SW Corner. Section 17
DH-5	So 1,480 ft. and W 1,350 ft. from NE Corner. Section 18
DH-6	So 1,220 ft. and Ea 1,190 ft. from NW Corner. Section 17
DH-7	No 100 ft. and Ea 2,350 ft. from SW Corner. Section 18

During the summer of 1993, inspections were carried out to determine the status of drill holes #4, 5, and 6. After several unsuccessful attempts, drill hole #4 was located September 9, 1993 using the above-mentioned survey data. The hole was found to be capped at the surface with cement. On July 7, 1993, drill hole #5 was also found to be capped with cement at the surface. Reclamation records indicate that a five-foot cement plug was installed in each of these holes in 1986. Drill hole #6 was found to be plugged with packed soil to the surface. In July, 1993, the temporary soil plug was removed and replaced with a five-foot, cement plug. Photographs were taken of all three capped holes.

RECEIVED

10 - 9 1993

DIVISION OF
OIL GAS & MINING

Project files providing information from the original 1978 site survey were located in the summer of 1993. Drill holes #1-6 were included in the survey, and their locations are provided below. Information on drill hole #7 was not included in the survey: its location is given based upon available mapping.

Drill Hole Legal Descriptions (All in T23S. R6Em SLB&M)

DH-1	So 1.230 ft. and Ea 1.480 ft. from NW Corner. Section 18
DH-2	No 1.280 ft. and Ea 1.410 ft. from SW Corner. Section 18
DH-3	No 1.070 ft. and W 1.490 ft. from SE Corner. Section 18
DH-4	No 1.200 ft. and Ea 1.140 ft. from SW Corner. Section 17
DH-5	So 1.480 ft. and W 1.350 ft. from NE Corner. Section 18
DH-6	So 1.220 ft. and Ea 1.190 ft. from NW Corner. Section 17
DH-7	No 100 ft. and Ea 2,350 ft. from SW Corner. Section 18

During the summer of 1993, inspections were carried out to determine the status of drill holes #4, 5, and 6. After several unsuccessful attempts, drill hole #4 was located September 9, 1993 using the above-mentioned survey data. The hole was found to be capped at the surface with cement. On July 7, 1993, drill hole #5 was also found to be capped with cement at the surface. Reclamation records indicate that a five-foot cement plug was installed in each of these holes in 1986. Drill hole #6 was found to be plugged with packed soil to the surface. In July, 1993, the temporary soil plug was removed and replaced with a five-foot, cement plug. Photographs were taken of all three capped holes.

RECEIVED

OCT 9 1993

DIVISION OF
OIL GAS & MINING

Project files providing information from the original 1978 site survey were located in the summer of 1993. Drill holes #1-6 were included in the survey, and their locations are provided below. Information on drill hole #7 was not included in the survey; its location is given based upon available mapping.

Drill Hole Legal Descriptions (All in T235. R6Em SLB&M)

DH-1	So 1.230 ft. and Ea 1.480 ft. from NW Corner. Section 18
DH-2	No 1.280 ft. and Ea 1.410 ft. from SW Corner. Section 18
DH-3	No 1.070 ft. and W 1,490 ft. from SE Corner. Section 18
DH-4	No 1.200 ft. and Ea 1.140 ft. from SW Corner. Section 17
DH-5	So 1.480 ft. and W 1,350 ft. from NE Corner. Section 18
DH-6	So 1.220 ft. and Ea 1.190 ft. from NW Corner. Section 17
DH-7	No 100 ft. and Ea 2,350 ft. from SW Corner. Section 18

During the summer of 1993, inspections were carried out to determine the status of drill holes #4, 5, and 6. After several unsuccessful attempts, drill hole #4 was located September 9, 1993 using the above-mentioned survey data. The hole was found to be capped at the surface with cement. On July 7, 1993, drill hole #5 was also found to be capped with cement at the surface. Reclamation records indicate that a five-foot cement plug was installed in each of these holes in 1986. Drill hole #6 was found to be plugged with packed soil to the surface. In July, 1993, the temporary soil plug was removed and replaced with a five-foot, cement plug. Photographs were taken of all three capped holes.

RECEIVED

AUG 29 1993

DIVISION OF
OIL GAS & MINING

Project files providing information from the original 1978 site survey were located in the summer of 1993. Drill holes #1-6 were included in the survey, and their locations are provided below. Information on drill hole #7 was not included in the survey; its location is given based upon available mapping.

Drill Hole Legal Descriptions (All in T23S. R6Em SLB&M)

DH-1	So 1,230 ft. and Ea 1,480 ft. from NW Corner. Section 18
DH-2	No 1,280 ft. and Ea 1,410 ft. from SW Corner. Section 18
DH-3	No 1,070 ft. and W 1,490 ft. from SE Corner. Section 18
DH-4	No 1,200 ft. and Ea 1,140 ft. from SW Corner. Section 17
DH-5	So 1,480 ft. and W 1,350 ft. from NE Corner. Section 18
DH-6	So 1,220 ft. and Ea 1,190 ft. from NW Corner. Section 17
DH-7	No 100 ft. and Ea 2,350 ft. from SW Corner. Section 18

During the summer of 1993, inspections were carried out to determine the status of drill holes #4, 5, and 6. After several unsuccessful attempts, drill hole #4 was located September 9, 1993 using the above-mentioned survey data. The hole was found to be capped at the surface with cement. On July 7, 1993, drill hole #5 was also found to be capped with cement at the surface. Reclamation records indicate that a five-foot cement plug was installed in each of these holes in 1986. Drill hole #6 was found to be plugged with packed soil to the surface. In July, 1993, the temporary soil plug was removed and replaced with a five-foot, cement plug. Photographs were taken of all three capped holes.

RECEIVED
OCT 9 1993

DIVISION OF
OIL GAS & MINING

Project files providing information from the original 1978 site survey were located in the summer of 1993. Drill holes #1-6 were included in the survey, and their locations are provided below. Information on drill hole #7 was not included in the survey; its location is given based upon available mapping.

Drill Hole Legal Descriptions (All in T23S. R6Em SLB&M)

DH-1	So 1,230 ft. and Ea 1,480 ft. from NW Corner. Section 18
DH-2	No 1,280 ft. and Ea 1,410 ft. from SW Corner. Section 18
DH-3	No 1,070 ft. and W 1,490 ft. from SE Corner. Section 18
DH-4	No 1,200 ft. and Ea 1,140 ft. from SW Corner. Section 17
DH-5	So 1,480 ft. and W 1,350 ft. from NE Corner. Section 18
DH-6	So 1,220 ft. and Ea 1,190 ft. from NW Corner. Section 17
DH-7	No 100 ft. and Ea 2,350 ft. from SW Corner. Section 18

During the summer of 1993, inspections were carried out to determine the status of drill holes #4, 5, and 6. After several unsuccessful attempts, drill hole #4 was located September 9, 1993 using the above-mentioned survey data. The hole was found to be capped at the surface with cement. On July 7, 1993, drill hole #5 was also found to be capped with cement at the surface. Reclamation records indicate that a five-foot cement plug was installed in each of these holes in 1986. Drill hole #6 was found to be plugged with packed soil to the surface. In July, 1993, the temporary soil plug was removed and replaced with a five-foot, cement plug. Photographs were taken of all three capped holes.

Project files providing information from the original 1978 site survey were located in the summer of 1993. Drill holes #1-6 were included in the survey, and their locations are provided below. Information on drill hole #7 was not included in the survey; its location is given based upon available mapping.

Drill Hole Legal Descriptions (All in T23S. R6Em SLB&M)

DH-1	So 1,230 ft. and Ea 1,480 ft. from NW Corner, Section 18
DH-2	No 1,280 ft. and Ea 1,410 ft. from SW Corner, Section 18
DH-3	No 1,070 ft. and W 1,490 ft. from SE Corner, Section 18
DH-4	No 1,200 ft. and Ea 1,140 ft. from SW Corner, Section 17
DH-5	So 1,480 ft. and W 1,350 ft. from NE Corner, Section 18
DH-6	So 1,220 ft. and Ea 1,190 ft. from NW Corner, Section 17
DH-7	No 100 ft. and Ea 2,350 ft. from SW Corner, Section 18

During the summer of 1993, inspections were carried out to determine the status of drill holes #4, 5, and 6. After several unsuccessful attempts, drill hole #4 was located September 9, 1993 using the above-mentioned survey data. The hole was found to be capped at the surface with cement. On July 7, 1993, drill hole #5 was also found to be capped with cement at the surface. Reclamation records indicate that a five-foot cement plug was installed in each of these holes in 1986. Drill hole #6 was found to be plugged with packed soil to the surface. In July, 1993, the temporary soil plug was removed and replaced with a five-foot, cement plug. Photographs were taken of all three capped holes.