

0033

RECEIVED

OK



APR 10 2002  
DIVISION OF  
OIL, GAS AND MINING

April 8, 2002

Ms. Pamela Grubaugh-Littig  
Permit Supervisor  
1594 West North Temple, Suite 1210  
Box 145801  
Salt Lake City, Utah 84114-5801

*Incoming*  
*c/015/017*  
*Copy c/015/018 ✓*  
*Copy c/015/019*

Dear Ms. Grubaugh-Littig:

I am enclosing for submittal the 1st. Quarter 2002 Engineering Inspection Reports for Cottonwood/Wilberg and Des Bee Dove Waste Rock Site and the old Waste Rock Site. Also, the Deer Creek Waste Rock Site and Elk Canyon/Original Site are enclosed.

Sincerely,

John Christensen, P.E.  
Sr. Construction Engineer

Encls.

Huntington Office:  
(801) 687-9821  
Fax (801) 687-2695  
Purchasing Fax (801) 687-9092

Deer Creek Mine:  
(801) 381-2317  
Fax (801) 381-2285

Cottonwood Mine:  
(801) 748-2319  
Fax (801) 748-2380

*Copy Inaug c/015/018*

INSPECTION AND CERTIFIED REPORT  
ON EXCESS SPOIL PILE OR REFUSE PILE

Page 1 of 2

Permit Number

ACT/015/018

Report Date

Mar. 27, 2002

Mine Name

Deer Creek

Company Name

Energy West Mining Company

Excess  
Spoil Pile or  
Refuse Pile  
Identification

Pile Name

ELK CANYON & ORIGINAL SITE

Pile Number

MSHA ID Number

1211-UT-09-00121-01

Inspection Date

Mar. 15, 2002

Inspected By

John Christensen/Rick Cullum

Reason for Inspection

(Annual, Quarterly or Other Periodic Inspection,  
Critical Installation, or Completion of Construction)

2002 First Quarter Inspection

Attachments to Report?  No  Yes

**Field Evaluation**

Foundation preparation, including the removal of all organic material and topsoil.

The construction of both sites have been complete for some time in excess of 8 years. The foundations appear to be stable.

Placement of underdrains and protective filter systems.

None

Installation of final surface drainage systems.

The slopes of both sites have no rills, gullies or sloughage present.

Placement and compaction of fill materials.

No fill material is being placed at either site, since both are at their designed capacity. The Elk Canyon site contains approximately 25,000 cubic yards and the original site 90,000 cubic yards of fill material.

**RECEIVED**

APR 10 2002

DIVISION OF  
OIL, GAS AND MINING

Final grading and revegetation of 1.

The sites are at capacity. The final grades are established and are revegetated.

Appearances of instability, structural weakness, and other hazardous conditions.

None were observed.


Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

There was approximately 1000 tons of coal stored at the Elk Canyon pad at the time of inspection. Snow partially covered the area.

**Certification Statement** I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer

(Full Name and Title)

Signature:  Date: 4/8/02

P.E. Number & State: 165651, Utah



*Incoming* *c/015/018*

<b>Permit Number</b>	ACT/015/018	<b>Report Date</b>	Mar. 27, 2002
----------------------	-------------	--------------------	---------------

<b>Mine Name</b>	Deer Creek
------------------	------------

<b>Company Name</b>	Energy West Mining Company
---------------------	----------------------------

<b>Excess Spoil Pile or Refuse Pile Identification</b>	<b>File Name</b>	Waste Rock Disposal Site
	<b>File Number</b>	
	<b>MSHA ID Number</b>	1211-UT-09-00121-02

<b>Inspection Date</b>	Mar. 12, 2002
------------------------	---------------

<b>Inspected By</b>	John Christensen/Rick Cullum
---------------------	------------------------------

<b>Reason for Inspection</b> <small>(Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)</small>	2002 First Quarter Inspection
	Attachments to Report? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes

**Field Evaluation**

Foundation preparation, including the removal of all organic material and topsoil.

All construction was done according to the permitted, professional engineered design specifications.

Placement of underdrains and protective filter systems.

An underdrain was installed when the site was constructed in 1989. The drain had a small amount of flow coming through it at the time of the inspection.

Installation of final surface drainage systems.

All interim slopes are maintained at their proper grade. The final slopes are surveyed to assure they are correct. Also the two final designed rip-rap ditches were installed as per the permitted plan and are extended as more lifts are added.

**RECEIVED**

APR 10 2002

DIVISION OF  
OIL GAS AND MINING

Placement and compaction of fill materials.

The site was leveled in June-July, 2001. Trash and extraneous material were removed. Lift was sampled as required. The active lift is at approximately 90% capacity.

Final grading and revegetation of fill.

See No. 3.

The sub-soil berm surrounding the site was seeded shortly after construction.

Appearances of instability, structural weakness, and other hazardous conditions.


No weakness or instabilities are evident at this time.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The total storage capacity of the Area No. 1 cell is 460,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift is 6,347.70 ft. The final design elevation will be 6,369 ft. The Area No. 1 cell is approximately 38% capacity.

The estimated volume of material hauled in 2002 to the site was 1237.74 cubic yards, as of March 1, 2002.

Certification Statement



I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: John Christensen, Sr. Construction Engineer (Full Name and Title)

Signature: [Handwritten Signature] Date: 4/8/02

P.E. Number & State: 165651, Utah