



**State of Utah**

**Department of  
Natural Resources**

MICHAEL R. STYLER  
*Executive Director*

**Division of  
Oil, Gas & Mining**

JOHN R. BAZA  
*Division Director*

JON M. HUNTSMAN, JR.  
*Governor*

GARY R. HERBERT  
*Lieutenant Governor*

**Representatives Present During the Inspection:**

Company	Mike Davis
OGM	Pete Hess Environmental Scientist III

## Inspection Report

Permit Number:	C0410002
Inspection Type:	PARTIAL
Inspection Date:	Tuesday, August 14, 2007
Start Date/Time:	8/14/2007 9:15:00 AM
End Date/Time:	8/14/2007 1:00:00 PM
Last Inspection:	Thursday, July 12, 2007

Inspector: Pete Hess, Environmental Scientist III

Weather: Mostly sunny in AM; dark clouds over Link Canyon

InspectionID Report Number: 1372

Accepted by: dhaddock *AK*  
9/12/2007

Permittee: **CANYON FUEL COMPANY LLC**  
 Operator: **CANYON FUEL COMPANY LLC**  
 Site: **SUFCO MINE**  
 Address: **397 S 800 W, SALINA UT 84654**  
 County: **SEVIER**  
 Permit Type: **PERMANENT COAL PROGRAM**  
 Permit Status: **ACTIVE**

**Current Acreages**

26,766.95	<b>Total Permitted</b>
27.36	<b>Total Disturbed</b>
	<b>Phase I</b>
	<b>Phase II</b>
	<b>Phase III</b>

**Mineral Ownership**

- Federal  
 State  
 County  
 Fee  
 Other

**Types of Operations**

- Underground  
 Surface  
 Loadout  
 Processing  
 Reprocessing

**Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:**

The Permittee is current relative to the required quarterly submittal of surface and ground water monitoring information for the SUFCO Mine permit area.

There are no pending compliance actions for the SUFCO Mine permit area.

The Mine site received 0.22 inches of rainfall during the PM hours of August 13, 2007. Link Canyon also received rain.

Inspector's Signature: \_\_\_\_\_

*Pete Hess*

Pete Hess, Environmental Scientist III

Inspector ID Number: 46

Date: Tuesday, August 14, 2007

**Note:** This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801  
 telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • [www.ogm.utah.gov](http://www.ogm.utah.gov)

**REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS**

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
  - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**1. Permits, Change, Transfer, Renewal, Sale**

The Permittee recently submitted an application for a concrete retaining wall which will be located adjacent to the main electrical substation. Task ID # 2834 was approved by the Division on August 10, 2007. The Permittee was removing material from the outslope of the access road in order to set forms for the retaining wall.

**3. Topsoil**

Mr. Davis indicated that Robinson Trucking will start the access road construction and the topsoil removal for the new refuse lift at the road side waste rock pile site during the week of August 20, 2007.

**4.b Hydrologic Balance: Sediment Ponds and Impoundments**

The Mine site sediment pond was discharging through the primary spillway during the course of today's inspection. The refuse pile pond and the in-series decant impoundment had damp bottoms, but no visible water.

**4.c Hydrologic Balance: Other Sediment Control Measures**

All silt fences inspected this day were capable of functioning as designed.

**4.d Hydrologic Balance: Water Monitoring**

The Permittee completed the installation of twelve more piezometers in the North Water area on August 6, 2007. The grout curtain which was approved as part of the North Water Spring Plan (water replacement), Task ID 2583, was approved by the DOGM on July 26, 2006.