

State of Utah DEPARTMENT OF NATURAL RESOURCES Division of Oil, Gas & Mining

MICHAEL R. STYLER Executive Director

JOHN R. BAZA Division Director

Inspection Report Minerals Regulatory Program

Report Date May 7, 2009

Reviewed	RK

Mine Name: Big Thomson Clay Mine Operator Name: Brown Brothers Construction Inspection Date: May 5, 2009 Time: 4:45-5:20 PM Company Inspector(s): Wayne Western

Other Participants: Buzz Rakow Mine Status: Inactive (at present)

Weather: Clear, 80's

Permit number: S/017/047

	Elements of Inspection	Evaluated	Comment	Enforcement
1.	Permits, Revisions, Transfer, Bonds	\boxtimes		
2.	Public Safety (shafts, adits, trash, signs, highwalls)			
3.	Protection of Drainages / Erosion Control			
4.	Deleterious Material			
5.	Roads (maintenance, surfacing, dust control, safety)			
	Concurrent Reclamation			
7.	Backfilling/Grading (trenches, pits, roads,	\square		
	highwalls, shafts, drill holes)			
8.	Water Impoundments			
9.	Soils	\bowtie		
10	. Revegetation	\boxtimes	\boxtimes	
11	. Air Quality			
12	. Other			

Purpose of Inspection:

The purpose of the visit was evaluate the site for bond release.

Inspection Summary:

7. Backfilling and Grading

The mine area has been graded to closely match the surrounding area, approximate original contour was met.

9. Soils

Soils in surrounding areas appear to be derived from shale and sandstone. The Permittee may not have salvaged any soil. The amount of topsoil initially available is unknown. In the surrounding areas there are slope with little vegetation, either from rock outcrops or soil.

10. Revegetation

There is essentially no vegetation on the clay outcrops.

Conclusions and Recommendations:

The main concern with bond release is the lack of vegetation on the site. The Division acknowledges that establishing vegetation in the area is difficult on clay soils. The Division suggest that the Permittee seed the Inspection Date: , 2008

Page 2 of 2 M/000/0000

site on additional time under favorable conditions: late fall or early winter, the area would be prepared for seeding such as scarified or the soil raked after seeding.

Inspector's Signature

Date: May 12, 2009

Directions to Site:

The site is on the west side of the Burr Trail 14.5 miles north of SR 276.

WHW:jb

CC:

Albert Brown, Operator John Blake, SITLA

O:\M017-Garfield\S0170047-BigThompsonPit\inspections\ins-05052009.doc