



United States Department of the Interior

BUREAU OF LAND MANAGEMENT

GRAND JUNCTION DISTRICT

BRANCH OF OIL SHALE

764 HORIZON DRIVE

GRAND JUNCTION, COLORADO 81501

MEMORANDUM

IN REPLY REFER TO:

JIM

SEP 19 1983

TO: Files

August 25, 1983

FROM: Don Johnson and Randy Heuscher

SUBJECT: U-a/U-b Tract Inspection

Personnel Present:

Bob Hobbs

WRSOC

Don Johnson

B/OS

R. Heuscher

B/OS

Primary Purpose of Inspection: Mining and General

Activities:

Construction --Final work on the runoff retention dam was in progress including the spillway and the road around the pond. All other surface construction is complete. Maintenance and safety procedures are commendable.

Mining --Conventional drill and blast procedures were being used in the decline while the Paurat was being overhauled. Rock stresses were causing some spalling of rock in the run-around area of the decline. The resultant sharp rock fragments had fallen and cut drill operators during roof bolting. Dust control procedures in the decline have effectively reduced dust levels.

Grouting was in progress in the shaft. One small pocket had not pressured-up with grout.

xc: J. Godlove WRSOC  
J. Smith UDOGM  
B. Hobbs U-a/U-b  
J. Goff "  
BLM-Vernal

RECEIVED  
SEP 14 1983

DIVISION OF  
OIL, GAS & MINING



MONTHLY ACTIVITY REPORT  
AUGUST 1983  
U. S. DEPARTMENT OF INTERIOR  
BUREAU OF LAND MANAGEMENT  
BRANCH OF OIL SHALE  
GRAND JUNCTION, COLORADO

ACTIVITY REPORT FOR TRACTS U-a/U-b

The large runoff retention dam is essentially complete. Final work on the guardrail and fencing near the spillway will be completed early in September. Monitoring wells to detect leakage from the dam are also complete.

Grouting operations on the Bird's Nest Zone (BNZ) are underway in the 30-foot Ventilation Shaft. Grout uptake has been less than anticipated except for one small area in the upper part of the BNZ. Preliminary results from grouting operations indicate less inflow of groundwater from the BNZ than expected. Very small quantities of methane were encountered in the uppermost vugs of the BNZ.

The decline is to the BNZ with about 70 feet to go to the water zone. Grouting operations on the decline's BNZ are expected to begin late in September. The Paurat (continuous miner) is undergoing an overhaul and conversion to permissible standards for gassy mine operation. This gassy mine precautionary procedure was established long before the recent encounter with minor amounts of methane in the shaft. Blasting and mucking operations on the decline runaround are complete.

An environmental monitoring meeting was held at the Branch of Oil Shale Office in Grand Junction. WRSOC proposed some changes in their monitoring plan including some reductions in the scope of monitoring. Most of the reductions were acceptable because surface construction activities are complete until retort construction begins. WRSOC will submit a formal request for changes in their monitoring plan.

ANTICIPATED ACTIVITIES FOR SEPTEMBER 1983, TRACTS U-a and U-b

Continue decline and shaft development.  
Continue environmental monitoring.

ACTIVITY REPORT FOR TRACT C-b

Onsite Activities:

- Prepared drill pads for corehole drilling project.
- Completed replacement of defective hoist cables in Production Shaft.
- Hoists in both Production and Service Shaft commissioned.
- Installed backup sump for Production Shaft bottom.
- Continued installation of permanent power at emergency generator building.
- Continued drilling and gas testing at the Upper Void Level with BOM.
- Continued review and preparation of DDP.

Shaft status: The Production, Service, and Ventilation/Escape Shafts all remain flooded and secured. Downshaft concentrations of methane and CO remain nil.

Environmental activities:

- State of Colorado Department of Health completed onsite audit of air quality equipment. All was satisfactory except for minor calibration problem with Hy-Vol sampler.
- Sampled topsoil and raw shale embankments for species diversity and production.
- Initiated small mammal sampling.
- Started preparation of Mined Land Reclamation amendment.
- Benthos/periphyton sampler at Hunter Creek was washed out by flood of August 29.
- New well completions successfully sampled.
- Meeting with USGS and OSO to discuss stream gaging station program.

ANTICIPATED ACTIVITIES FOR SEPTEMBER 1983, TRACT C-b

Continue preparation of DDP.  
Grade and apply Coherrex to tract roads.  
Continue preparation of Mined Land Reclamation amendment.  
Start visibility monitoring season.

ACTIVITY REPORT FOR TRACT C-a

Pumping of mine and sour water from the retorts continues. The mine water inflow has stabilized at 1700 gpm and sour water pumped from the retort has increased to 25 gpm. Sprinkler systems have been installed in five ponds to increase evaporation of sour water.

Environmental monitoring scheduled for the month was completed.

Disposal of surplus equipment and supplies on tract continued.

Installation of a new grounding system for Met 2 was completed.

Operational testing of the Lurgi PDU Retort in Harmarville, PA, is nearing completion.

ANTICIPATED ACTIVITIES FOR SEPTEMBER 1983, TRACT C-a

Continue dewatering of mine and retorts.  
Continue environmental monitoring.  
Preparation of a retort management plan will be completed for submittal to Branch of Oil Shale.  
Complete operational testing of Lurgi Retort.

OIL AND GAS REVIEWS--BRANCH OF OIL SHALE

Casing and cementing programs were reviewed for 8 proposed oil and gas wells in the Uintah Basin and 5 for the Piceance Basin during August. A total of 115 APDs have been reviewed thus far in 1983.



AUGUST 1983

MISCELLANEOUS/GENERAL

- August Czarnecki and Rush completed Tract C-11 evaluation report.
- 8-9 Miley attend Programmatic EIS meeting in Denver.
- 11 Miller met in Denver with Briant Kimball, USGS-WRD, to discuss sediment characterization study and C<sup>14</sup> samples on lease tracts.
- 13 Rush started geologic analysis for Paraho Land Exchange.
- 22-26 Czarnecki and Rush attended MOSS training at WELUT, USF&WS, Fort Collins.
- 23 Oil Shale Staff met at Oil Shale Office with consultants of U-a/U-b and Jim Godlove, WRSOC, to review monitoring on Utah tracts.
- 24 Dietz, USF&WS-B/OS, met at the Oil Shale Office with Bill Kurey, USF&WS-Grand Junction, and Jim Coyle, University of Wyoming graduate student, to discuss sediment sampling.
- 26 Miller met in Grand Junction with the Branch of Solid Minerals to discuss IRI drilling.

BUREAU OF LAND MANAGEMENT  
OIL SHALE SUPERVISOR  
ONSHORE MINERALS PERSONNEL DIVISION

AUGUST MONTHLY ACTIVITY SUMMARY

TRACT	REQUESTS & SUBMISSIONS	APPROVALS GRANTED	INSPECTIONS	MEETINGS
U-a/ U-b	<ul style="list-style-type: none"> <li>2 - Water quality monitoring of Bird's Nest Zone.</li> <li>- Disturbed acreage report to UDOGM.</li> <li>3 - Ecology and culture of selected species.</li> <li>5 - Proposed changes in TSP monitoring.</li> <li>10 - Mine air sample record.</li> <li>12 - Computer tape of aquatic biology data file.</li> <li>- Proposed changes in 1984 monitoring program.</li> <li>19 - Proposed relocation of retention dam ROW for monitoring well.</li> </ul>	<ul style="list-style-type: none"> <li>31 - Ground water monitoring plan during grouting operations in decline and shaft.</li> </ul>	<ul style="list-style-type: none"> <li>5 - Miley, mining inspection</li> <li>- Miller, monitoring well inspection.</li> <li>25 - Heuscher, Miller, Johnson general inspection.</li> </ul>	<ul style="list-style-type: none"> <li>25 - U-a/U-b Environmental monitoring program review at Branch of Oil Shale.</li> </ul>
C-b	<ul style="list-style-type: none"> <li>4 - Multiple Use Planning Doc.</li> <li>16 - Annual Lease Payment Statement</li> <li>22 - Transmittal of Proposed Core Hole Drilling Program</li> <li>- Deer Reflector Study Progress Report</li> <li>- Water Usage &amp; Production Rpt</li> <li>26 - NPDES Discharge Monitoring Report</li> </ul>		<ul style="list-style-type: none"> <li>15 - Miley, mining inspection</li> <li>31 - Stevens, general tract inspection</li> </ul>	<ul style="list-style-type: none"> <li>31 - Tract Coordination Meeting - on-tract</li> </ul>
C-a	<ul style="list-style-type: none"> <li>5 - 2nd Qtr '83 AQ &amp; Met Data Report</li> <li>11 - Info re preparation of long-term retort abandonment mgt.</li> <li>15 - Supp. Monitoring data and retort chemistry data</li> <li>23 - Proposal to lease 6400 acres</li> <li>25 - C-a Prelim Water Year Data</li> <li>29 - Changes in Reveg Plots study</li> </ul>	<ul style="list-style-type: none"> <li>19 - Denial of RBOSC proposal to circulate water through Retort 1</li> <li>24 - OSO xmit to MMS/Royalty RBOSC's request for suspension operations</li> </ul>	<ul style="list-style-type: none"> <li>31 - Stevens, general tract inspection</li> </ul>	