

GREG BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA

Division Director

Representatives Present During the Inspection:						
Company	Patrick Collins					
OGM	Steve Demczak					

Inspection Report

Permit Number:	C0070012			
Inspection Type:	COMPLETE			
Inspection Date:	Tuesday, May 10, 2011			
Start Date/Time:	5/10/2011 10:00:00 AM			
End Date/Time:	5/10/2011 4:00:00 PM			
Last Inspection:	Thursday, February 10, 2011			

Inspector: Steve Demczak,
Weather: Temp 50's, Cloudy
InspectionID Report Number: 2735

Accepted by: jhelfric

5/12/2011

Permitee: NEVADA ELECTRIC INVESTMENT CO
Operator: NEVADA ELECTRIC INVESTMENT CO
Site: WELLINGTON PREPARATION PLANT
Address: PO BOX 337, SPRINGVILLE UT 84663

County: CARBON

Permit Type: PERMANENT COAL PROGRAM

Permit Status: ACTIVE

Current Acreages

1,573.50	Total Permitted
392.00	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

___ Federal

✓ Fee Other

Types of Operations

Underground

Surface✓ Loadout

✓ Processing☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

No violations were issued.

Permittee has received approval to conduct slurry pond inspections on a monthly basis instead of weekly from MSHA.

Inspector's Signature:

Steve Demozak,

Date

Tuesday, MayDNR1

OIL, GAS & MINING

Permit Number: C0070012 Inspection Type: COMPLETE

Inspection Date: Tuesday, May 10, 2011

Page 2 of 4

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

- Substantiate the elements on this inspection by checking the appropriate performance standard.
 For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
- 2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
- 3. Reference any narratives written in conjunction with this inspection at the appropriate performace standard listed below.
- 4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

		Evaluated	Not Applicable	Comment	Enforcement
1.	Permits, Change, Transfer, Renewal, Sale	✓		✓	
2.	Signs and Markers	~		~	
3.	Topsoil	✓		~	
4.a	Hydrologic Balance: Diversions	✓		✓	
4.b	Hydrologic Balance: Sediment Ponds and Impoundments	✓		Y	
4.c	Hydrologic Balance: Other Sediment Control Measures	✓		~	
4.d	Hydrologic Balance: Water Monitoring	✓		~	
4.e	Hydrologic Balance: Effluent Limitations	V		✓	
5.	Explosives		✓		
6.	Disposal of Excess Spoil, Fills, Benches		V		
7.	Coal Mine Waste, Refuse Piles, Impoundments	V		V	
8.	Noncoal Waste	✓		✓	
9.	Protection of Fish, Wildlife and Related Environmental Issues	✓		~	
10.	Slides and Other Damage	V		V	
11.	Contemporaneous Reclamation		V		
12.	Backfilling And Grading	V			
13.	Revegetation	V			
14.	Subsidence Control		✓		
15.	Cessation of Operations	V		~	
16.a Roads: Construction, Maintenance, Surfacing		V			
16.b	Roads: Drainage Controls	V		✓	
17.	Other Transportation Facilities	V			
18.	Support Facilities, Utility Installations	~		<u> </u>	
19.	AVS Check	V			
20.	Air Quality Permit	~		~	
21.	Bonding and Insurance	~		✓	
22.	Other				

Permit Number: C0070012
Inspection Type: COMPLETE

Inspection Date: Tuesday, May 10, 2011

Page 3 of 4

1. Permits, Change, Transfer, Renewal, Sale

The Mining and Reclamation Permit will expire on December 9, 2014. The permittee has received a new UPDES Permit #UTG040010. This permit will expire on April 30, 2013.

2. Signs and Markers

Identification signs are posted at the gates to the property. Information meets the requirements of the R645 Coal Rules.

3. Topsoil

The topsoil pile shows no signs of wind or water erosion.

4.a Hydrologic Balance: Diversions

Some of the diversions and culverts will need to be cleaned out in the near future. Sediment has started to build-up in several culvert and ditches due to rain storms. These diversions and culverts are functioning as designed.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

Sediment ponds were inspected by the permittee for the first quarter of 2011 on Febuary 9, 2011. There was no hazardous conditions reported in the report. I inspected the sediment ponds and did not see any hazardous conditions. No sediment pond was discharging during the inspection.

4.c Hydrologic Balance: Other Sediment Control Measures

The permittee received approval to pock a portion of a road next to the Siaperas ditch. The construction of the pocking has taken place as designed. This was to remove silt fences and designed to stop sediment from entering the Siaperas ditch.

4.d Hydrologic Balance: Water Monitoring

Water sample information was submitted to the Division.

4.e Hydrologic Balance: Effluent Limitations

There was no water discharge for sediment ponds for the first quarter of 2011.

7. Coal Mine Waste, Refuse Piles, Impoundments

The refuse piles were inspected by a P.E. on March 29, 2011 by Dan Guy. There was no hazardous conditions reported. No hazardous conditions were noticed during the inspection.

8. Noncoal Waste

The site was clear of non-coal waste materials.

Permit Number: C0070012 Inspection Type: COMPLETE

Inspection Date: Tuesday, May 10, 2011

Page 4 of 4

9. Protection of Fish, Wildlife and Related Environmental Issues

An antelope was running across the slurry ponds.

10. Slides and Other Damage

No slides or other damage was noticed during the inspection.

15. Cessation of Operations

No activity is occurring at Wellington.

16.b Roads: Drainage Controls

Culverts and diversions are starting to have sediment build-up. Cleaning will be needed in the near future.

18. Support Facilities, Utility Installations

There are no support facilities at Wellington.

20. Air Quality Permit

The Air Quality permit is DAQE-92.

21. Bonding and Insurance

The insurance policy will expire on Feb 9, 2012. The policy is afforded by Colony Ins. Co.. The insurance accord form was reviewed and meets Division requirements. The bonding amount is \$5,153,000.