



State of Utah

Department of Natural Resources

MICHAEL R. STYLER  
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA  
Division Director

JON M. HUNTSMAN, JR.  
Governor

GARY R. HERBERT  
Lieutenant Governor

Representatives Present During the Inspection:	
Company	Jay Marshall Resident Agent
OGM	Pete Hess Environmental Scientist III

**Inspection Report**

Permit Number:	C0070013
Inspection Type:	PARTIAL
Inspection Date:	Thursday, February 05, 2009
Start Date/Time:	2/5/2009 9:45:00 AM
End Date/Time:	2/5/2009 10:40:00 AM
Last Inspection:	Thursday, January 29, 2009

Inspector: Pete Hess, Environmental Scientist III

Weather: High clouds; warm. Upper 30's F.

InspectionID Report Number: 1906

Accepted by: jhelfric

3/11/2009

Permitee: **UTAHAMERICAN ENERGY INC**

Operator: **UTAHAMERICAN ENERGY INC**

Site: **HORSE CANYON MINE**

Address: **PO BOX 986, PRICE UT 84501**

County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

**Current Acreages**

5,992.07	<b>Total Permitted</b>
99.56	<b>Total Disturbed</b>
61.65	<b>Phase I</b>
	<b>Phase II</b>
	<b>Phase III</b>

**Mineral Ownership**

- Federal
- State
- County
- Fee
- Other

**Types of Operations**

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

**Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:**

Inspector's Signature:

Pete Hess, Environmental Scientist III

Inspector ID Number: 46

Date

Thursday, February 05, 2009

**Note:** This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

**REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS**

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
  - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**4.b Hydrologic Balance: Sediment Ponds and Impoundments**

The Permittee's contractor is continuing excavation activities at the main sediment pond location.

**4.d Hydrologic Balance: Water Monitoring**

There was no visible flow in the Lila Canyon drainage.

**5. Explosives**

The Permittee has set off one round of explosives in the development of the #0 (previously identified as the #1 tunnel) rock tunnel. The #1 and #2 tunnels (previously identified as the #2 and #3 tunnels) are drilled, and are ready for loading of explosives. The Permittee was given a direct verbal statement during today's inspection that no blasting was to be conducted after February 1. The exclusionary period for raptors starts on February 1, and various government agencies, including the DOGM have determined that no blasting is to be conducted post February 1. A length was measured on the left side of the protective canopy at the #1 entry, and a length of 10 feet from the toe of the escarpment into the solid face was determined. The #2 face was measured the same way, with a length determination of 12 feet. The protective canopies are required under the MSHA tunneling plan. The Permittee anticipates setting off a round in the #2 face on Friday afternoon, February 6, 2009, or February 9, 2009. At the time of the writing of this report, the DOGM confirmed that it was not going to allow the Permittee to proceed with this anticipated blasting schedule.

**9. Protection of Fish, Wildlife and Related Environmental Issues**

The Permittee intends to conduct a raptor evaluation of the construction zone on Monday, February 9, 2009.