

0002

Copy DAM



Mountain Coal Company

Trail Mountain Mine
Post Office Box 1378
Price, Utah 84501
Telephone 801 637-5050 (Price Office)
801 637-5203 (Mine Office)
801 748-2140 (Mine Site)

September 28, 1992

Pamela Grubaugh-Littig
Permit Supervisor
Utah Division of Oil, Gas & Mining
355 West North Temple
3 Triad Center, Suite 350
Salt Lake City, Utah 84180-1203

Re: Request for Approval
Limited Highwall Reclamation
Gordon Creek No. 2/7/8 Mines
ACT/007/016 #2
Carbon County, Utah

Dear Ms. Littig:

This letter is to request Division approval to proceed with the limited highwall reclamation at the Gordon Creek No. 2/7/8 Mines. Enclosed is a Scope of Work which describes our intended efforts for this fall. The following is our proposed schedule for the partial reclamation:

Contractors On - Site Meeting -	9/29/92
Bids due on Project -	10/5/92
Award of Bid to Contractor -	10/8/92
Contractor to Begin Project -	10/15/92
Completion of 1992 Project - by	11/15/92

It is our hope this plan meets with your approval. If you have any questions, or need any further information, please let me know.

Respectfully,

Dan W. Guy
Manager Permitting/Compliance

RECEIVED

SEP 30 1992

DIVISION OF
OIL GAS & MINING

cc: Scot Anderson
Johnny Coffey
File

SCOPE OF WORK
2/7/8 MINES
LIMITED BACKFILLING OF HIGHWALLS
9/2/92

1. Clean up and removal of all coal waste (est. 500 tons). To be hauled to the refuse pile at C.V. Spur.
2. Remove all concrete (except on bridges) and break up only as necessary. Concrete will be placed along highwalls and backfilled as described below.
3. Backfill 6 portal structures with material from sub-soil area near No.7 Portals.
4. Cover all exposed coal outcrops and concrete at portals with at least 2' of earth material from No.8 Mine beam and sub-soil pile.
 - a. Areas at No.2 Mine will use material from embankment above stockpile area.
5. General site clean up of non-coal waste. To be hauled to Carbon County Landfill.

Note: All existing drainage controls will be left in place.