



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

Company	Dennis Oakley	Environmental Engineer
OGM	Steve Demczak	Environmental Scientist III

Inspection Report

Permit Number:	C0150017
Inspection Type:	COMPLETE
Inspection Date:	Thursday, August 14, 2008
Start Date/Time:	8/14/2008 10:00:00 AM
End Date/Time:	8/14/2008 2:00:00 PM
Last Inspection:	Tuesday, July 15, 2008

Inspector: Steve Demczak, Environmental Scientist III

Weather: Sunny, 80's

InspectionID Report Number: 1745

Accepted by: jhelfric

9/8/2008

Permittee: **PACIFICORP**

Operator: **ENERGY WEST MINING CO**

Site: **DES BEE DOVE MINE**

Address: **PO BOX 310, HUNTINGTON UT 84528**

County: **EMERY**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **RECLAIMED**

Current Acreages

154.86	Total Permitted
36.22	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- ☒ Federal
☐ State
☐ County
☒ Fee
☐ Other

Types of Operations

- ☒ Underground
☐ Surface
☐ Loadout
☐ Processing
☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

No violations have been issued.

Inspector's Signature: _____

Steve Demczak
Steve Demczak, Environmental Scientist III

Inspector ID Number: 39

Date Wednesday, August 20, 2008

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

Permit Number: C0150017
 Inspection Type: COMPLETE
 Inspection Date: Thursday, August 14, 2008

Inspection Continuation Sheet

Page 2 of 4

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

The Mining and Reclamation Permit will expire on August 30, 2010. The permit area is 133.90 acres and disturb area having 36.02 acres. Phase I bond release is for 29.50 acres. This was approved on Feb. 13, 2007. There was a Phase III bond release for 2.52 acres for XTO gas drilling.

2. Signs and Markers

Identification sign is on the trail to the mine site.

3. Topsoil

All topsoil was used in reclamation.

4.a Hydrologic Balance: Diversions

The diversions held up under a intense rain storm. There were no signs of erosion to the main diversions.

4.c Hydrologic Balance: Other Sediment Control Measures

The mine site received a intense rain storm. There were a few areas where erosion is starting to occur. Water bars which failed cause the water to travel over the outslope. Permittee stated the repair of the water bars will take place.

6. Disposal of Excess Spoil, Fills, Benches

All fill material was used in reclamation.

7. Coal Mine Waste, Refuse Piles, Impoundments

The sediment pond was reclaimed.

8. Noncoal Waste

The reclaim site was clear of non-coal waste material.

10. Slides and Other Damage

I walked the mine site and did not see any slides or other damage.

12. Backfilling And Grading

The mine site is backfilled and graded.

13. Revegetation

There is vegetation growing at the site.

15. Cessation of Operations

The site is completely reclaimed.

Permit Number: C0150017

Inspection Type: COMPLETE

Inspection Date: Thursday, August 14, 2008

Inspection Continuation Sheet

Page 4 of 4

21. Bonding and Insurance

The site is bonded for \$1,169,718. The insurance will expire on Aug 28, 2008. The insurance company is Assoc Electric and Gas Ins. Serv. \$LTD.