



Michael O. Leavitt
Governor
Ted Stewart
Executive Director
James W. Carter
Division Director

State of Utah

DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

355 West North Temple
3 Triad Center, Suite 350
Salt Lake City, Utah 84180-1203
801-538-5340
801-359-3940 (Fax)
801-538-5319 (TDD)

INSPECTION REPORT

Partial: X Complete: Exploration:
Inspection Date & Time: 6/29/93 9:00 TO 12:00
Date of Last Inspection: 5/20/93

Mine Name: Bear Canyon Mine County: Emery Permit Number: ACT/015/025

Permittee and/or Operator's Name: Co-Op Mining Company

Business Address: P.O. Box 1245, Huntington, Utah 84528

Type of Mining Activity: Underground X Surface Prep. Plant Other

State Official(s): Susan White

Company Official(s): Charles Reynolds

Federal Official(s): None

Weather Conditions: warm, fair

Existing Acreage: Permitted-1060 Disturbed-24 Regraded- Seeded- Bonded-24

Increased/Decreased: Permitted- Disturbed- Regraded- Seeded- Bonded-

Status: Exploration/ Active/ Inactive/ Temporary Cessation/ Bond Forfeiture

Reclamation (Phase I/ Phase II/ Final Bond Release/ Liability Year)

REVIEW OF PERMIT, PERFORMANCE STANDARDS & PERMIT CONDITION REQUIREMENTS

Instructions

- Substantiate the elements on this inspection by checking the appropriate performance standard.
 - For complete inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check N/A.
 - For partial inspections check only the elements evaluated.
- Document any noncompliance situation by referencing the NOV issued at the appropriate performance standard listed below.
- Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
- Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	EVALUATED	N/A	COMMENTS	NOV/ENF
1. PERMITS, CHANGE, TRANSFER, RENEWAL, SALE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. SIGNS AND MARKERS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. TOPSOIL	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4. HYDROLOGIC BALANCE:				
a. DIVERSIONS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. SEDIMENT PONDS AND IMPOUNDMENTS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. OTHER SEDIMENT CONTROL MEASURES	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. WATER MONITORING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
e. EFFLUENT LIMITATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. EXPLOSIVES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. DISPOSAL OF EXCESS SPOIL/FILLS/BENCHES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. NONCOAL WASTE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. SLIDES AND OTHER DAMAGE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. CONTEMPORANEOUS RECLAMATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. BACKFILLING AND GRADING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. REVEGETATION	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
14. SUBSIDENCE CONTROL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. CESSATION OF OPERATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. ROADS:				
a. CONSTRUCTION/MAINTENANCE/SURFACING	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. DRAINAGE CONTROLS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. OTHER TRANSPORTATION FACILITIES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. SUPPORT FACILITIES/UTILITY INSTALLATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS CHECK (4th Quarter-April, May, June) <u> </u> (date)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. AIR QUALITY PERMIT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. BONDING & INSURANCE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>



INSPECTION REPORT

(Continuation sheet)

Page 2 of 2

PERMIT NUMBER: ACT/015/025

DATE OF INSPECTION: 6/29/93

(Comments are Numbered to Correspond with Topics Listed Above)

3. TOPSOIL

The operator was encouraged to complete the topsoil salvage operation at the Shower House and to establish the required topsoil protection around the pile.

4. HYDROLOGIC BALANCE:

Diversions - the operator was encouraged to complete the diversions to the sediment pond at the Shower House site.

Sediment ponds and impoundments - Pond A should be scheduled for clean out this year. Cleaning on Pond B has not been completed as yet and should be done soon.,

Other sediment control measures - Netting which had come off during the winter in the BTCA areas had been replaced.

13. REVEGETATION:

A tentative reference area was selected for the tank seam road and pad. A vegetation inventory will be conducted within the next several weeks.

16. ROADS:

The proposed Tank Seam road route was walked. The operator was cautioned again about topsoil and rock side cast during construction.

Copy of this Report:

Mailed to: Bernie Freeman (OSM), Wendell Owen (Co-Op)

Given to: Joe Helfrich (DOGM)

Inspector's Signature: Susan M. White #35 Date: July 7, 1993