

K



**GARY R. HERBERT**  
Governor

**GREG BELL**  
Lieutenant Governor

# State of Utah

## DEPARTMENT OF NATURAL RESOURCES

**MICHAEL R. STYLER**  
Executive Director

### Division of Oil, Gas and Mining

**JOHN R. BAZA**  
Division Director

## Inspection Report

Permit Number:	C0250005
Inspection Type:	PARTIAL
Inspection Date:	Wednesday, January 19, 2011
Start Date/Time:	1/19/2011 8:00:00 AM
End Date/Time:	1/19/2011 1:00:00 PM
Last Inspection:	Thursday, January 13, 2011

Inspector: Joe Helfrich

Weather: Partly cloudy 32

InspectionID Report Number: 2629

Accepted by: jhelfric  
1/26/2011

Permitee: **ALTON COAL DEVELOPMENT LLC**

Operator: **ALTON COAL DEVELOPMENT LLC**

Site: **COAL HOLLOW**

Address: **463 North 100 West, Suite 1, CEDAR CITY UT 84720**

County: **KANE**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

#### Current Acreages

635.64	<b>Total Permitted</b>
435.00	<b>Total Disturbed</b>
	<b>Phase I</b>
	<b>Phase II</b>
	<b>Phase III</b>

#### Mineral Ownership

- ☒ Federal
- ☐ State
- ☐ County
- ☒ Fee
- ☐ Other

#### Types of Operations

- ☐ Underground
- ☒ Surface
- ☐ Loadout
- ☐ Processing
- ☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Inspector's Signature:

*Joseph C. Helfrich*  
Joe Helfrich,

Inspector ID Number: 1

Date Wednesday, January 19, 2011



Permit Number: C0250005

Inspection Type: PARTIAL

Inspection Date: Wednesday, January 19, 2011

# Inspection Continuation Sheet

Page 2 of 3

## REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
  - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**2. Signs and Markers**

A sign with the required information is posted at the entrance to the surface mine.

**3. Topsoil**

Topsoil stockpiling for area one is near completion except for final contouring.

**4.a Hydrologic Balance: Diversions**

The Robinson creek diversion is within three days of completion, rock armoring at specified locations, corners and where it connects with Robinson creek were ongoing at the time of the inspection. D3 was nearly complete. The culvert for diversion ditch D2 is now tied to the natural ephemeral drainage.

**4.b Hydrologic Balance: Sediment Ponds and Impoundments**

Pond one is complete to final grade, pond two complete needs cover as well as pond one.

**4.c Hydrologic Balance: Other Sediment Control Measures**

All sediment control structures should be completed by Feb 1.