DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/30/2003 M T W Th F S **Su**

Crew: 7 Ledcor Supervisor: Wayne Helsel Hours: 07:00 to 17:15

Equipment: (2) D9 Dozers, (1) D10 Dozer, (1) 345 Excavator, (2) 730 articulating trucks

General description of work performed, equipment/material deliveries, etc:

Excavator was removing fill located directly west of the current road leading to pits A, B, and C. Fill from Excavator was being placed in Pit A using the two (2) 730 articulating trucks. The trucks were full on each load and estimated at carrying approximately 18 cubic yards of material. Counting of trucks for a 2-hour period produced 29 loads (14.5 per hour - ~2,600 yds total yards for day).

Two dozers were used the entire day to push material located immediately north of Pit C into Pit C and up the slope. Estimate of material pushed into place - ~ 2,000 yards.

A third dozer was used keeping the road up to Pit A clear, pushing dirt to the Excavator periodically, and pushing material located south of Pit B into Pit B. Estimate of material pushed into place (Pit B) - ~200 yds.

YARDS MOVED: ~4,800 CY
TOTAL MOVED TO DATE _____ CY
TOPSOIL MOVED: _____ CY
AREA SEEDED: _____
RIPRAP _____

POTENTIAL ISSUES: Ledcor and the Division need to be working off the same maps. Wayne is using maps illustrating highwalls are to remain in all the pits. Also, the areas between the designated pits need to be clearly defined to Ledcor as what is expected.

Visitors & purpose: No visitors were on site on 11/30/03.

PICTURES TAKEN _____ YES X NO

Temp:	20	30	**40**	50	60	70	80	90	100	Comments:
Sky:	fair	**pc**	mc	cloudy	overcast	rain	snow			
Ground:	dry	wet	**muddy**	snow ___"	frozen					

DOGM: Gregg A. Galecki, Inspector #48 12/01/2003