September 23, 1983

Inspection Memo to
Coal File

RE: Wellington Prep. Plant
US Steel Corp
ACT/007/012, Folder No. 7
Carbon County, Utah

A brief inspection of the Wellington Plant was conducted by Sandy Pruitt, and Bill Kirkwood on August 30, 1983 to determine the adequacy of silt fencing which was reportedly in place as directed during previous inspections and a technical staff visit. This inspection determined that silt fence had only been placed along the edge of the pump house pad. This placement was sufficient but additional silt fence was to have been placed across the drainage ditch below the scrap metal pile and below the coarse refuse pile. Mr. Kirkwood committed to installing the fences by the first of September. A follow up inspection will be conducted.

A ninety inch corregated metal pipe was installed across the county road to drain the north ditch from the slurry ponds. Mr. Kirkwood explained that a ninety inch culvert was installed above a twenty inch culvert to handle the overflow which may occur once the undisturbed area drainage diversions were installed around the slurry pond.

SP

SANDY PRUITT
FIELD SPECIALIST

SP/jvb

cc: Tom Ehmett, OSM
Joe Helfrich, DOGM
Glenn Sides, US Steel

Statistics

Vehicle: EX 454428 374 miles
Per Diem: 1 person X two days 9 hours = $95.68
Grant: A & E