007/038 #6

0013

1998 Annual Report Review

Permittee: Cyprus Willow Creek Mining Corp.
Mine Name: Willow Creek Mine
Permit Number: ACT/007/038
Date Report Received 5/14/99 Review done 7/7/99

Instructions: The assigned staff will review their respective portions of the Annual report and provide a written determination (findings) on how the Mine has or has not met the permit requirements for reporting. If the report is deficient or remedial action is required to obtain compliance, this should be noted and the inspector notified. Once all reviewers have completed the report, a copy will be filed in the Mine folder #6.

Assigned Reviewers: Peter Hess, Inspector

Section to review	Submitted Yes	No	Findings
* Cover sheet	✓		Cover sheet adequate.
* AVS; Legal/Financial Update	✓		Submitted in Report. List of officers & directors appears adequate.
* Mine Sequence Map	✓		See back of sheet - ↳ Map Not PE certified
Water Monitoring Data			
Precipitation & Climatological Data			
Non-Coal Waste			
Subsidence monitoring data			
Annual Impoundment Certification			
Annual Overburden, Spoil, Refuse, Floor, etc.			
Vegetation data			
Revegetation Success monitoring			

Mine Sequence Map

During 1998, the following areas were developed/retreated at the Willow Creek Mine;

1) Approximately 3100 feet of the D-1 longwall panel was extracted (1,175 foot face width) between July and November. The fire at the Mine occurred on November 25.

2) 7,100 feet of entry (2 entry) was developed by the D-1 Headgate section, including 1,175' of bleeders.

3) 7,400 feet of 2 entry development was conducted to establish the D-1 tailgate section. This included development of the set up face entrys for the longwall machinery.

4) 5800 feet of bleeder entries were developed in the D-1 bleeders.

5) 6,700 feet of 2 entry development was driven by the D-2 panel headgate section.

6) 900 feet of ten entry development was driven in the Mains; this advanced the entries to the point that the D-3 headgate section could be turned off.

7) Map 2, Drawing No. C:\Ray\Willow\WC-98-Mining-DWG is not P.E. certified as is required by R645-301-512.110.