0006

file INA/015/007 #7

SOLDIER CREEK COAL CO.

Telephone (801) 637-6360

P.O. Box I
Price, Utah 84501

July 16, 1985

Ms. Sandy Pruitt
Division of Oil, Gas and Mining
355 West North Temple
3 Triad Center, Suite 350
Salt Lake City, UT 84180-1203

RE: Annual Pond Certification Report
Hidden Valley Mine
INA/015/~~022~~ 007

Dear Sandy:

For your information, I have enclosed a copy of our Annual Pond Certification Report for the sedimentation pond at Hidden Valley Mine.

If you have any questions, please feel free to contact me.

Sincerely,

SOLDIER CREEK COAL COMPANY

Dave Spillman

Dave G. Spillman
Mine Engineer

DGS:pp
Enclosure

RECEIVED

JUL 19 1985

DIVISION OF OIL
GAS & MINING

ANNUAL POND CERTIFICATION REPORT

Soldier Creek Coal Company
Hidden Valley Mine
P.O. Box I
Price, Utah 84501
INA/015/022

Date: June 5, 1985

Pond Identification: Portal area Sedimentation Pond

Initial Storage Capacity as Constructed: 1.08 acre-feet

Existing Storage Capacity: 1.08 acre-feet

Existing and Required Monitoring Procedures and Instrumentation:
No discharge for the previous year

Existing Stability and Structural Condition of the Dam or Embankment:
This pond is still stable. Only minor erosion is evident on the inside of the pond.

Comments: All embankments are constructed of noncombustible material.
Due to sediment build up from Ivie Creek covering the outlet, a hole in downstream side of the emergency spillway had to be cut. This hole is large enough to pass peak flows.

Registered Professional Engineer
No. 4028
J. THOMAS
PALUSO
State of Utah

J.T. Paluso
Chief Engineer