C/015/018
C/015/017
C/015/019
C/015/009
Incoming
K

ENERGY WEST MINING COMPANY
A SUBSIDIARY OF PACIFICORP

Energy West Mining Company
P. O. Box 310
15 No. Main Street
Huntington, UT 84528

July 2, 2013

Mr. Daron Haddock
Permit Supervisor
Utah Division of Oil, Gas, and Mining
1594 West North Temple, Suite 1210
P.O. Box 145801
Salt Lake City, Utah 84114-5801

Subject: Re-Submittal of Waste Rock Site and Pond Inspection Reports for 1st Quarter 2013:

Going through our records for the 1st Quarter of 2013, we noticed an error on the Cottonwood Old Waste Rock site report (showing 2nd Quarter instead of 1st). We are re-submitting the waste rock site and pond inspection reports for the 1st Quarter.

Please call me if you have any questions, or require additional information.

Kenneth S. Fleck

Ken Fleck
Geology and Environmental Affairs Manager
Energy West Mining Company
P.O. Box 310
Huntington, Utah 84528

435 687-4712

enclosures: Waste Rock Site and Pond Reports for 1st Quarter 2013

cc: Steve Demczak, Price Office
Guy Davis

ENERGY WEST MINING COMPANY
A SUBSIDIARY OF PACIFICORP

Energy West Mining Company
P. O. Box 310
15 No Main Street
Huntington, UT 84528

March 27, 2013

Mr. Darron Haddock
Permit Supervisor
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801

Dear Mr. Haddock:

I am enclosing for submittal the 1st Quarter 2013 Engineering Inspection Reports for Cottonwood/Wilberg/Des Bee Dove Waste Rock Site and the old Waste Rock Site. Also, the Deer Creek Waste Rock Site and Elk Canyon/Original Site are enclosed.

Sincerely,

Mark Reynolds, P.E.
Senior Project Engineer

Encls.

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL FILE OR REFUSE FILE			Page 1 of 2
Permit Number	ACT/015/018	Report Date	March 27, 2013
Mine Name	Deer Creek		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	Pile Name	Waste Rock Disposal Site	
	Pile Number		
	MSHA ID Number	1211-UT-09-00121-02	
Inspection Date	March 18, 2013		
Inspected By	Mark Reynolds/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	2013 First Quarter Inspection		
	Attachments to Report? X No Yes		

Field Evaluation

1.Foundation preparation, including the removal of all organic material and topsoil.

All construction was done according to the permitted, professional engineered design specifications.

2.Placement of underdrains and protective filter systems.

An under-drain was installed when the site was constructed in 1989. The drain had a small amount of flow coming through it at the time of the inspection.

3.Installation of final surface drainage systems.

All interim slopes are maintained at their proper grade. The final slopes are surveyed to assure they are correct. Also the two final designed rip-rap ditches were installed as per the permitted plan and are extended as more lifts are added.

4.Placement and compaction of fill materials.

The site is leveled as they reach capacity. Trash and extraneous material are removed from the piles shortly after they are placed.

5.Final grading and revegetation of fill.

See No. 3.
The sub-soil berm surrounding the site was seeded shortly after construction. The total capacity of Phase I is 468,215 yd3, this includes both cells 1 and 2.

6. Appearances of instability, structural weakness, and other hazardous conditions.

No weakness or instabilities are evident at this time.

7. Other Comments.

Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

CELL	ELEVATION *	DESIGN ELEV.	CAPACITY**
1 (Upper, northern)	6365.72	6369.2	87%
2 (Lower, southern)	6339.64	6369.2	44%

*The elevations are taken on top of the last compacted lift. The elevation of the dumped piles will not be surveyed until the active lift is compacted and leveled. The survey location is approximately the center of each cell.

** The capacity is based on the last survey elevation compared to available height of waste rock in each cell. To figure the available height an approximate elevation of the original ground was determined based on pre-construction ground contours. The capacity will be updated when a new elevation is survey. The capacity is not based on material hauled to site, as described below.

As of March 1, 2013 there were 2,222.88 cu yd3 of material hauled YTD. This estimate is based on invoices from the trucking company of truckloads hauled to the site. Each truckload is assumed to be full at 15 tons and a density of 88 pcf. This estimate could lag actual haul dates by 1 to 3 months, depending of invoicing and accounting.

Berms were constructed to hold pond cleaning sediment from the Deer Creek Mine. These berms and sediment will be spread over the site after it has dried out.

Certification Statement

I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: Mark Reynolds, Sr. Construction Engineer
(Full Name and Title)

Signature: _____ Date: 3-27-13

P.E. Number & State: 5049079-2202, Utah

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE			
Permit Number	ACT/015/018	**Report Date**	March 27, 2013
Mine Name	Deer Creek		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile I.D.	**Pile Name**	ELK CANYON/ORIGINAL SITE	
	Pile Number		
	MSHA ID Number	1211-UT-09-00121-01	
Inspection Date	March 20, 2013		
Inspected By	Mark Reynolds/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	2013 1st Quarter Inspection		
	Attachments to Report? X No Yes		

Field Evaluation

Foundation preparation, including the removal of all organic material and topsoil.

The construction of both sites have been complete for some time in excess of 18 years. The foundations appear to be stable.

Placement of underdrains and protective filter systems.

None

Installation of final surface drainage systems.

The slopes of both sites have no rills, gullies or sloughage present.

Placement and compaction of fill materials.

No fill material is being placed at either site, since both are at their designed capacity. The Elk Canyon site contains approximately 24,000 yd^3 original site 90,000 yd3 of fill material.

Final grading and revegetation of fill.

The sites are at capacity. The final grades are established and are re-vegetated.

Appearances of instability, structural weakness, and other hazardous conditions.

None were observed.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

There was approximately 2000 tons coal temporarily stacked at the Elk Canyon pad at the time of inspection.

Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: Mark Reynolds, Sr. Construction Engineer

(Full Name and Title)

Signature: _____ **Date:** 3-27-13

P.E. Number & State: 5049079-2202, Utah

LICENSED PROFESSIONAL ENGINEER
MARK A. REYNOLDS
5049079-2202
STATE OF UTAH

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT			Page 1 of 1
Permit Number	C/015/0009	Report Date	March 27, 2013
Mine Name	Trail Mountain Mine	Company Name: Energy West Mining	
Impoundment Identification	Impoundment Name	Trail Mountain Mine Pond:	
	Impoundment Number		
	UPDES Permit Number	UT-G04003-001	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION 1st Quarter 2013 Inspection

Inspection Date	March 7, 2013
Inspected By	Mark Reynolds / Rick Cullum

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

No unstable or structural weaknesses found.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

60% Design
Storage Capacity 0.282 A.F. at 7182
100% Sediment
Capacity 0.47 A.F. at 7183.6

3. Principle and emergency spillway elevations.

Principle Spillway
Elevation (F.A.S.L.): 7186.6
Emergency Spillway
Elevation: (F.A.S.L.): 7194.6

4. **Field Information.** Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Water Elevation Small amount from melting snow
Discharging No
Inlet, Outlet Conditions Good
Slope conditions Good
*See "Hydrologic Monitoring Data" report submitted quarterly to DOGM for monitoring information.

5. **Field Evaluation.** Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

Sediment Volume 0.0 A.F.
Remaining Sediment Storage Capacity The pond was cleaned in April 2012
Water Impounded 0.08
Changes, comments, etc. Mining has seized at Trail Mtn. operations, only storm run off will run into the pond. The pond was cleaned in 2nd Quarter 2012.

Qualification Statement



I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: _____ Date: 3-27-13

Signature: _____ Date: _____

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT			Page 1 of 2
Permit Number	C/015/0018	Report Date	March 27, 2013
Mine Name	Deer Creek Mine		
Company Name	Energy West Mining		
Impoundment Identification	Impoundment Name	Mine Site Pond:	Waste Rock Pond:
	Impoundment Number		
	UPDES Permit Number	UT-0023604-001	
	MSHA ID Number	N/A	N/A

Inspection Date	1/18/13	Waste Rock Pond	1/18/13
Inspected By	Rick Cullum / Mark Reynolds		

Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	1st Quarter 2013 Inspection

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

	Mine Site Pond	Waste Rock Pond
Conditions, Comments Etc.	No hazards observed.	No hazards observed.

Required for an impoundment which functions as a SEDIMENTATION POND.

Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

	Mine Site Pond:	Waste Rock Pond:
60% Design Storage Capacity ft.	1.87 A.F. at 7213.1 ft.	.59 A.F. at 6312.7
100% Sediment Capacity ft.	3.12 A.F. at 7216.0 ft.	.98 A.F. at 6313.45

Principle and emergency spillway elevations.

	Mine Site Pond	Waste Rock Pond
Principle Spillway Elevation (F.A.S.L.):	7218.64	6318.0
Emergency Spillway Elevation	7232.03	6318.0

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT		Page 2 of 2

Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

	Mine Site Pond	Waste Rock Pond
Water Elevation	7224.01 top of ice	None
Discharging	Yes	Never
Inlet, Outlet, Spillway Conditions	Good	Good
Out slope Conditions	No Change	No Change

*See "Hydrologic Monitoring Data" report submitted quarterly to DOGM for monitoring information.

	Mine Site Pond	Waste Rock Pond
Sediment Volume	pond was cleaned in Oct.	None
Remaining Sediment	3.12 A.F.	0.59 A.F.
Water impounded	7.45 A.F.	

Changes, Comments, etc.

The pond was cleaned in Oct. of 2012. There was ice on the pond at time of Inspection. It will be surveyed in June for the second quarter inspection.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 3-27-13

Signature: _____ **Date:** _____

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE			Page 1 of 1
Permit Number	ACT/015/0017/ACT/015/019	Report Date	March 27, 2013
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	**Pile Name**	Old Waste Rock Site	
	Pile Number		
	June		
Inspection Date	March 19, 2013		
Inspected By	Mark Reynolds/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	2013 FIrst Quarter Inspection		
	Attachments to Report? **x No** **Yes**		

Field Evaluation

Foundation preparation, including the removal of all organic material and topsoil.
Constructed according to plan.

Placement of underdrains and protective filter systems.
Not applicable.

Installation of final surface drainage systems.
All surfaces are at their final configuration and drainage established.

Placement and compaction of fill materials.
This site is complete and at capacity.

Final grading and revegetation of fill.
Site is complete and vegetation has been established.

Appearances of instability, structural weakness, and other hazardous conditions.
None observed.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The site will continued to be inspected until MSHA confirms the Refuse site has been abandoned.

Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: Mark Reynolds, Sr. Construction Engineer
(Full Name and Title)

Signature:  **Date:** 3-27-13

P.E. Number & State: 5049079-2202, Utah



INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE			Page 1 of 1
Permit Number	ACT/015/017/ACT/015/019	**Report Date**	March 27, 2013
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove/Trail Mountain		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile I.D.	**Pile Name**	Cottonwood Waste Rock Site	
	Pile Number		
		1211-UT-09-01211-03	
Inspection Date	March 7, 2013		
Inspected By	Mark Reynolds/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	2013 1st Quarter Inspection		
	Attachments to Report? x No Yes		

Field Evaluation

Foundation preparation, including the removal of all organic material and topsoil.

Foundation was prepared according to the approved plan.

Placement of underdrains and protective filter systems.

Not applicable.

Installation of final surface drainage systems.

The out slopes of the containment berms are at their final configuration and have been revegetated. The inlet ditch to the pond has been lined with rip rap and is extended as the pile changes elevation.

Placement and compaction of fill materials.

The Trail Mountain Mine has ceased production. Mine refuse will no longer be hauled to this site. The site will remain active to accommodate future pond cleanings at Trail Mountain and Cottonwood Mines.

Final grading and revegetation of fill.

The outslopes of each containment/lift berm have had final grading and vegetation completed.

Appearances of instability, structural weakness, and other hazardous conditions.

None seen.

Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The total storage capacity of the site is a 784,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift is 2,222.88 ft. The final design elevation will be 6,850 ft. The entire site is approximately 36% capacity. The useable area of the present lift is approximately 97%.

Certification Statement

I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: Mark Reynolds, Sr. Construction Engineer
(Full Name and Title)

Signature: Mark Reynolds **Date:** 3-27-13

P.E. Number & State: 5049079-2202, Utah

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT			Page 1 of 2
Permit Number	C/015/0019	Report Date	March 27, 2013
Mine Name	Cottonwood/Wilberg		
Company Name	PacifiCorp		
Impoundment Name...	North Pond	South Pond	Waste Rock Pond
Impoundment Number.			
UPDES Permit Number		UT 0022896-003A	UT 0022896-005
MSHA ID NUMBER.....	1211-UT-09-02052-02	1211-UT-09-02052-03	

IMPOUNDMENT INSPECTION

Inspection Date	March 7, 2013
Inspected By	Rick Cullum/ Mark Reynolds
	1st Quarter Inspection 2013

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

North Pond: No instabilities or weaknesses observed.

South Pond: No instabilities or weaknesses observed.

Waste Rock Site Pond: No instabilities observed.

Required for an impoundment which functions as a SEDIMENTATION POND.

Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Pond	North Pond	South Pond	Waste Rock
60% Design Storage Capacity	.34 A.F. at 7351.0 ft.	.19 A.F. at 7322.3 ft.	1.45 A.F. at 6761.5 ft.
100% Sediment Capacity	.56 A.F. at 7354.83 ft.	.32 A.F. at 7325.33 ft.	2.42 A.F. at 6765.3 ft.

Principle and emergency spillway elevations.

	North Pond	South Pond	Waste Rock Pond
Principal Spillway Elevation	7354.83	7325.33	6766.3
Emergency Spillway Elevation	7363.33	7334.2	6770.0

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT		Page 2 of 2

Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on out slopes of embankments, etc.

	North Pond	South Pond	Waste Rock Pond
Water Elevation	Dry	DRY	Dry
Discharging	NO	NO	No
Inlet/Outlet Condition	Good	Good	Good
Slope conditions	Good	Good	Good

*See "Hydrologic Monitoring Data" report submitted to DOGM quarterly for monitoring information.

Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

	North Pond	South Pond	Waste Rock Pond
Sediment Volume	0.10 AF @7348 ft.	0.00 AF	1.31 AF @6760.7 ft
Remaining Sediment Storage Capacity	0.24 AF	0.19 AF	.14 AF
Water Impounded	0.00 AF	0.00 AF	0.0 AF

Changes, Comments,

THE COTTONWOOD MINE WAS IDLED IN 2001, SO THE ONLY WATER THAT REPORTS TO THE PONDS ARE RUN-OFF DURING A STORM EVENT. REPAIRS TO THE BASE OF THE STANDPIPE AREA WERE COMPLETED.

Qualification Statement

LICENSED PROFESSIONAL ENGINEER
MARK A. REYNOLDS
5049079-2202
STATE OF UTAH

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: _____ Date: 3-27-13

Signature: _____ Date: _____

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT			
Permit Number	C/015/0018	Report Date	March 27, 2013
Mine Name	Deer Creek Mine		
Company Name	Energy West Mining		
Impoundment Identification	Impoundment Name	Rilda Canyon Pond	
	Impoundment Number		
	UPDES Permit Number	N/A	
	MSHA ID Number	N/A	N/A

Inspection Date	March 13, 2013
Inspected By	Rick Cullum / Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	1st Quarter 2013 Inspection

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

Conditions, Comments Etc. — POND: No hazards observed. Small amount of water from recent rain storms.

Required for an impoundment which functions as a SEDIMENTATION POND.

Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

	POND:
60% Design Storage Capacity	.076 A.F.
100% Sediment Capacity	.126 A.F.

Principle and emergency spillway elevations.

	POND
Principle Spillway Elevation (F.A.S.L.):	7516.5
Emergency Spillway Elevation	7516.5

Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

	POND
Water Elevation	Dry
Discharging	no
Inlet, Outlet, Spillway Conditions	Good
Out slope Conditions	Good

Sediment A. Volume	0.00 A.F.
Remaining Sediment Storage Capacity	.126 A.F.
Water impounded	0.00 A.F.

Changes, Comments, etc. The construction of the pond was completed in early 4th quarter 2008. The pond is functioning as designed.

Qualification Statement

LICENSED PROFESSIONAL ENGINEER — MARK A. REYNOLDS — 5049079-2202 — STATE OF UTAH

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: _____ Date: 3-27-13

Signature: _____ Date: _____