0030

fucoming

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE			Page 1 of 3
Permit Number	ACT/015/018	**Report Date**	June 20, 2000
Mine Name	~~Deer~~ Creek		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	**Pile Name**	Waste Rock Disposal Site	
	Pile Number		
	MSHA ID Number	1211-UT-09-00121-02	
Inspection Date	June 7, 2000		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)		Second Quarter Inspection 2000	
		Attachments to Report? ☐ **No** ☐ **Yes**	

Field Evaluation

1. Foundation preparation, including the removal of all organic material and topsoil.

All construction was done according to the permitted, professional engineered design specifications.

2. Placement of underdrains and protective filter systems.

An underdrain was installed when the site was constructed in 1989. The drain had a small amount of flow coming through it at the time of the inspection.

3. Installation of final surface drainage systems.

All interim slopes are maintained at their proper grade. The final slopes are surveyed to assure they are correct. Also the two final designed rip-rap ditches were installed as per the permitted plan and are extended as more lifts are added.

4. **Placement and compaction of fill materials.**

The site was leveled in the 3rd quarter of 1999, trash and extraneous material were removed. Lift was sampled as required. The active lift is at approximately 36% capacity.

5. **Final grading and revegetation of fill.**

See No. 3.

The sub-soil berm surrounding the site was seeded shortly after construction.

6. **Appearances of instability, structural weakness, and other hazardous conditions.**

No weakness or instabilities are evident at this time.

7. **Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.**

The total storage capacity of the Area No. 1 cell is 460,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift is 6,348.86 ft. The final design elevation will be 6,369 ft. The Area No. 1 cell is approximately 36% capacity.

The estimated volume of material hauled in 2000 to the site was 3,991 cubic yards, as of June 1, 2000.

Certification Statement

LICENSED PROFESSIONAL ENGINEER
JOHN CHRISTENSEN
[Cert. Stamp]
No. 165651
STATE OF UTAH

I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: JOHN CHRISTENSEN, SR. CONST. ENG.
(Full Name and Title)

Signature: John Christensen Date: 6/30/00

P.E. Number & State: 165651, UTAH

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE			Page 1 of 3
Permit Number	ACT/015/018	**Report Date**	June 20, 2000
Mine Name	Deer Creek		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	**Pile Name**	ELK CANYON/ORIGINAL SITE	
	Pile Number		
	MSHA ID Number	1211-UT-09-00121-01	
Inspection Date	June 20, 2000		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)		Second Quarter Inspection 2000	
		Attachments to Report? ☐ **No** ☐ **Yes**	

Field Evaluation

1. Foundation preparation, including the removal of all organic material and topsoil.

The construction of both sites have been complete for some time in excess of 8 years. The foundations appear to be stable.

2. Placement of underdrains and protective filter systems.

None

3. Installation of final surface drainage systems.

The slopes of both sites have no rills, gullies or sloughage present.

4. Placement and compaction of fill materials.

No fill material is being placed at either site, since both are at their designed capacity. The Elk Canyon site contains approximately 24,000 cubic yards and the original site 90,000 cubic yards of fill material. This site was covered with recent snow fall.

5. Final grading and revegetation of fill.

The sites are at capacity. The final grades are established and are revegetated.

6. Appearances of instability, structural weakness, and other hazardous conditions.

None were observed.

7. Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

There was no coal stored in the Elk Canyon pad at the time of inspection.

Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

[Cert. Stamp]

By: SR. CONST. ENG., JOHN CHRISTENSEN
(Full Name and Title)

Signature: John Christensen **Date:** 6/30/00

P.E. Number & State: 165651, UTAH

LICENSED PROFESSIONAL ENGINEER
JOHN CHRISTENSEN
No. 165651
STATE OF UTAH