0004

ENERGY WEST Mining Co.
PO Box 310
Huntington, Utah 84528

January 4, 2001

Ms. Pamela Grubaugh-Littig
Permit Supervisor
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801

C/015/017 [redacted]
Copy C/015/018 "
" [redacted] "

Dear Ms. Grubaugh-Littig:

I am enclosing for submittal the 4th Quarter 2000 Engineering Inspection Reports for Cottonwood/Wilberg and Des Bee Dove Waste Rock Site and the old Waste Rock Site. Also, the Deer Creek Waste Rock Site and Elk Canyon/Original Site are enclosed.

Sincerely,

John Christensen

John Christensen, P.E.
Sr. Construction Engineer

Encls.

Jan 10 '01

Huntington Office:
(435) 687-9821
Fax (435) 687-2695
Purchasing Fax (435) 687-9092

Deer Creek Mine:
(435) 687-2317
Fax (435) 687-2285

Trail Mountain Mine:
(435) 748-2140
Fax (435) 748-5125

c/015/017
Copy c/015/019

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE		Page 1 of

Permit Number	ACT/015/017/ACT/015/019	**Report Date**	Dec. 21, 2000
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove/Trail Mountain		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	**Pile Name**	Cottonwood Waste Rock Site	
	Pile Number		
	MSHA ID Number	1211-UT-09-01211-01	
Inspection Date	Dec. 18, 2000		
Inspected By	John Christensen/Rick Cullum/ Ed Riggle		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)		Fourth Quarter Inspection 2000	
		Attachments to Report? ☐ **No** ☐ **Yes**	

Field Evaluation

1. Foundation preparation, including the removal of all organic material and topsoil.

Foundation was prepared according to the approved plan.

2. Placement of underdrains and protective filter systems.

Not applicable.

3. Installation of final surface drainage systems.

The out slopes of the containment berms are at their final configuration and have been revegetated. The inlet ditch to the pond has been lined with rip rap and is extended as the pile changes elevation.

4. Placement and compaction of fill materials.

The refuse piles are leveled in lifts with trash and extraneous material sorted according to the permitted plan. The containment area in the North end of the site was partially filled with sediment from the Cottonwood pond and the Trail Mountain pond cleaning. Some of the sediment from the Des-Bee-Dove pond cleaning remain in piles until the next berm construction.

5. Final grading and revegetation of fill.

The outslopes of each containment/lift berm have had final grading and vegetation completed.

6. Appearances of instability, structural weakness, and other hazardous conditions.

The south face of the refuse pile shows no indication of weakness or instabilities.

7. Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

The total storage capacity of the site is a 784,000 cubic yards. The elevation of the current lift varies with the required drainage slope. The surveyed elevation at the center of the active lift is 6,802.72 ft. The final design elevation will be 6,850 ft. The entire site is approximately 38% capacity. The estimated volume hauled to the site year to date as of Nov. 1, 2000 was 5,696 cubic yards. The useable area of the present lift is approximately 90%.

Certification Statement

LICENSED PROFESSIONAL ENGINEER
JOHN CHRISTENSEN
No. 165651
[Cert. Stamp]
STATE OF UTAH

I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

By: JOHN CHRISTENSEN, SR. CONSTRUCTION ENG.
(Full Name and Title)

Signature: John Christensen **Date:** 1/4/01

P.E. Number & State: 165651 UTAH

INSPECTION AND CERTIFIED REPORT ON EXCESS SPOIL PILE OR REFUSE PILE			Page 1 of 33
Permit Number	ACT/015/0017/ACT/015/019	**Report Date**	Dec. 21, 2000
Mine Name	Cottonwood/Wilberg/Des-Bee-Dove		
Company Name	Energy West Mining Company		
Excess Spoil Pile or Refuse Pile Identification	**Pile Name**	Old Waste Rock Site	
	Pile Number		
	MSHA ID Number	42-01944 & 42-00988	
Inspection Date	12/13/00		
Inspected By	John Christensen/Rick Cullum		
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Fourth Quarter Inspection 2000		
	Attachments to Report? ☐ **No** ☐ **Yes**		

Field Evaluation

1. **Foundation preparation, including the removal of all organic material and topsoil.**

Constructed according to plan.

2. **Placement of underdrains and protective filter systems.**

Not applicable.

3. **Installation of final surface drainage systems.**

All surfaces are at their final configuration and drainage established.

4. Placement and compaction of fill materials.

This site is complete and at capacity.

5. Final grading and revegetation of fill.

Site is complete and vegetation has been established.

6. Appearances of instability, structural weakness, and other hazardous conditions.

None observed.

7. Other Comments. Describe any changes in the geometry of the Excess Spoil/Refuse Pile structure, instrumentation, average and maximum lifts of materials placed in the pile, elevations of active benches, total and remaining storage capacity of the structure, evidence of fires in the pile and abatement of such fires, volumes of materials placed in the structure during the year, and any other aspect of the structure affecting its stability or function which has occurred during the reporting period.

No changes in the site have occurred since the last inspection.

Certification Statement I hereby certify that; I am experienced in the construction of earth and rock fills; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of earth and rock fills in accordance with the certified and approved designs for this structure; that the fill structure has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

[Cert. Stamp]

By: JOHN CHRISTENSEN, SR. CONSTRUCTION ENG.
(Full Name and Title)

Signature: John Christensen **Date:** 1/4/01

P.E. Number & State: 165651, UTAH

LICENSED PROFESSIONAL ENGINEER
JOHN CHRISTENSEN
No. 165651
STATE OF UTAH