Bear Canyon
2005
Annual Report

File in:
☐ Confidential
☐ Shelf
☒ Expandable
Refer to Record No 0018 Date 03292006
In C 0150025 Incoming
For additional information

CO-OP MINING COMPANY

ANNUAL REPORT 2005

Bear Canyon Mine
C/015/025

MAR 2 9 2006

Prepared by

Co-Op Mining Company
P.O. Box 300
Huntington, Utah 84528
(435-687-2450

Mark Reynolds

GENERAL INFORMATION

1. Permit Number	C/015/025
2. Mine Nmae	Bear Canyon Mine
3. Permit Name	Co-Op Mining Company
4. Operator Name	
5. Permit Expiration Date	November 2, 2010
6. Company Representative	Charles Reynolds, P. E.
7. Phone Number	(435) 687-2450
8. Fax Number	(435) 687-5724
9. Mailing Address	Co-Op Mining Company
	P. O. Box 1245
	Huntington, Utah 84528
10. Resident Agent, Title	Mr. Charles Reynolds
11. Mailing Address	P. O. Box 1245
	Huntington, Utah 84528

IDENTIFICATION OF OTHER PERMITS

Identify other permits which are required in conjunction with mining and reclamation activities.

Permit Type	ID Number	Description	Expires on
1. MSHA Mine ID (s)	42-02263	Bear Canyon #3 Mine	N/A
	42-02335	Bear Canyon #4 Mine	N/A
	42-02395	Bear Canyon Surface Facilities	N/A
2. MSHA Impoundments		None	
3. NPDES/UPDES Permit(s) (water)	UTG-04006	Minor Industrial	04/30/08
4. PSD (sir) Permit(s)	DAQE-145-02	Issued 2/22/02	N/A
5.			

CERTIFIED REPORTS

List the certified inspection reports as required by the rules and under the approved plan which must be periodically submitted to the Division. Specifically whether the information is included as APPENDIX A to this Annual Report or currently ON FILE with the Division.

Certified Reports:	Report Required?		Included or on file with DOGM?			Comments
	YES	NO	YES	NO	ON FILE	
1. Excess Spoil Piles		X		X		
2. Refuse Pile		X		X		
3. Impoundments	X		X			Ponds A, B, C, and D.
4.						
5.						

REPORTING OF OTHER TECHNICAL DATA

List other technical data and information as required under the approved plan which must be periodically submitted to the Division. Specify whether the information is included as APPENDIX B to this Annual Report or currently ON FILE with the Division.

Technical Data:	Report Required?		Included or on file with DOGM?			Comments
	YES	NO	YES	NO	ON FILE	
1. Climatological Data	X		X			
2. Subsidence Data	X		X			Subsidence survey 8/26/05
3. Vegetation Monitoring						
4. Raptor Data	X				X	Submitted last year
5. Soils Monitoring		X		X		
6. Water monitoring	X				X	
First Quarter Report	X				X	
Second Quarter Report	X				X	
Third Quarter Report	X				X	
Fourth Quarter Report	X				X	
7. Geological/Geophysical		X				
8. Engineering Data		X				
9. Other Data						
Sediment Material Analysis	X			X		Results not back from lab yet.
Seed Mix	X		X			

LEGAL, FINANCIAL, COMPLIANCE AND RELATED INFORMATION

Changes in administration or corporate structure can often bring about necessary changes to information found in the mining and reclamation plan. The Division is requesting that each permittee review and update the legal, financial, compliance, and related information in the plan as part of the Annual Report. Provide the Department of Commerce, Annual Report of Officers, or other equivalent information as necessary to ensure that the information provided in the plan is current. Provide any other changes as necessary regarding land ownership, lease acquisitions, legal results from appeals of violations, or other changes as necessary to update information required in the mining and reclamation plan. Include any certified financial statements, audits, or worksheets which may be required to meet bonding agreements. Specify whether the information is currently ON FILE with the Division or included as APPENDIX C to this Annual Report.

Legal/Financial Data:	Report Required?		Included or on file with DOGM?			Comments
	YES	NO	YES	NO	ON FILE	
1. Department of Commerce	X		X			
2. Other						

Mine Maps

Copies of mine maps, current and up-to-date through at least December 31, 2005, are to be provided to the Division as APPENDIX D to this Annual Report in accordance with the requirements of R645-301-525.720. These map copies shall be made in accordance with 30 CFR 75.1200, as required by MSHA. Upon request, mine maps shall be kept confidential by the Division

Map Number(s)	Map Title/Description	Confidential?
5-3	Subsidence Map	no
5-1A	Blind Canyon Seam Mine Workings	no
5-1B	Hiawatha Seam Mine Workings	no
5-1C	Tank Seam Mine Workings	no
7-10A through 7-10C		no

OTHER INFORMATION

Please provide any comments or further information to be included as part of the Annual Report. Nay other attachments are to be provided as APPENDIX E to this Annual Report.

Additional attachments to this report? Yes

Water Users Notice of Proposed Mining

APPENDIX A

Certified Reports

Excess Spoil Piles
Refuse Piles
Impoundments

as required under R645-301-514

CONTENTS

Sediment Pond Inspections

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	002A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	2/12/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "A"	
	Impoundment Number	002A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	2/12/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam shows no signs of structural instability or other hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 31,357 ft^3
60% cleanout elevation = 7,086
100% sediment storage elevation = 7,087.9
Existing sediment elevation = 7,083 to 7,084

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,088
Emergency spillway elevation = 7,094.5

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable and are well vegetated. The pond contains 7" of water

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is 7,963 ft^3. The existing runoff storage capacity is 104,838ft^3 which is greater than the 64,951 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 2/12/05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	002A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	6/25/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "A"	
	Impoundment Number	002A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	6/25/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam shows no signs of structural instability or other hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 39,500 ft^3
60% cleanout elevation = 7,086
100% sediment storage elevation = 7,087.9
Existing sediment elevation = 7,082.1

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,088
Emergency spillway elevation = 7,094.5

. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable and are well vegetated.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is 12,232 ft^3. The existing runoff storage capacity is 100,568ft^3 which is greater than the 64,951 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: [signature] **Date:** 6-25-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	002A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	7/7/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "A"	
	Impoundment Number	002A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	7/7/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam shows no signs of structural instability or other hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 31,357 ft^3
60% cleanout elevation = 7,086
100% sediment storage elevation = 7,087.9
Existing sediment elevation = 7,084 to 7,085

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,088
Emergency spillway elevation = 7,094.5

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable and are well vegetated. The pond contains 7" of water

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is 15,197 ft^3. The existing runoff storage capacity is 97,603 ft^3 which is greater than the 64,951 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 7-7-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	002A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	11/15/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "A"	
	Impoundment Number	002A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N\A	

IMPOUNDMENT INSPECTION

Inspection Date	11/15/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Annual, Quarterly, Following Clean Out.

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of structural weakness, erosion or any other hazards.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 39,000 ft^3
60% cleanout elevation = 7,086
100% sediment storage elevation = 7,087.9
Existing sediment elevation = 7,082

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,088
Emergency spillway elevation = 7,094.5

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

The pond contains 12 inches of water. The outslopes are well vegetated, with no signs of instability. Pond has been cleaned except the most southern point.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is 500 ft^3. The existing runoff storage capacity is 112,301ft^3 which is greater than the 64,951 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: [signature] **Date:** 11-15-05

CERTIFIED REPORT

IMPOUNDMENT EVALUATION (If NO, explain under Comments)	YES	NO

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	002A	Page 1 of 1	
1. Is impoundment designed and constructed in accordance with the approved plan?		X	
2. Is impoundment free of instability, structural weakness, or any other hazardous condition?		X	
Has the impoundment met all applicable performance standards and effluent limitations from the previous date of inspection?		X	

COMMENTS AND OTHER INFORMATION

Certification Statement:	I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself or under my direction and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability in accordance with the Utah R645 Coal Mining Rules.
[PE Cert. Stamp]	**By:** (Full Name and Title) **Signature:** Mark Reynolds **Date:** 11-15-05 **P.E. Number & State:**

LICENSED PROFESSIONAL ENGINEER
MARK A. REYNOLDS
5049079-2202
STATE OF UTAH

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	003A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	2/12/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "B"	
	Impoundment Number	003A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	2/12/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of weakness or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,670 ft^3
60% cleanout elevation = 7,062.9
100% sediment storage elevation = 7,063.4
Existing sediment elevation = 7,062

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,064.9
Emergency spillway elevation = 7,066.9

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable and are well vegetated. Pond contains 12" of snow

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The pond contains 0 ft^3 of sediment. The existing run-off storage capacity is 18,000 ft^3 which is greater than the 9,095 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 2-12-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	003A	Page 1 of

Permit Number	ACT\015\025	**Report Date**
Mine Name	Bear Canyon Mine	
Company Name	C.W. Mining Company	
Impoundment Identification	**Impoundment Name**	Sediment Pond "B"
	Impoundment Number	003A
	UPDES Permit Number	UTG040006
	MSHA ID Number	N/A

IMPOUNDMENT INSPECTION

Inspection Date	6/25/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of weakness or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,670 ft^3
60% cleanout elevation = 7,062.9
100% sediment storage elevation = 7,063.4
Existing sediment elevation = 7,063

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,064.9
Emergency spillway elevation = 7,066.9

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable and are well vegetated.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The pond contains 522 ft^3 of sediment. The existing run-off storage capacity is 16,823 ft^3 which is greater than the 9,095 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: MR **Date:** 6-25-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	003A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	7/7/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "B"	
	Impoundment Number	003A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	7/7/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of weakness or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,670 ft^3
60% cleanout elevation = 7,062.9
100% sediment storage elevation = 7,063.4
Existing sediment elevation = between 7,062 and 7,063

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,064.9
Emergency spillway elevation = 7,066.9

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable and are well vegetated. Pond contains 6" of water

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The pond contains 522 ft^3 of sediment. The existing run-off storage capacity is 16,823 ft^3 which is greater than the 9,095 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 7-7-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	003A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	11/15/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "B"	
	Impoundment Number	003A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N\A	

IMPOUNDMENT INSPECTION

Inspection Date	11/15/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Annual/Quarterly.

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of structural instability or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,670 ft^3
60% cleanout elevation = 7,062.9
100% sediment storage elevation = 7,063.4
Existing sediment elevation = 7,062.1

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,064.9
Emergency spillway elevation = 7,066.9

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

The pond contains 4" of water

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The pond contains approximately 261 ft^3 of sediment. The existing runoff storage capacity is approximately 17,7339 ft^3 which is greater than the 9,095 ft^3 required in the permit.

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	003A	Page 1 of 1

Qualification Statement	I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability. **Signature:** Mark Reynolds **Date:** 11-15-05

CERTIFIED REPORT

IMPOUNDMENT EVALUATION (If NO, explain under Comments)	YES	NO
1. **Is impoundment designed and constructed in accordance with the approved plan?**	X	
2. **Is impoundment free of instability, structural weakness, or any other hazardous condition?**	X	
3. **Has the impoundment met all applicable performance standards and effluent limitations from the previous date of inspection?**	X	

COMMENTS AND OTHER INFORMATION

The pond is currently in the process of being cleaned with a minimal amount of sediment having entered the pond since the previous inspection.

Certification Statement: [PE Cert. Stamp]	I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself or under my direction and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability in accordance with the Utah R645 Coal Mining Rules. **By:** (Full Name and Title) **Signature:** Mark Reynolds **Date:** 11-15-05 **P.E. Number & State:**

LICENSED PROFESSIONAL ENGINEER
MARK A. REYNOLDS
5049079-2202
STATE OF UTAH

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	006A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	2/12/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "C"	
	Impoundment Number	006A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	2/12/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of instability or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,686 ft^3
60% cleanout elevation = 7,030.3
100% sediment storage elevation = 7,031.4
Existing sediment elevation = 7,029.2 (Average)

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,032.3
Emergency spillway elevation = 7,035.3

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable. The slopes are well vegetated. The pond contains 6" of snow

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 1,596 ft^3. The existing storage capacity is 14,109 ft^3 which is greater than the 7,881 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 2-12-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	006A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	6/25/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "C"	
	Impoundment Number	006A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	6/25/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of instability or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 5,282 ft^3
60% cleanout elevation = 7,030.3
100% sediment storage elevation = 7,031.4
Existing sediment elevation = 7,029 (Average)

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,032.3
Emergency spillway elevation = 7,035.3

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable. The slopes are well vegetated.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 1,334 ft^3. The existing storage capacity is 14,371 ft^3 which is greater than the 7,881 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 6-25-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	006A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	7/7/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "C"	
	Impoundment Number	006A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	7/7/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of instability or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,686 ft^3
60% cleanout elevation = 7,030.3
100% sediment storage elevation = 7,031.4
Existing sediment elevation = 7,029 (Average)

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,032.3
Emergency spillway elevation = 7,035.3

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable. The slopes are well vegetated. Some hand shovel work was done around the depth pole.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 1,334 ft^3. The existing storage capacity is 14,371 ft^3 which is greater than the 7,881 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: [signature] **Date:** 7-7-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	006A	Page 1 of 2

Permit Number	ACT\015\025	**Report Date**	11/15/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "C"	
	Impoundment Number	006A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N\A	

IMPOUNDMENT INSPECTION

Inspection Date	11/15/05
Inspected By	Mark
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Annual/Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam show no signs of structural weakness, erosion or any other hazards.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 3,948 ft^3
60% cleanout elevation = 7,030.3
100% sediment storage elevation = 7,031.4
Existing sediment elevation = 7,029 (average)

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,032.3
Emergency spillway elevation = 7,035.3

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

The pond contains 12" of snow. Embankment slopes appear stable and are well vegetated.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 1,334 ft^3. The existing storage capacity is 14,371 ft^3 which is greater than the 7,881 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: _____ **Date:** 11-15-05

CERTIFIED REPORT

IMPOUNDMENT EVALUATION (If NO, explain under Comments)	YES	NO
1. Is impoundment designed and constructed in accordance with the approved plan?	X	
2. Is impoundment free of instability, structural weakness, or any other hazardous condition?	X	
3. Has the impoundment met all applicable performance standards and effluent limitations from the previous date of inspection?	X	

COMMENTS AND OTHER INFORMATION

Certification Statement:

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself or under my direction and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability in accordance with the Utah R645 Coal Mining Rules.

[PE Cert. Stamp]

By: Mark Reynolds Compliance Supervisor
(Full Name and Title)

Signature: [signature] **Date:** 11-15-05

P.E. Number & State: _____

LICENSED PROFESSIONAL ENGINEER
MARK A. REYNOLDS
5049079-2202
STATE OF UTAH

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	006A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	2/12/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "D"	
	Impoundment Number	006A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	2/12/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of instability or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 1,271 ft^3
60% cleanout elevation = 7,637.6
100% sediment storage elevation = 7,638.5
Existing sediment elevation = 7,635

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,032.3
Emergency spillway elevation = 7,035.3

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

The pond contains 6 inches of snow. Embankment slopes appear stable.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 1,025 ft^3. The existing storage capacity is 6,380 ft^3 which is greater than the 5,565 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: [signature] **Date:** 2-12-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	007A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	6/25/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "D"	
	Impoundment Number	007A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	9/25/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam shows no signs of structural instability or other hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 1,271 ft^3
60% cleanout elevation = 7,637.6
100% sediment storage elevation = 7,638.5
Existing sediment elevation = 7,635

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,641.4
Emergency spillway elevation = 7,644

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

The pond contains 6 inches of water. Embankment slopes are stable

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is 1,025 ft^3. The existing runoff storage capacity is 3,485 ft^3 which is greater than the 5,565 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: [signature] **Date:** 6-25-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	006A	Page 1 of 1

Permit Number	ACT\015\025	**Report Date**	7/7/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "D"	
	Impoundment Number	006A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N/A	

IMPOUNDMENT INSPECTION

Inspection Date	7/7/05
Inspected By	Mark Reynolds
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly

1. Describe any appearance of any instability, structural weakness, or any other hazardous condition.

The pond's dam appeared sound with no signs of instability or hazardous conditions.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.

Sediment storage capacity = 1,271 ft^3
60% cleanout elevation = 7,637.6
100% sediment storage elevation = 7,638.5
Existing sediment elevation = 7,635

3. Principle and emergency spillway elevations.

Principle spillway elevation = 7,032.3
Emergency spillway elevation = 7,035.3

4. Field Information. Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

Embankment slopes appear stable.

5. Field Evaluation. Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 1,025 ft^3. The existing storage capacity is 6,380 ft^3 which is greater than the 5,565 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark Reynolds **Date:** 7-7-05

IMPOUNDMENT INSPECTION AND CERTIFIED REPORT	007A	Page 1 of 2

Permit Number	ACT\015\025	**Report Date**	11/15/05
Mine Name	Bear Canyon Mine		
Company Name	C.W. Mining Company		
Impoundment Identification	**Impoundment Name**	Sediment Pond "D"	
	Impoundment Number	007A	
	UPDES Permit Number	UTG040006	
	MSHA ID Number	N\A	

IMPOUNDMENT INSPECTION

Inspection Date	11/15/05
Inspected By	Mark
Reason for Inspection (Annual, Quarterly or Other Periodic Inspection, Critical Installation, or Completion of Construction)	Quarterly/Annual/Following Clean Out

1. **Describe any appearance of any instability, structural weakness, or any other hazardous condition.**

The completed slopes show no signs of structural weakness, erosion or any other hazards.

Required for an impoundment which functions as a SEDIMENTATION POND.

2. **Sediment storage capacity, including elevation of 60% and 100% sediment storage volumes, and, estimated average elevation of existing sediment.**

Sediment storage capacity = 1,271 ft^3
60% cleanout elevation = 7,637.6
100% sediment storage elevation = 7,638.5
Existing sediment elevation = 7,635

3. **Principle and emergency spillway elevations.**

Principle spillway elevation = 7,641.4
Emergency spillway elevation = 7,644

4. **Field Information.** Provide current water elevation, whether pond is discharging, type and number of samples taken, monitoring/instrumentation information, inlet/outlet conditions, or other related activities associated with the pond including but not limited to sediment cleanout, pond decanting, embankment erosion/repairs, monitoring information, vegetation on outslopes of embankments, etc.

The pond contains 3" of water.

5. **Field Evaluation.** Describe any changes in the geometry of the impounding structure, average and maximum depths and elevations of impounded water, estimated sediment or slurry volume and remaining storage capacity, estimated volume of water impounded, and any other aspect of the impounding structure affecting its stability or function which has occurred during the reporting period.

The existing sediment volume is approximately 0 ft^3. The existing storage capacity is 7,406 ft^3 which is greater than the 5,565 ft^3 required in the MRP.

Qualification Statement

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized under the direction of a Registered Professional Engineer to inspect the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability.

Signature: Mark [illegible] **Date:** 11-15-05

CERTIFIED REPORT

IMPOUNDMENT EVALUATION (If NO, explain under Comments)	YES	NO
1. Is impoundment designed and constructed in accordance with the approved plan?	X	
2. Is impoundment free of instability, structural weakness, or any other hazardous condition?	X	
3. Has the impoundment met all applicable performance standards and effluent limitations from the previous date of inspection?	X	

COMMENTS AND OTHER INFORMATION

There is a slight variation in the elevation and shape, but the pond size is adequate

Certification Statement:

I hereby certify that; I am experienced in the construction of impoundments; I am qualified and authorized in the State of Utah to inspect and certify the condition and appearance of impoundments in accordance with the certified and approved designs for this structure; that the impoundment has been maintained in accordance with approved design and meet or exceed the minimum design requirements under all applicable federal, state and local regulations; and, that inspections and inspection reports are made by myself or under my direction and include any appearances of instability, structural weakness or other hazardous conditions of the structure affecting stability in accordance with the Utah R645 Coal Mining Rules.

[PE Cert. Stamp]

By: Mark Reynolds, Compliance Supervisor
(Full Name and Title)

Signature: Mark Reynolds **Date:** 11-15-05

P.E. Number & State: _____

LICENSED PROFESSIONAL ENGINEER
MARK A. REYNOLDS
5049079-2202
STATE OF UTAH

APPENDIX B

Reporting of Technical Data

Including monitoring data, reports, maps, and other information
as required under the approved plan
or as required by the Division

in accordance with the requirements of R645-301-130 and R645-301-140.

CONTENTS

Climatological Data
Subsidence Monitoring Data and Map
Reclamation Seed Mix

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

January 2005

0	Sunny
0	Heavy Snow
0.31	Lt. Snow
0	Cloudy
0	Heavy Snow
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Lt. Snow
0.01	Lt. Snow
0.01	Sunny
0.02	Sunny
0	Sunny
0.01	Sunny
0.01	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0.07	Snowing
0.1	Snowing
0.16	Sunny
0.12	Sunny
0.15	Sunny
0.14	Sunny
1.11	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

February 2005

	0.02	Lt. Snow
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Lt. Snow
	0	Sunny
	0.02	Sunny
	0	Sunny
	0	Sunny
	0.01	Snowing
	0.28	Snowing
	0.08	Sunny
	0.01	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0.5	Sunny
	0.1	Snowing
	0.2	Lt. Snow
	0	Sunny
	18	Heavy Snow
	10	Lt. Snow
	0.01	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny

29.23

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

March 2005

0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Lt. Snow
0.02	Sunny
0	Sunny
0	Snow
0.3	Lt. Snow
0.02	Partly Cloudy
0	Sunny
0	Sunny
0	Partly Cloudy
0	Sunny
0	Sunny
0	Sunny

0.34

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

April 2005

0	Sunny
0	Sunny
0	Sunny
0	Partly Cloudy
0	Sunny
0	Partly Cloudy
0	Partly Cloudy
0	Partly Cloudy
0	Partly Cloudy
0	Snowy
0.22	Sunny
0	Sunny
0	Partly Cloudy
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Partly Cloudy
0	Partly Cloudy
0	Partly Cloudy
0	Partly Cloudy
0	Rainy
0	Rainy
0.97	Partly Cloudy
0	Partly Cloudy
0.05	Rainy
0	Partly Cloudy
0	Partly Cloudy
0.01	Partly Cloudy
0	Partly Cloudy

1.25

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

May 2005

	0.01	Partly Cloudy
	0.24	Rain
	0.02	Lt Rain
	0	Partly Cloudy
	0	Partly Cloudy
	0	Lt Rain
	0.2	Rain , Lt. Snow
	0.24	Rain
	0	Partly Cloudy
	0	Rain
	0.5	Rain
	0.9	Rain and Snow
	0.9	Rainy
	0	Partly Cloudy
	0	Partly Cloudy
	0	Partly Cloudy
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Rainy
	0.01	Rainy
	0.01	Rainy
	0	Sunny
	3.03	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

June 2005

0	Sunny
0.25	Rainy
0.27	Rainy
0	Rainy
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Rainy
0.07	Rainy
0.2	Sunny
0	Sunny
0	Lt. Rain
0.8	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0.11	Sunny
0	Sunny
0.07	Rainy
0	Sunny
0	Sunny
0	Sunny
1.77	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

July 2005

	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0.03	Rainy
	0.03	Rainy
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Lt. Rain
	0.07	Rainy
	0.13	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

August 2005

	0	Lt. Rain
	0	Sunny
	0.31	Rainy, Lt. Hail
	0.02	Lt. Rain
	0	Sunny
	0	Lt. Rain
	0.03	Sunny
	0	Sunny
	0.03	Lt. Rain
	0	Cloudy
	0.33	Rainy
	0.17	Lt. Rain
	0	Cloudy
	0.16	Lt. Rain
	0.07	Lt. Rain
	0.08	Lt. Rain
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Cloudy
	0.01	Lt. Rain
	0.1	Lt. Rain
	0	Sunny
	0	Sunny
	0	Sunny
	0.07	Rainy
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	1.38	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

September 2005

	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0.19	Rainy
	0.1	Rainy
	0	Sunny
	0	Sunny
	0	Sunny
	0.17	Rainy
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0.33	Rainy
	0	Sunny
	0	Sunny
	0	Sunny
	0	Sunny
	0.08	Rainy
	0.42	Rainy
	0	Cloudy
	0	Sunny

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

October 2005

0	Sunny
0	Cloudy
0	Sunny
0.06	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Pt Cloudy
0	Sunny
0.07	Rainy
0	Sunny
0	Sunny
0.61	Rainy
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny/ Rainy
0.47	Rainy
0.5	Rainy
0.18	Rainy
0	Sunny
1.89	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

November 2005

	0	Sunny
	0	Cloudy
	0	Sunny
	0	Sunny
	0	Cloudy
	0	Cloudy
	0.02	Rainy
	0	Cloudy
	0.36	Snowy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Cloudy
	0	Snowy
	0.04	Snowy
	0	Sunny
	0	Sunny
	0	Snowy
	0.04	Late Snow
	0.46	

CW MINING COMPANY
RAIN GAUGE LOG
BEAR CANYON MINE

December 2005

0	Cloudy
0.01	Snow
0.01	Snow
0	Cloudy
0	Cloudy
0.09	Cloudy
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Sunny
0	Snow
0.05	Snow
0.08	Snow
0.06	Sunny
0	Sunny
0	Sunny
0.06	Sunny
0.06	Sunny
0	Sunny
0	Lt. Snow
0.12	Snow
0.07	Snow
0	Sunny
0	Sunny
0.12	Snow
0.1	Snow

0.83

Bear Canyon Subsidence Study

	State Plane NAD 27 Leica Total Station (05) Aerial Survey (04)					State Plane NAD 86 Leica GPS unit			
Point ID	Northing	Easting	Elevation 04	Elevation 05	Change	Northing	Easting	Elevation	Accuracy
Sub Crack 1						6952540.44	1761908.9	8571.67	0.08
SUB500	2110762.355	399780.241	9108.135	9106.345	-1.790	6961254.94	1751113.25	9123.3	0.05
SUB501	2110961.258	400436.201	9033.556	9033.988	0.432				
SUB502	2111861.962	393725.546	8254.055	8254.005	-0.050	6955386.85	1752071.1	8016.9	0.17
SUB503	2112283.963	399690.792	9312.712	9312.412	-0.300	6961345.39	1752673.97	9319.68	0.05
SUB504	2113019.904	400644.916	9360.962	9360.542	-0.420	6962306.5	1753228.9	9237.33	0.08
SUB505	2113089.520	400585.283	9389.190	9388.154	-1.036	6962246.86	1753298.55	9269.52	0.1
SUB506	2113149.191	400416.324	9371.116	9371.243	0.127	6962077.79	1753358.14	9317.43	0.04
SUB507	2113258.588	400615.100	9391.556	9392.145	0.589	6962276.68	1753467.77	9312.44	0.04
SUB508	2113318.259	400287.119	9310.135	9310.216	0.081	6961948.7	1753527.4	9316.06	0.04
SUB509	2113537.052	400247.364	9268.920	9271.452	2.532	6961908.8	1753746.03	9286.31	0.04
SUB510	2113755.845	400386.508	9272.964	9272.789	-0.175	6962048.04	1753964.84	9287.36	0.04
SUB511	2113855.297	400446.140	9261.700	9262.360	0.660	6962107.63	1754064.4	9273.89	0.05
SUB512	2114358.525	401461.490	9304.435	9304.610	0.175	6963120.86	1754570.97	9268.29	0.09
SUB513	2114835.892	400785.652	9046.125	9047.012	0.887	6962440.48	1755064.71	9045.92	0.09
SUB514	2114846.619	400293.540	8918.543	8919.600	1.057	6961955.09	1755057.46	8952.45	0.15
SUB514A					0.000	6961955.07	1755055.67	8953.17	0.08
SUB515	2114946.070	400323.357	8861.611	8862.423	0.812	6961981.24	1755153.48	8894.14	6.03
SUB516	2115015.686	400303.479	8812.931	8813.453	0.522	6961938.17	1755220.63	8852.12	0.11
SUB517	2115065.412	400214.030	8742.768	8742.540	-0.228	6961867.49	1755266.78	8796.96	2.44
SUB518	2115224.535	400094.764	8570.946	8570.248	-0.698	6961746.77	1755371.77	8735.23	0.06
SUB519	2115333.150	402047.879	9252.009	9253.010	1.001	6963709.41	1755542.14	9263.22	0.05
SUB520	2116456.621	394510.710	8201.196	8200.820	-0.376				
SUB521	2116795.868	396087.444	8697.113	8695.342	-1.771				
SUB522	2116944.264	401401.857	9471.739	9471.508	-0.231	6963063.4	1757153.26	9417.57	0
SUB523	2117859.999	395829.035	8652.626	8651.194	-1.432				
SUB524	2117909.725	396954.106	9056.457	9056.872	0.415				
SUB525	2117938.449	391807.359	8544.950	8544.840	-0.110	6953335.27	1758163.28	8539.26	0.06
SUB526	2118039.012	396159.003	8822.931	8821.957	-0.974				
SUB527	2118704.225	394769.119	8473.361	8473.418	0.057				
SUB528	2119092.086	392165.155	8698.539	8699.500	0.961	6953828.11	1759309.13	8625.71	2.8
SUB528A					0.000	6953763.61	1759346.23	8671.46	0.07
SUB529	2119191.538	395166.670	8775.940	8773.742	-2.198	6956826.56	1759398.78	8707.79	0.07
SUB530	2119420.276	395494.650	8924.712	8926.004	1.292	6957490.78	1758068.1	8599.21	0.08
SUB531	2119837.973	394222.485	8443.970	8442.912	-1.058	6955871.76	1760142.65	8570.08	11.8

	State Plane NAD 27 Leica Total Station (05) Aerial Survey (04)					State Plane NAD 86 Leica GPS unit			
Point ID	Northing	Easting	Elevation 04	Elevation 05	Change	Northing	Easting	Elevation	Accuracy
SUB531A					0.000	6957819.68	1758247.61	8764.43	0.08
SUB532	2119921.762	392401.872	8931.817	8931.474	-0.343	6957836.53	1760279.99	9094.5	0.15
SUB532A					0.000	6954063.42	1760130.57	8862.1	0.07
SUB533	2120026.931	396170.488	9148.785	9148.912	0.127	6957836.52	1760279.98	9094.49	0.17
SUB534	2120299.678	393842.997	8803.782	8804.012	0.230	6955517.99	1760537.04	8747.9	0.07
SUB535	2120498.581	392372.056	8926.500	8926.500	0.000	6954033.49	1760707.56	8901.38	0.06
SUB536	2120603.749	395166.670	9059.622	9058.982	-0.640	6956818.84	1760795.98	8998.26	0.11
SUB537	2120707.429	390791.788	8866.670	8865.758	-0.912	6957157.52	1759630.69	8857.66	3.74
SUB537A						6952453.2	1760916.38	8781.66	0.07
SUB538	2120816.826	393743.609	9054.427	9055.148	0.721	6956826.45	1759397.57	8705.89	2.29
SUB539	2120975.948	392322.362	8628.972	8629.472	0.500	6953983.4	1761183.45	8605.31	0.1
SUB540	2121403.589	395035.652				6956696.8	1761612.58	8624.78	5.37
SUB541	2121622.383	393534.894	8752.251	8753.241	0.990	6956696.01	1761612.79	8628.66	0.11
SUB542	2121731.779	392481.382	8193.611	8192.815	-0.796	6955404.39	1761026.34	8991	0.08
SUB543	2121831.231	395035.652	8220.232	8220.414	0.182	6952393.81	1762037.06	8575.21	0.11
SUB544	2121841.176	390702.339	8610.312	8616.587	6.275				
SUB545	2122686.514	392759.669	7958.610	7957.268	-1.342				

In the future all subsidence surveys will be done with a GPS survey unit using the State Plane NAD 86 coordinate system
In area of dense trees that were blocking the surveyGPS signal the point was moved out of the trees and labeled with and A

CUSTOMER: C.V. MINING [illegible]
MIXTURE NAME: [illegible]RAMATION MIX
P.O. NUMBER: 19663

PURITY	MIXTURE CONTENTS	ORIGIN/GERM/HARD
15.30%	SECAR BLUEBUNCH WHEATGRASS	WASHIN [illegible]
14.45%	GREAT BASIN WILDRYE	UTAH 45% + 46%
13.83%	ROSANNA WESTERN WHEATGRASS	CANADA [illegible]
9.23%	RIMROCK INDIAN RICEGRASS	WASHIN [illegible]
7.65%	SWEET VETCH, UTAH	UTAH [illegible]
4.93%	UTAH SERVICE BERRY	UTAH [illegible]
4.66%	MOUNTAIN MAHOGANY	UTAH [illegible]
4.66%	SUMAC SKUNK BRUSH	UTAH [illegible]
2.92%	FIRECRACKER PENSTEMON	UTAH [illegible]
2.66%	LEWIS FLAX	OREGON [illegible]
2.35%	PALMER PENSTEMON	UTAH [illegible]
2.16%	SANDBERG BLUEGRASS VNS	MONTAN 38% + 51%
1.10%	LOUISANA SAGEWORT	UTAH [illegible]

Part 1 of 2

lot number 18265 continued

1.09%	VASEY SAGEBRUSH	UTAH [illegible]
0.98%	BLUE ASTER	COLORA [illegible]
0.48%	WESTERN YARROW	COLORA [illegible]

0.27% CROP 11.11% INERT OLDEST TEST DATE: [illegible]
0.17% WEED NON FOUND

NET WEIGHT 50.00 LBS.

C.V. MINING CO.
P.O. BOX 1245

HUNTINGTON, UT 84528-

Part 2 of 2

APPENDIX C

Legal, Financial, Compliance, and Related Information

Annual Report of Officers
as submitted to the Utah Department of Commerce

and other changes in ownership and control information
as required under R645-301-110.

CONTENTS

Annual Report of Officers

Utah Department of Commerce
Division of Corporations & Commercial Code
In person: 160 East 300 South, 1st Floor
Salt Lake City, Utah 84111
Fax: (801) 530-6111
Web site: http://www.commerce.state.ut.us

PROFIT CORPORATION ANNUAL REPORT

he following information is on file in this office. All profit corporations must file their annual reports and corrections within the month of their anniversary date. Failure to do so will result in Delinquency, Revocation or Involuntary Dissolution of the corporate charter.

THIS BOX MUST BE COMPLETED

CORPORATE NAME, REGISTERED AGENT, REGISTERED OFFICE, CITY, STATE & ZIP

CORPORATION # 104145

D 06/10/83
C. W. MINING COMPANY
CARL E. KINGSTON
53 W ANGELO AVE
SALT LAKE CITY UT 84115

MAKE ALL CORRECTIONS IN THIS COLUMN

Print or type name — New Agent Signature
New Registered Street Address (no P.O.)
New City — Registered Agent must be in Utah — UTAH — ZIP

WHEN CHANGING THE REGISTERED AGENT THE NEW AGENT MUST SIGN.

INCORPORATED IN THE STATE AND UNDER THE LAWS OF: UTAH

ADDRESS OF THE PRINCIPAL OFFICE IN THE HOME STATE.

Street Address — Mailing or Country
City — Zip

BUSINESS PURPOSE: BITUMINOUS COAL & LIGNITE(SURFACE)

DOMESTIC, PROFIT CORPORATIONS ARE REQUIRED TO LIST A CORPORATE OFFICER.

2001

OFFICERS

PRESIDENT	B.W. STODDARD
ADDRESS	PO BOX 300
CITY, STATE & ZIP	HUNTINGTON UT 84928
VICE PRESIDENT	J.A. GUSTAFSON
ADDRESS	1815 S 1100 W
CITY, STATE & ZIP	WOODS CROSS UT 84087
SECRETARY	D.J. SANDERS
ADDRESS	53 W ANGELO AVE
CITY, STATE & ZIP	SALT LAKE CITY UT 84115
TREASURER	D.J. SANDERS
ADDRESS	53 W ANGELO AVE
CITY, STATE & ZIP	SALT LAKE CITY UT 84115

8 VERIFY OFFICERS OK PK 5/7/01
VERIFY DIRECTORS
9
10
UPDATE CORPORATE
11 RECORD

ALL DOMESTIC CORPORATIONS MUST LIST THREE (3) DIRECTORS UNLESS THEY FALL UNDER THE EXCEPTIONS STATED IN SECTION 16-10a-803(1)or(11).

DIRECTORS

DIRECTOR	B.W. STODDARD
ADDRESS	PO BOX 300
CITY, STATE & ZIP	HUNTINGTON UT 84528
DIRECTOR	J.A. GUSTAFSON
ADDRESS	1815 S 1100 W
CITY, STATE & ZIP	WOODS CROSS UT 84087
DIRECTOR	D.J. SANDERS
ADDRESS	53 W ANGELO AVE
CITY, STATE & ZIP	SALT LAKE CITY UT 84115

12.
13.
14.

er penalties of perjury and as an authorized officer, declare that this annual report and, if applicable, the ement change of registered office and/or agent, has been mined by me and is, to the best of my knowledge and f, true, correct, and complete.

15. BY. Make all signature by a corporate officer
16. Print or Position
17. Date

THERE ARE NO CHANGES FROM THE PREVIOUS YEAR, AND YOU HAVE ALL CORPORATE REQUIREMENTS FILLED PERTAINING TO OFFICER AND DIRECTOR INFORMATION YOU MAY DETACH THE COUPON BELOW, AND RETURN IT IN THE ENCLOSED ENVELOPE WITH YOUR PAYMENT. YOU MAY KEEP THE ABOVE REPORT FOR YOUR RECORDS.

Annual Business Renewal

The following renewals will be updated in our system within seven days
Please print the following form for your records

Fee Summary For:

CARL E. KINGSTON
C. W. MINING COMPANY
53 W ANGELO AVE
SALT LAKE CITY , UT 84115

Renewal Fee : 12.00

Total Fee Paid on June 17, 2005: 12.00

Businesses Renewed

Business Name: C. W. MINING COMPANY
Entity Number: 836133-0142
Registration Date: 6/10/1983
State of Origin: UT

RENEWED

Utah Division of Corporations & Commercial Code
P.O. Box 25125, Salt Lake City, Utah 84125-0125

ANNUAL REPORT / RENEWAL FORM

Entity Number	Entity Type	Renewal Fee	Delinquent Date	Total Late renewal Fee	Date Entity Can No Longer Renew
836133-0142	Corporation - Domestic - Profit	$12.00	6/10/2005	$22.00	8/9/2005

SUBMIT SEPARATE PAYMENTS FOR MULTIPLE RENEWALS
CHANGES MADE ON THE FORM ON THE REVERSE MUST BE TYPE WRITTEN OR COMPUTER GENERATED

Domestic Profit Corporations must report both Corporate Officers and Directors within the first year of incorporation. If the box below displays "Principal Position Hold," use the form on the reverse to set forth Officers and Directors to complete the renewal.

CARL E. KINGSTON
C. W. MINING COMPANY
53 W ANGELO AVE
SALT LAKE CITY UT 84115

0000013504000COR0000836133014200000000000000000001200

(Detach coupon above even if changes are made on the reverse side of this form)

RENEW ONLINE

INSTRUCTIONS FOR ANNUAL REPORT/RENEWAL - PLEASE READ CAREFULLY

TIMELY RENEWAL: Pursuant to Utah Law, all renewals must be filed within their legally prescribed time. Failure to do so may result in the loss of all protection and privileges in the State of Utah.

RENEWAL FEES: Application fees are subject to change by the Legislature each July 1st. The fees quoted above are current at the time this renewal form was printed. The "Total Late Renewal Fee" quoted above is the total amount due if renewing after the entity's Delinquent Date.

RENEWAL: **Please submit original form only.** If no changes need to be made to registered information, carefully detach the coupon above and submit with the appropriate fee in the enclosed return envelope. **For multiple renewals please submit separate payments.** Payments are accepted by check or money order and should be payable to "State of Utah" **DO NOT SEND CASH.** Please indicate registration number and/or business name on check.

CHANGES: At the time of renewal changes can be made to the entity's registered information with no fee by using the form printed on the reverse. If making changes, return the detached coupon, the form with changes and the appropriate fee in the enclosed return envelope. Ensure that the changes made on the reverse side of this form are being made to the entity with which this renewal is associated.

If you have questions concerning this renewal or would like to check the status of your record please contact the Corporations Information Center at: (801) 530-4849 or toll free in-state (877) 526-3994 or go to http://www.state.ut.us/serv/bes. Forms may be downloaded from our Web site: http://www.commerce.state.ut.us

ENTITY SPECIFIC INFORMATION:

www.utah.gov/commerce/abr

RENEW ONLINE

APPENDIX D

Mine Maps

as required under R645-301-525.

CONTENTS

5-1A Blind Canyon Seam Map
5-1B Hiawatha Seam Map
5-1C Tank Seam map
7-10A through 1-10C Mine Water Survey

APPENDIX E

Miscellaneous Data

CONTENTS

Water Conservancy District Notices

C. W. MINING COMPANY

P.O. Box 1245
Huntington, Utah 84528

Office (435) 687-2450
FAX (435) 687-5724

03/14/2005

C.O.P. Coal Development Co.
3212 South State Street
Salt Lake City, Utah 84115

To whom it may concern:

Coal production in the Bear Canyon #3 mine started in February of 2003 in federal lease U-38727 and in March of 2004 in federal lease U-020668. Coal production in the Bear Canyon #4 Mine started in July of 2004 in federal lease U-38727. To date no significant water has been encountered.

If you have any question please call me at (435) 687-5777.

Thank you,
Mark Reynolds

CW Mining Company.

C. W. MINING COMPANY

P.O. Box 1245
Huntington, Utah 84528

Office (435) 687-2450
FAX (435) 687-5724

03/14/2005

ANR
3212 South State Street
Salt Lake City, Utah 84115

To whom it may concern:

Coal production in the Bear Canyon #3 mine started in February of 2003 in federal lease U-38727 and in March of 2004 in federal lease U-020668. Coal production in the Bear Canyon #4 Mine started in July of 2004 in federal lease U-38727. To date no significant water has been encountered.

If you have any question please call me at (435) 687-5777.

Thank you,
Mark Reynolds

Mark Reynolds

CW Mining Company.

C. W. MINING COMPANY

P.O. Box 1245
Huntington, Utah 84528

Office (435) 687-2450
FAX (435) 687-5238

03/14/2005

Darrel V. Leamaster
Castle Valley Special Service District
P.O. Box 877
Castle Dale, Utah 84513

Mr. Leamaster,

Coal production in the Bear Canyon #3 Mine started in February of 2003 in federal lease U-38727 and in March of 2004 in federal lease U-020668. Coal production in the Bear Canyon #4 Mine started in July of 2004 in federal lease U-38727. To date no significant water has been encountered.

If you have any questions please call me at (435) 687-2450

Thank You,

Mark Reynolds
C. W. Mining Company

C. W. MINING COMPANY

P.O. Box 1245
Huntington, Utah 84528

Office (435) 687-2450
FAX (435) 687-5238

3/14/05

North Emery Water Users Special Service District
P.O. Box 418
Elmo, Utah 84521

To Whom It May Concern,

Coal production in the Bear Canyon #3 Mine started in February of 2003 in federal lease U-38727 and in March of 2004 in federal lease U-020668. Coal production in the Bear Canyon #4 Mine started in July of 2004 in federal lease U-38727. To date no significant water has been encountered.

If you have any questions please call me at (435) 687-2450

Thank You,

Mark Reynolds
C. W. Mining Company

C. W. MINING COMPANY

P.O. Box 1245
Huntington, Utah 84528

Office (435) 687-2450
FAX (435) 687-5238

3/14/05

Huntington Cleveland Irrigation Company
71 N Main
Huntington, UT 84528

To Whom It May Concern,

Coal production in the Bear Canyon #3 Mine started in February of 2003 in federal lease U-38727 and in March of 2004 in federal lease U-020668. Coal production in the Bear Canyon #4 Mine started in July of 2004 in federal lease U-38727. To date no significant water has been encountered.

If you have any questions please call me at (435) 687-2450

Thank You,

Mark Reynolds
C. W. Mining Company

C. W. MINING COMPANY

P.O. Box 1245
Huntington, Utah 84528

Office (435) 687-2450
FAX (435) 687-5724

03/14/2005

U.S. Forest Service
599 W. Price River Drive
Price, Utah 84501

To whom it may concern:

Coal production in the Bear Canyon #3 mine started in February of 2003 in federal lease U-38727 and in March of 2004 in federal lease U-020668. Coal production in the Bear Canyon #4 Mine started in July of 2004 in federal lease U-38727. To date no significant water has been encountered.

If you have any question please call me at (435) 687-5777.

Thank you,
Mark Reynolds

CW Mining Company.