10/11/00 SMO-NOI REVIEW: S/019/052 SAM #116
- NATURAL ORGANIC FERTILIZER, EUGENE TUTLE

- SMO IN SECTION 9 T19S R25E SE1/4 SE1/4
- WANT TO CONSTRUCT A CRUSHING PLANT AND NON-TOXIC RECOVERY SYSTEM WITH TAILINGS PONDS, 10 GPM, ~~WANT TO~~
- WANT TO BEGIN BY 10/15/00

→ PLANT IS ~3 MILES FROM THE SMO SITE
→ NO NOTICE SUBMITTED FOR THE PLANT, ONLY THE MINE
→ SMO IS ON BLM LAND
→ PLANT IS ON PRIVATE
→ NO ESTIMATE OF PLANT DISTURBANCE ACREAGE

- STRIP MINING BY PUSHING DOWN HILL, LOAD ON TRUCKS & HAUL
- EXCAVATION 600 FT LONG x 323 FT WIDE x 60 FT DEEP
~~=~~ L ⇒ 4.45 ACRES
- IMPROVED ROADS 3,000 FT LONG x 12 FT WIDE
L ⇒ 0.83 ACRES
→ WHAT IS EXISTING ROAD LENGTH & WIDTH?
- NO VARIANCES REQUESTED
- GOLD BEARING SHALE

→ NO OVERBURDEN MENTIONED
→ NO WASTE DUMPS MENTIONED
→ NO TOPSOIL SALVAGE MENTIONED