South BC South Area
Topsoil Grubbing and Stripping

Area #1	**17.5 Acres** of grubbing and topsoil stripping. Estimated **28,150 yds³** of topsoil to be stripped and placed in BCS #1 stockpile.
Area #2	**17.3 Acres** of grubbing and topsoil stripping. Estimated **24,100 yds³** of topsoil to be stripped and placed in BCS #2 stockpile.
Area #3	**10.5 Acres** of grubbing and topsoil stripping. Estimated **16,950 yds³** of topsoil to be stripped and placed in BCS #3 stockpile.
BCS #1	3.5 Acre footprint of which an estimated **1 acre** will require grubbing prior to topsoil stockpiling.
BCS #2	Area has been included in Area #2.
BCS #3	**1.4 Acres** of grubbing prior to topsoil stockpiling.

Total Area	**47.7 Acres** of grubbing.
Total Topsoil	**69,200 yds³.**

RECEIVED
SEP 1 6 1992
DIVISION OF
OIL GAS & MINING

Note: Topsoil depth has been estimated to be 12 inches throughout all areas. Thickness will vary with location and every effort should be made to salvage all available **topsoil** regardless of depth and location. Payment will be based actual yards stockpiled.

Mill Z Pad
9-14-92

DOGM MINERALS PROGRAM FILE COPY

MAP SCALE
0 100 200 300

REVISIONS No	DATE	MADE BY	DESCRIPTION
1			
2			
3			
4			
5			

DATE	DRAWN BY	CHECKED	APPROVED
09-09-92			

BARNEYS CANYON MINE
BC SOUTH AREA TOPOGRAPHY

OFFICE	DEPARTMENT

GRUBBING & STRIPPING AREA
TOPSOIL STOCKPILE SITES

MAP INDEX NUMBER	SCALE	DRAWING NUMBER
	1"=100.FT	