from 6/24/77 addendum.

Surety based on:

1. Buildings removed and topsoil placed over the whole site & re-seeded.
2. When Dry, tailings ponds will be covered with mine waste. 1½ ft. thick.
3. 1 foot compacted clay placed over the mine waste fill.
4. 4½-5 feet of compacted local soil over the clay. - Seeded for veg. Varied to meet NRC requirements for emission at 3 < 170 mR/hour gamma.

Diversion ditch (already constructed)