0011

February 18, 1982

Memo to Coal File:

RE: Utah Power & Light Company
Des-Bee-Dove Mine
ACT/015/017
Emery County, Utah

This memo is in reference to a telephone conversation (February 10, 1982) between myself and Larry Guymon, manager of construction engineering, Emery Mining Corporation, concerning a couple of minor questions about plans submitted as abatement to NAOC 81-4-6-4, #1 of 4. Please refer to the following maps/drawings (found in this file): CM-10391-DS, CS576D and CS577C. Refer also to text: "Surface Drainage for Des-Bee-Dove Mine" received February 1, 1982.

As per the telephone conversation indicated, Mr. Guymon clarified the portions of the culvert that will be buried and also that the short section of culvert not buried will be properly anchored to the surface. A 36 inch vertical CMP was also further specified as a manhole access and that catch basin "B" will be grated. These clarifications have been marked on the copy of drawing CS576D submitted to the Division.

Areas I and II, not clearly identified in the submission, were also explained. Area II (9.0 acres) constitutes all flow of the north side (below that collected into the underground sump on the Little Dove-Beehive pad) to the newly proposed catch basin on the northeast side of the Deseret pad. Other drainage for these pads remains unchanged. Area I is that area of the coal stockpile pad (0.9 acres) which will drain into catch basin "A" (see drawing CS576D).

Andrew C Burton

ANDREW C. BURTON
RECLAMATION HYDROLOGIST

cc: Dave Lof

ACB/btb