AGEC

Incoming M/023/016
PIC
June 26, '08

Chicken Creek Gypsum Mine
Geologic Investigation

Introduction

A geologic investigation will be completed at the mine site, including the east and west mine areas, in order to:

- Determine areas for economic development of the mine
- Project reserves of minable gypsum
- Determine the potential pit slope stability of the rock

This information will be used to complete the mine plan for ongoing development of the deposit, including location of future pit development, planned pit wall slope angle, and future reclamation.

The work will be completed in two phases.

Phase 1

The goal of Phase 1 of the work is to prepare a geologic map and preliminary cross sections. Field mapping will be conducted in order to identify:

- Geologic formations and major structures
- Bedding type and thickness
- Bedding plane orientation
- Predominant fracture and joint set orientations

Stereographic analysis of the fracture orientation will be completed, as well as preliminary geologic cross sections perpendicular to the planned pit slopes. Cross sections will be projected beyond the planned pit boundaries.

In addition to the basic geologic field mapping to be performed at both the east and west mines, particular attention will be focused on the slope failure within the west mine. A hydrogeological study will also be completed on the seep that is flowing from the toe of the slope failure.

During the geologic field mapping, locations will be determined for exploratory borings to be completed during Phase 2.

Phase 2

During Phase 2, a series of exploratory borings will be drilled using a track or skid mounted drilling rig with a diamond bit core sampler. The location and number of borings to be completed will be determined during the Phase 1 geologic mapping. It is estimated that a minimum of three borings will be completed in the area of the east mine, and four to five borings will be completed in the area of the west mine.

The borings are intended to collect the following information:

- Geologic formations and major structures
- Bedding type and thickness
- Bedding plane orientation
- Predominant fracture and joint set orientations
- Verification of the cross sections which were projected during the Phase 1 work

Data from the borings in the west mine area will also be used to identify and map the bedding, joint, or fracture plane causing the slope failure in the west pit.

The information will be used to determine the safe pit wall slopes for both the east and west mines and the planned expansion of both mine areas.

Rock cores will be collected for geotechnical laboratory testing, including rock strength, and shear strength determination for natural fractures or bedding planes.

The geologic maps, cross sections, and laboratory data will be used to guide the development of the mine plan and to determine the benches and high wall slopes to be excavated to maintain slope stability and mine safety.



THESE PLANS AND SPECIFICATIONS ARE THE PROPERTY OF ANDERSON ENGINEERING COMPANY, INC., 977 WEST 2100 SOUTH, SALT LAKE CITY, UTAH, 84119 AND SHALL NOT BE COPIED, REDUCED, OR REPRODUCED WITHOUT THEIR WRITTEN PERMISSION.

General Notes

BENCHES CONSISTS OF 20 FT WIDE BENCH AND 40 FT HIGHWALL.

HIGHWALL SLOPES ARE 0.5:1

NEW CONTOURS 10 FT MINOR AND 50 FT MAJOR

EXISTING CONTOURS 20 FT MINOR AND 100 FT MAJOR

MINE BENCH

N

Scale in Feet
0 60 120

No.	Revision/Issue	Date

SUNROC

ANDERSON
ENGINEERING COMPANY, INC.
977 West 2100 South
SALT LAKE CITY, UTAH 84119
(801) 972-6222

DRAWN BY: GMN
ENGINEER:
APPROVED:

LEVAN CHICKEN CREEK 5YR DESIGN PLAN VIEW

EAST MINE
T14S R1E SECTION 34

LEVAN, UTAH

Project	XXXXXX	Figure
Date	01-JUN-07	C-2
Scale	AS SHOWN	





General Notes

Scale in Feet
0 200 400

No.	Revision/Issue	Date

SUNROC

ANDERSON
ENGINEERING COMPANY, INC.
977 West 2100 South
SALT LAKE CITY, UTAH 84119
(801) 972-0222

DRAWN BY: GMN
ENGINEER:
APPROVED:

LEVAN CHICKEN CREEK WEST MINE OVERVIEW

T15S R1E SECTION 33

LEVAN, UTAH

Project	Figure
XXXXX	C-5
Date: 01-JUN-07	
Scale: AS SHOWN	



Generol Notes

BENCHES CONSISTS OF 20 FT WIDE BENCH AND 40 FT HIGHWALL.

HIGHWALL SLOPES ARE 0.5:1

NEW CONTOURS 10 FT MINOR AND 50 FT MAJOR

EXISTING CONTOURS 20 FT MINOR AND 100 FT MAJOR

MINE BENCH

N

Scale in Feet
0 80 160

No.	Revision/Issue	Date

SUNROC

ANDERSON
ENGINEERING COMPANY, INC.
977 West 2100 South
SALT LAKE CITY, UTAH 84119
(801) 972-6222

DRAWN BY: GMN
ENGINEER:
APPROVED:

LEVAN CHICKEN CREEK WEST MINE PLAN VIEW

WEST MINE PLAN VIEW
T14S R1E SECTION 33

LEVAN, UTAH

Project	Figure
XXXXXX	C-6
Date: 01-JUN-07	
Scale: AS SHOWN	