Route for Comments + Return to MT by July 9

6/25/79

Does the last statement stand for an M-10?

Is there going to be any further disturbance of the surface? If so, top soil needs to be stockpiled. Need a regrade contour.

MAW 7/02/79 = Suggest % cover veg? - need to know what % will they have to return it to. 7-2-79

- No MR-1 or MR-8
- No surface facilities map
- What about shafts on the veins which Ziegler is not using?
- Need disturbed acreage figure, including access roads.
- Topsoil hauled in and stockpiled for future use? from where? First submittal in March said they would remove 3226 yd³ / vein (mine site & road) This figure is an A.E! (This is 2 acre surface 1 foot deep)
- Soil analysis results - where? pH?
- Type & % cover of existing veg.?
- What about mine water on I-4 seen during field inspection? Ziegler says there won't be any.
- MR-2 11.(b)(c)(d) do apply. (over) →

Comments on Ziegler

I-4

- Land use?
- Vege. more than just sage brush!
- photos show some mine water discharge from I-4.

E-5

- Land uses?
- Vege. (See above)

A-8

Same as above

General Comments

* Need M-10 Commitment

* " Revege. Seed mix

*

TJS 4/3

No MR-1's (replace DOE's w MR-1's)

Count all as one mine

same comments as TJS

~~How much topsoil was saved? (depth) (area)~~

Soil analysis results - where?

Need better surface facilities map

Route f. Comments + Return to MT by July 9

6/25/79

Point #4 is inadequately addressed.
→ Mike's March 20TH letter deals with gilsonite stockpile not topsoil stockpile.
→ NEED map of Covington's letter of Jan 20, 1978 showing area of proposed gilsonite stockpiling

JJS

7-2-79
- where did they get the 40 yd3 of topsoil? from the ditch?
- need to visit!

JWS

7/02/79 agree on revisit comment.
- get them to submit a "% cover" — Vegetation is not simply "sagebrush" from my notes I have "g-j & sage" plus they're in a canyon + I doubt if it was barren before they started.
- on 11-30-77 they stated in MR-2 that seed mix would be based on soil tests. Soil tests were done + I see a penciled recommended seed mix from Jim but nothing typed or a commitment from them to use this or any other seed mix. Before final approval is given,

this info + commitements should be submitted.
MAW

7/3/79

This operation needs to be visited and determinations made as to compliance with their plan.
Ron.