File: S/53/0032

DARh -
A copy for your Records

State of Utah
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

Mined Land Reclamation Program
1594 West North Temple, Suite 1210
Box 145801
Salt Lake City, Utah 84114-5801
801-538-5325
801-359-3940 (Fax)

Daron Haddock
Permit Supervisor

RECEIVED
DEC 03 2007
DIV. OF OIL, GAS & MINING

UTAH 3809 COMPLIANCE INSPECTION REPORT

Contract: U-70057 *Field Office*: UT-100

Operator(s): Stephen DeLong

Project name: Rainbows End/Sunset

Location: T39S R18W Sec 26 SW1/4NW1/4 and Sec 27 E1/2NE1/4

Disturbance: Access road and open-cut/adit – less than 2.0 acres

Hazardous Materials on Site: Washington Bomb squad counter-charged the dynamite on November 15, 2007.

Comments: Cedar City Force account crew completed reclamation and removed the generator and water tank during the November 26- 28, 2007 period. The old metal skid/tank was placed in the adit portal and covered with fill material to prevent any access. The disturbed area was contoured to slope and seeded with using a mix containing four-wing saltbush, intermediate wheatgrass, crested wheatgrass, prostrate summercypress-kochia, small burnet, desert marigold, desert globemallow, and yellow sweet clover.

Instructions to Operator: Spoke to Mr. Delong on November 29, 2007 and he said he would remove the equipment (generator and water tank) at the staging area at the bottom of the Grapevine Wash/Daggett Flat Road within the week.

Recommended Action(s): Confirm equipment removal later this month and re-vegetation next spring. Operator to be sent bill for reclamation.

Photographs Taken: See Photographs below.

RECEIVED
DEC 0 3 2007
DIV. OF OIL, GAS & MINING

View of the reclaimed access road, open-cut, and portal.

View of the reclaimed adit portal area.

View of open-cut reclamation, previous site of the generator and water/fuel tank.

View of the CAT with water tank in tow and generator attached to the shovel.

Todd Calico

Inspector: Todd Calico

Date of Inspection: November 28, 2007

Reviewed by: James D. Crisp

Jim Crisp, FM, St.George Field Office

Date: 11/30/2007