



United States Department of the Interior

OFFICE OF SURFACE MINING  
Reclamation and Enforcement

BROOKS TOWERS  
1020 15TH STREET  
DENVER, COLORADO 80202

0025

*Pam*  
*ACT/002/001*  
**RECEIVED**

AUG 11 1982

DIVISION OF  
OIL, GAS & MINING

Memorandum

To: Shirley Linsay  
From: Sarah Bransom *SB*

Subject: Schedule for Valley Camp

On July 27, 1982 I met with Tom Tetting and Pam Brumbaugh (DOGM) to develop the schedule for processing Valley Camp's permit application. Three major points were discussed:

1. Both DOGM and OSM should do a spot check of the consultant's findings of Apparent Completeness regarding Valley Camp's response to the October 20, 1981 ACR. OSM should check ground and surface water, while DOGM will handle soils, operation plans and air quality.
2. Valley Camp should be given sufficient time to respond to additional information requests.
3. OSM/DOGM should be prepared to grant Valley Camp an extension to the December 31, 1982 "deadline" for mining federal coal, based on the following schedule:

TASK	TARGET COMPLETION DATE
a. Consultant finalizes report on Valley Camp's initial response to ACR	7/28
b. DOGM receives consultant's report. DOGM/OSM complete spot check on consultant's determination of completeness	8/13
c. Final ACR report of remaining deficiencies sent to Valley Camp	8/16
d. 9:00 am meeting in Salt Lake (OSM/DOGM/consultant) to discuss contractor's list of remaining deficiencies and provide guidance for Draft TA 1:00 pm Meeting with Valley Camp to discuss/clarify remaining deficiencies, and receive the company's responses prepared to date	8/24
e. Consultant initiates work on complete sections for Draft TA	8/25
f. Valley Camp submits final ACR responses	9/15
g. Contractor reviews final response and DOGM Determination of Completeness occurs	10/1

h.	Delivery of Draft TEA	11/15
i.	OSM/DOGM complete review of draft TEA Valley Camp reviews	12/1
j.	Valley Camp submits response to deficiencies identified in Draft TEA	12/15
k.	Consultant finalizes TEA	1/5
l.	DOGM/OSM reviews and produces final TEA	1/19
m.	Consultant and OSM start to assemble Decision Package	1/22
n.	Decision Package complete	1/29
o.	DOGM/OSM final review of Decision Package complete	2/4
p.	Decision Package sent to Washington	2/11