


0005

SUNNYSIDE COGENERATION ASSOCIATES

Post Office Box 10
East Carbon, UT 84520
Phone (801) 888-4476
Fax (801) 888-2538

September 19, 1995

Division of Oil Gas & Mining
Attention: Randy Harden
3 Triad Center, Suite 350
Salt Lake City, UT 84180
Phone (801) 538-5340



RE: SCA Permit ACT/007/035 - NOV 93-13-2-1

Dear Mr. Harden,

#5 = #2 Copy Randy

The Notice of Violation # 93-13-2-1 was last extended until September 22, 1995 because of administrative delay following review of the July 17, 1995 submittal. SCA also submitted additional information on August 15, 1995 that is under review by the Division at this time. You have requested that SCA revise the schedule which outlined the plan to address the remaining deficiencies listed in the Draft Technical Analysis. This revised schedule is attached and identifies one formal submittal by November 20, 1995.

SCA is making a significant ongoing effort to address the remaining deficiencies. Many of the deficiencies were related to information which hinged on the findings of the exploratory drilling of the refuse pile. SCA has completed the drilling and expects to receive the analytical results from the laboratory by the end of September. As soon as the results are received SCA will begin analysis of the data in relation to the entire pile to determine the characterization of the material within the pile. This information will then allow the other revisions to be address which relate to the reclamation plan.

Addressing the remaining deficiencies does require a substantial effort and SCA believes that accomplishing these tasks by the projected date of November 20, 1995 presents a very aggressive schedule. Please extend the violation at least through that date.

Sincerely,

Alane E. Boyd for Danny Mattingly

Danny Mattingly
SCA General Manager

DM:ssc

Randy Harden
September 19, 1995
NOV 93-13-2-1
Page Two

cc: Bill Malencik, DOGM
Joe Helfrich, DOGM
Daron Haddock, DOGM
Bob Evans, NRG
Doug Burnham, B&W
Walt Strotz, B&W
Tom Smith, NRG
Jim Comas, EWP
Alane E. Boyd, EWP

**SUNNYSIDE COGENERATION ASSOCIATES
SCHEDULE FOR PERMIT COMPLETION
DRILLING, SAMPLING AND ANALYSIS OF ACID/TOXIC FORMING DATA**

ID	Task Name	Start	Finish	% Comp.	May				Jun				Jul				Aug				Sep				Oct				Nov			
					30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5
1	DOGM Review and Acceptance of Plan	Mon 5/1/95	Mon 5/1/95	100%	▶																											
2	Obtain Bids from Drillers & Labs	Mon 5/1/95	Fri 7/14/95	100%	■																											
3	Select Drilling Contractor & Lab	Mon 7/17/95	Fri 7/21/95	100%	■																											
4	Mobilization	Mon 7/31/95	Fri 8/4/95	100%	■																											
5	Drilling	Mon 8/7/95	Fri 8/18/95	100%	■																											
6	Testing	Mon 8/21/95	Fri 9/29/95	50%	■																											
7	Technical Analysis	Mon 10/2/95	Wed 10/25/95	0%	■																											
8	DOGM Permit Changes	Wed 10/25/95	Wed 11/8/95	0%	■																											
9	Draft Permit Changes to SCA for Review	Wed 11/8/95	Wed 11/8/95	0%	■																											
10	SCA Review	Wed 11/8/95	Wed 11/15/95	0%	■																											
11	Final Permit Changes	Wed 11/15/95	Mon 11/20/95	0%	■																											
12	Submit to DOGM	Mon 11/20/95	Mon 11/20/95	0%	■																											