

0028



CYPRUS
Plateau Mining

Cyprus Plateau Mining Corporation
P.O. Drawer PMC
Price, Utah 84501
(801) 637-2875

cc JWC, LFB, Dancy, Chadwick, wig file
3-24-95

Fax Note	Date 3/24	# of pages 5
To JAN BROWN	From BEN GRIMES	
Co./Dept.	Co.	
Phone #	Phone # 636-2227	
Fax #	Fax #	

JAN,

PLEASE COPY THE REVISED
AGENDA ATTACHED TO THOSE
ATTENDING OUR MEETING TODAY
AT 2:00 PM. TOSS OLD COPIES.

THANKS,
[Signature]

Agenda

DOGM - Cyprus Plateau Mining Corporation

Date: March 26, 1995

Location: DOGM Offices - SLC

1. Introductions
2. Purpose of meeting to discuss Willow Creek permit application schedule, Castle Gate permit amendment to remove coal waste from face-up at Willow Creek, UP&L substation, and a Castle Gate reclamation update if time permits.
3. Willow Creek Mine permit application submittal scheduled for April 20.
4. DOGM review schedule as discussed with technical staff on Dec. 20, 1994:
 - a. ACR 30 days -----see TerraMatrixs' Jan 12, 1995 memo.
 - b. Copies issued to other reviewing agencies on the date of ACR determination. Public Notice also started at this time.
 - c. UDOGM environmental resource information review - 60 days (90 days cumulative)
 - d. UDOGM operation/reclamation plan review - 60 days (150 cumulative).
 - e. Completion and issuance of UDOGM technical adequacy review - 30 days (180 cumulative).
 - f. Preparation and submittal of CPMC technical adequacy responses - 90 days (270 cumulative).
 - g. UDOGM review of technical adequacy responses and preparation and issuance of draft permit decision document - 60 days (330 cumulative).
 - h. UDOGM administrative review and hearing period - 30 to 60 days - (360 to 420 cumulative).
5. Schedule needs to be compressed - see attached schedule. Compress the schedule.
6. Regular meetings during reviews were discussed at the 12/20/94 meeting. Important to commit to holding the meetings.
7. Reviews final - do not revive old issues.
8. Number of MRP copies - ie., does SHPO need all 12 volumes?
9. Castle Gate permit amendment to remove coal waste material from the face-up area.
 - a. Schedule discussed at meeting with staff on January 17, 1995.
 - b. Administrative Completeness Review before 3/28/95.
 - c. Determination of revision status before or by 3/28/95.
 - d. If required, initiate public advertisement and comment period by 3/30/95.
 - e. Review and approval needed by June 15, 1995 to facilitate removal during summer/fall 1995.
10. Utah Power and Light substation across Highway 191 from portal area.

- a. On UP&L land.
 - b. CPMC should not have to permit the site.
11. Castle Gate reclamation update (time permitting).
- a. Sowbelly Canyon
Except for minor channel construction and backfilling of one of the portal areas, Phase I reclamation has been completed in Sowbelly Canyon.
 - b. Hardscrabble Canyon
 1. Bids have been received for structure demolition and should be awarded by mid-April; demolition will begin as weather permits.
 2. Upon DOGM approval of the revision for highwall elimination, bids will be requested for reclamation of the highwall at the #4 Mine and reclamation of the highwall shall be initiated.
 3. The reclamation plan may be revised to leave the access road as a permanent facility and give a better accounting of the refuse and available soils in the canyon.
 4. Earthwork in the main canyon will begin in '96.
 - c. Crandall Canyon
 1. The revised reclamation plan (Division Order) will be submitted for DOGM review by the end of March.
 2. Reclamation will begin upon approval of the plan by DOGM.
 - d. Willow Creek
Gravel Canyon, the prep plant area, and portions of Crandall Canyon have been delineated to be used with the Willow Creek permit; once the Willow Creek permit issued, those areas will be deleted from the Castle Gate permit to facilitate full release of the Castle Gate permit.

CYPRUS PLATEAU MINING WILLOW CREEK MINE PERMITTING SCHEDULE

		1995												1996							
		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
Item	Description																				
1	Apparent Completeness Review (ACR)																				
2	Env. Resource review																				
3	Operation/rec. Plan review																				
4	Issue technical adequacy review (TA)																				
5	CPMC prepare & submit response to TA																				
6	Review TA responses																				
7	Administrative review & hearing if needed																				
8	OSM review & approval																				
9	Need To Start Construction																				
Note: Items 1 through 8 discussed with technical staff at 12/20/94 meeting.																					

ID:

MHR 24-95

9:29 NO.001 P.04

CYPRUS PLATEAU MINING WILLOW CREEK MINE PERMITTING SCHEDULE -- PROPOSED

		1995												1996							
		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
Item	Description																				
1	Apparent Completeness Review (ACR)					█															
2	Env. Resource review					█	█														
3	Operation/rec. Plan review						█	█													
4	Issue thchnical adequacy review (TA)								█	█											
5	CPMC prepare & submit response to TA									█	█										
6	Review TA responses										█	█									
7	Administrative review & hearing if needed											█	█	█	█						
8	OSM review & approval														█	█	█	█	█		
9	Need To Start Construction																		█		
Castle Gate Amendment to remove waste at Face-Up in Willow Creek																					
10	CG Amend. to move waste @ WC submitted			X																	
11	CG Amend. ACR			X																	
12	DOGM review of CG amendment			█	█	█	█	█													
13	CPMC responses to DOGM review				█	█	█														
14	DOGM approval of CG amendment						X														
15	Construct Turn Lane in Highway 19'						█	█													
16	Remove waste from WC face-up						█	█	█	█											

ID: MMR 24:85 9:29 NO.001 P.05