

Umetco Minerals Corporation



P.O. BOX 1029 • GRAND JUNCTION, COLORADO 81502
☎ (303) 245-3700

RECEIVED

SEP 27 1984

DIVISION OF OIL
GAS & MINING

September 25, 1984

Mr. Calvin K. Sudweeks
Executive Secretary
Utah Water Pollution Control Committee
150 West North Temple
Salt Lake City, UT 84110

AC 1037/043

Re: Hecla Mine Water Treatment

Dear Mr. Sudweeks:

In response to your September 11, 1984, letter to Mr. William B. Prince, Umetco Minerals Corporation is submitting a design and construction schedule for the Hecla Mine water ion exchange treatment system. The schedule was developed by Mr. P. C. Rekemeyer and includes dates for submission of final plans, commencement and completion of construction, and attainment of operational status.

The schedule is as follows:

Task	Timing
1. Department of Health approval of the schedule	10/1/84-10/12
2. Selection of a local engineering firm to prepare design	10/15-11/9
3. Preparation of drawings and calculations	11/12-12/7
4. Submittal of Final Plans	12/10
5. Department of Health Review and approval of Final Plans	12/10-12/21
6. Procurement of materials	1/2/85-2/8


It was assumed that no work would be accomplished during the two week period including Christmas and New Years.

Mr. Calvin K. Sudweeks
September 25, 1984
Page 2

<u>Task</u>	<u>Timing</u>
7. Construction (weather dependent)	4/1-5/3
The concrete pad for the building cannot be poured until the frost is out of the ground and the weather warms.	
8. Startup/operational status	5/6-5/17

If additional information is needed or specific questions arise concerning the schedule, please contact Mr. Rekemeyer or me in Grand Junction.

Sincerely yours,



Richard L. Miller PhD
Environmental Coordinator

RLM/lrs
0139C/23

xc: Messrs. Fred Nelson Esq.
William B. Prince Esq.
✓ Thomas N. Tetting